



NSTX Upgrade Project Overview

College W&M Colorado Sch Mines Columbia U CompX **General Atomics** INEL

Johns Hopkins U

LANL LLNL

Lodestar

MIT

Nova Photonics New York U

Old Dominion U

ORNL

PPPL PSI

Princeton U

Purdue U SNL

Think Tank. Inc.

UC Davis

UC Irvine

UCLA UCSD

U Colorado

U Illinois

U Maryland


U Rochester

U Washington

U Wisconsin

Ron Strykowsky

FY 2012 Field Work Proposal Presentation Germantown, March 11-12, 2010





Culham Sci Ctr U St. Andrews York U Chubu U Fukui U Hiroshima U Hyogo U Kyoto U Kyushu U Kvushu Tokai U Niigata U **U** Tokyo JAEA Hebrew U Ioffe Inst **RRC Kurchatov Inst** TRINITI **KBSI** KAIST **POSTECH ASIPP** ENEA. Frascati CEA, Cadarache IPP, Jülich IPP, Garching ASCR, Czech Rep 11





Project Scope

1) Upgrade centerstack


- New center core; TF bundle, PF1A & B, casing
- •Structural improvements
- Electrical Power Systems
- Centerstack Diagnostics
- Auxiliary systems


2) Install a second neutral beam line

- Disassemble, decontaminate & refurbish an existing TFTR beamline
- Relocate pump duct, 22 racks and numerous diagnostics
- Install new port on vacuum vessel to accommodate NB2
- Move NB2 to the NSTX Test Cell
- Services being re-configured (power, water, cryo and controls)



Centerstack Upgrade Scope (cont) CS Present and New






Outline of new center-stack (CS)

- •TF Bundle contains 36 identical conductors with onelayer joint design vs two conductors types
- •Bolted joints located at further radius hence lower joint current density and lower magnetic field at joint



Centerstack Upgrade Scope (con't)

Outer TF, Vessel, Umbrella Structure, Reinforcements







Second Neutral Beam Scope

A TFTR Neutral Beamline will be Moved to the NSTX Test Cell


- PPPL has extensive experience operating, maintaining, refurbishing NBI
- NBI is well understood and has provided reliable heating to high β values in NSTX





T. Stevenson, et al.

Value engineering and practical design approaches in collaboration with Physics are key in constraining cost





Progress to Date

- CD-0 Approved February 2009
- The NSTX Upgrade Project organization formally established under the Associate Director for Engineering and Infrastructure.
- Successful technical conceptual peer reviews.
- Bottoms-up cost and schedule estimate prepared
- Successful Independent CDR October 28-29th
- CD-1 Documentation Prepared in compliance with DOE Order 413.3
- Successful OFES (Lehman) Review December 15th–16th
- Value engineering has resulted in ~\$5M cost reductions in the cil support design /installation and NBI decontamination & refurbishment
- Successful technical preliminary design peer review held March 3rd for Neutral Beam #2



Plans for 2010

- Aiming for CD-1 Approval by March 31st
- Preliminary Design
 - FMEA analysis
 - Complete NBI Decontamination
 - R&D Activities (joint test, OH braze testing)
 - Update GRD for CS
 - CS Preliminary Design Peer review May 2010
 - Updated CD-2 Estimates May 2010
 - Project comprehensive PDR June 2010
- Office of science review July 2010
 - Apply for CD-2 July 2010
 - CD-2 Approval August 2010
 - Begin Final Design after CD-2 approval



Plans for 2011

- CS and NBI final design and analysis
- CS and NBI Final Peer reviews mid-FY 2011
- Final Design Review 3rd quarter FY 2011
- OFES (Lehman review) 4th quarter FY 2011
- CD-3 Approval Late FY 2011
 - (authorization to buy hardware procurements)
- Complete Inner TF Fabrication (conductor machining, friction stir weld leads, procure OH conductor)
- Begin NBI refurbishment



Plans for 2012

- Begin TF/OH final assembly
- CS tile procurement
- NBI major procurements (duct, vessel cap, bellows, tiles)
- NBI Services
- Beamline relocation preparations (fixtures, procedures)
- Removal procedures and re-installation design
- Complete FY12 operations campaign and begin outage
- Start Diagnostics removals



NSTX Upgrade Project Plan

- The project is currently working toward developing a firm CD-2 cost and schedule baseline to be vetted by a OFES (Lehman) review this fiscal year.
- Out year plans, beyond FY 2012, are a function of the ongoing preliminary design (including value engineering), the final base cost estimate, contingency analysis, and funding profile guidance provided by OFES.
- Various scenarios have been developed which bracket the project cost, schedule and NSTX Programmatic implications;
 - 1. An unconstrained case lowest total project cost, 2 yr outage in FY12&13, FY2014 Operations, requires incremental funding in FY10,11,12.
 - 2. Flat funding with increment case FY11 & 12 (FWP guidance), Incremental funding during the outage (CD-1 plan), operations in FY 2015.
 - 3. Flat budget case requires no incremental funding, separates scope into two phases, full capability operations in FY2016.



Summary

- The project has a mature and well thought through design approach.
 "The project design is well advanced of what is required at this stage of the project." (1)
- The project technical, cost and schedule has been vetted by technical peer reviews, an independent CDR and OFES (Lehman) review. "Approach to upgrading the NSTX is technically sound". (1)
- The project is being managed as a major PPPL project. "The NSTX Upgrade project organization has been established and key management positions are filled with experienced staff members." (1)
- Cost and schedule estimates can be supported by the NSTX
 Program "At this stage of the project, the proposed schedule estimate, including contingency appears reasonable." (1)
- The NSTX-U Project is a significant upgrade that can be constructed within existing program funding levels, HOWEVER, incremental funding during this budget period will reduce the total TPC AND accelerate CD-4.

(1) OFES (Lehman) Review December 16, 2009

