


Research Operations Update

SPG

With input from B. Stratton, R. Kaita, J. Hosea

**NSTX-U Team Meeting
B-318, PPPL
Oct. 4, 2013**

Coll of Wm & Mary
Columbia U
CompX
General Atomics
FIU
INL
Johns Hopkins U
LANL
LLNL
Lodestar
MIT
Lehigh U
Nova Photonics
ORNL
PPPL
Princeton U
Purdue U
SNL
Think Tank, Inc.
UC Davis
UC Irvine
UCLA
UCSD
U Colorado
U Illinois
U Maryland
U Rochester
U Tennessee
U Tulsa
U Washington
U Wisconsin
X Science LLC



Culham Sci Ctr
York U
Chubu U
Fukui U
Hiroshima U
Hyogo U
Kyoto U
Kyushu U
Kyushu Tokai U
NIFS
Niigata U
U Tokyo
JAEA
Inst for Nucl Res, Kiev
Ioffe Inst
TRINITI
Chonbuk Natl U
NFRI
KAIST
POSTECH
Seoul Natl U
ASIPP
CIEMAT
FOM Inst DIFFER
ENEA, Frascati
CEA, Cadarache
IPP, Jülich
IPP, Garching
ASCR, Czech Rep

Key Nearer Term Dates and Items

- **Oct. 1-Dec. 13:** Basic diagnostic interface installation, first calibrations.
- **Dec. 16-Feb. 28:** Test pumpdown, leak checking and repair.
- **March 1-April 15:** Finish diagnostic installations and calibration.
- **May:** CS Delivery to NTC
- **May-Nov.:** Prep for CD-4. NTC on critical path. Likely little tolerance for diagnostic considerations unrelated to CD-4.
- **Nov. 2014:** CD-4
 - 50 kA plasma
 - Three source of BL #2 injecting into armor.
 - These are separate events.

Important Dates		Start	Finish	Dur
NSTXU-1000	In-vessel installations End		30-Sep-13*	0
NSTXU-1010	Diagnostic checkouts and calibrations	01-Nov-13*	13-Dec-13	31
NSTXU-1020	Construction on the vessel ends		02-Dec-13*	0
NSTXU-1030	Close Up Vacuum Vessel	16-Dec-13*	17-Jan-14	25
NSTXU-1040	Pumpdown	20-Jan-14*	20-Jan-14	1
NSTXU-1050	Leak Check vessel and repair leaks	21-Jan-14*	28-Feb-14	29
NSTXU-1060	Complete diagnostic installation and calibrations	03-Mar-14*	15-Apr-14	32
NSTXU-1080	Pre-fit all buswork in NTC	03-Mar-14	12-May-14	51
NSTXU-1070	Prep Vessel for Centerstack Installation	16-Apr-14*	12-May-14	19

- Diagnostic systems that are unchanged will be installed as part of a generic procedure.
 - Be ready to help Joe W. and the machine tech when they ask.
- Diagnostic systems that are new or heavily modified will need dedicated installation procedures.
 - Includes everything on midplane bays E, J, I, and L.
 - Start working now.

Engineering and Diagnostic Development/Operations Supporting Numerous Diagnostic Upgrades

- Midplane Port Covers:
 - Bay E port cover is finished and ready for installation.
 - Supports suite of LLNL EUV instruments.
 - Bay J port cover is nearly finished...needs some modifications at vendor.
 - Supports LITER, Reflectometer & Polarimeter, RF Probe, various spectroscopy
 - Bay I port cover design is at the vendor...working out final details of their fabrication plan.
 - Supports SSNPA, TGIS, Bolometry, XICS, IR Cameras, QMB,...
- Numerous diagnostics under active development, including...
 - high-f and high-n Mirnov arrays
 - TAE antennas
 - sFLIP
 - GPI
 - New SSNPA (UC-Irvine)
 - Divertor SPRED (LLNL)
 - Divertor Imaging Radiometer (JHU)
 - Passive Plate Accelerometers
 - Visible and IR Cameras
 - Plasma Current Measurement
 - Divertor Tangential Imaging (R. Maqueda)
 - MAPP
 - BES (U. of Wisconsin)
 - EUV Spectroscopy (LLNL)
 - Midplane Bolometry
 - ME-USXR Arrays (JHU)
 - CS magnetics, TCs, and LPs
 - QMBs
 - Sample Coupons
 - LPs for the RF Program
 - Vacuum interface for FReTIP
- Key near term task: get as many diagnostic vacuum interfaces as possible on machine by late November.

Most Center Stack Diagnostics Fabricated

- Manufacture of Mirnov coils and Rogowski coils complete
 - Includes extra Mirnov coils and “segmented” Rogowski coils for halo current measurements
- All copper and thermocouple wires procured
 - Satisfy specialized material and insulation requirements for installation under plasma-facing components
- Fabrication drawings for Langmuir probes complete
 - Awaiting delivery of center stack tiles to begin machining for probes
- Future plans include preparation of installation procedure and execution when center stack is ready


Plasma and Halo Current Rogowski coil requirements met

- Limited space on air side of center stack and underneath plasma-facing components constrained thickness



*Plasma
Current
Rogowski
Coil*

- Turns needed to be non-overlapping and of correct number per unit length to insure proper gain (“nA”)



*Halo
Current
Rogowski
Coil*

Plans For Resinstalling Items on the NSTX-U Inner Vessel Wall Have Been Formed

Process Complicated


- J-K cap and associated stiffeners
- Larger Bay-L penetration and associated stiffeners
- More items to find places for.

Items Under Consideration

- High-f array
- High-n array
- TAE Antennas
- GDC Anodes (x2)
- GDC Filaments (x2)
 - GPI Filaments
 - Sample Coupon Holders (x4 locations)
 - GPI Manifold

If you have a stake in this but haven't been consulted, please see me or Mike Kalish

Example at Bays F & G



Plans For Resinstalling Items on the NSTX-U Inner Vessel Wall Have Been Formed

Process Complicated


- J-K cap and associated stiffeners
- Larger Bay-L penetration and associated stiffeners
- More items to find places for.

Example at Bays L and A

Items Under Consideration

- High-f array
- High-n array
- TAE Antennas
- GDC Anodes (x2)
- GDC Filaments (x2)
 - GPI Filaments
- Sample Coupon Holders (x4 locations)
 - GPI Manifolds

If you have a stake in this but haven't been consulted, please see me or Mike Kalish



NSTX HHFW Progress October 2013

10/4/13

NSTX HHFW October 2013

HHFW antenna tests planned in RFTF


- Two antenna assemblies have been installed in the RF Test Stand. It is under vacuum, with a bakeout test scheduled for week of 9/30 – 10/4.
- Measurements of high voltage point outside of feedthrough are in progress.
- Assembly of resonant loops is in progress.
- Power has been transmitted from source into dummy load in RFTF room R-104. A stray radiation survey has been completed successfully.



Inside of RF Test Stand with one antenna assembly.



Prototype compliant center conductor received and to be tested on RFTF

- The first set of three compliant conductor prototypes has arrived. Photo shows installation on feedthrough.
- Three compliant conductor prototypes from a second vendor have been ordered.




Coaxial Langmuir probes will be used to detect causes of HHFW power deposition on outer divertor

- Langmuir probes have been designed that can fit in tiles type 2 [narrower than 3 or 4] to permit installation in rows 2 – 5 for intercepting the “hot” RF spiral
- Probe design is based on LLD Biased Electron/Langmuir Probe tiles.
 - Macor mounting block assembly for probes.
 - Coaxial signal cables
 - Minimum bend radius .38”.
 - Graphite probes inside alumina insulating tubes.




Measurements of tokamak surface after wall conditioning

- The Materials Analysis Particle Probe (MAPP) enables the prompt analysis of components exposed to tokamak plasmas.
- Lithium Tokamak Experiment is dedicated to the study of liquid lithium as a plasma-facing component (PFC).
- Argon Glow Discharge Cleaning (GDC) on LTX:
 - doubled the tokamak plasma current to > 20 kA
 - extended the duration to 25 – 30 ms.
- MAPP X-ray photo-electron spectroscopy showed reduction of surface carbon with GDC.
- Direct measurements of effect of GDC on surface of tokamak plasma-facing components.



Carbon XPS spectra



R. Kaita, M. Lucia J.P. Allain, F. Bedoya