



8X-960229-CLN-01

TO: DISTRIBUTION
FROM: C NEUMEYER
SUBJECT: MINUTES OF MEETING ON WBS 8

The following is a summary of the 2/29/96 meeting.

Status:

- 1) Separate jobs being created for PLT removal and main WBS 8 activities.
- 2) SOW and requisition for PLT removal in sign-off stage
- 3) Work orders issued for the disconnection of various items from PLT to permit its removal.
- 4) E Perry and D Knutson jointly working on installation sequence and schedule for NSTX.

Issues:

- 1) Will we need any special seismic qualifications for NSTX?

Action: E Perry to contact J Levine and investigate

- 2) Not clear whether or not the VV assembly can be performed remotely, and moved into the test cell. May not be enough room and/or crane capacity. This needs further investigation.

Major Components of Design Effort:

- 1) Development of installation sequence, schedule, cost, and procedures.
- 2) Design of various facility modifications.

Post Meeting Note: I suppose that WBS 8 does not require an SRD/SDD. Any comments?

Deliverables for Engineering Review:

- 1) Installation sequence, schedule, and cost estimate.

Other Items Discussed:

1) In order to clarify detailed installation procedures related to the center stack, WBS 1 will prepare "cartoons" so that the plan can be conveyed to reviewers at the upcoming design review.

cc: * = meeting attendee

D Bashore	T Egebo*	P Heitzenroeder	R Katia	S Kaye
M Ono*	R Parsells	E Perry*	J Robinson*	J Spitzer*
R Wilson	NSTX File			