



NSTX Upgrade Status

Erik Perry July 14, 2009

Deliverables for CD-1

- Work Planning Forms Complete
- NEPA CX approved by DOE
- General Requirements Documents Complete
- Preliminary Project Execution Plan draft in preparation
 - Project organization
 - Integrated Safety Management (ISM) Plan
 - Procurement/Acquisition Plan
 - Risk Management Plan
- Conceptual Design Review on October 29th
 - Technical Plans
 - Cost and Schedule estimates (range)
 - Risks and Contingencies



NSTX Upgrade Project Organization





Milestones to get to CD-1

 Develop CDR Plan 	March 2009	complete
 Define Design Options 	April 2009	complete
 2nd Neutral Beam Peer Review 	June 2009	complete
 Centerstack Upgrade Peer Review 	August 2009	
 Cost and Schedule estimates 	September 2009	
PPPL/PU CDR	October 2009	
 Lehman (SC) Review 	December 2009	
• CD-1	December 2009	

Centerstack Upgrade Technical Risks

- Risk: The ability to find a cost effective TF Joint that works at higher fields.
 - Several TF joint concepts have been developed and reviewed.
 - One design has been selected
 - Will analyze and combine with good features from the other designs by August for presentation at the CDR.







Umbrella Structure and Vacuum Vessel Technical Risks

- Risk: Little room to re-enforce outer TF Legs and Umbrella Structure to handle higher loads.
 - Analysis to characterize the new loads is about 80% complete.
 - Bounding calculations and the use of mockups of potential new supports show that space is available without significant relocations of existing items



- Risk: The vacuum vessel may need to be re-enforced to accommodate higher loads.
 - Analysis shows that re-enforcing the vessel is only needed in a few locations
 - Access to these locations is straightforward.



Centerstack Upgrade Design

- Focused on the selected TF joint design
- Analysis continues in several areas
- Overall Peer Review by August 15th





Second Neutral Beam Technical Risks

- Risk: Uncertain of the level of effort required to decontaminate.
 - Decontamination has begun with pumps and purges of the beamline and decon of the calorimeter.
 - Decontamination techniques were well tested during the TFTR
 D&D project
 - Contamination levels in NB4 (5,000 dpm) are well below that routinely encountered during the maintenance of TFTR NB sources (100,000 to 350,000 dpm).
 - Plan includes replacing all beam impinged copper surfaces to reduce schedule risk
- Risk: Uncertainty in the commercial availability of High Voltage Switch-Tubes, cabling and terminations for the 100kV Accelerator System.
 - There are sufficient High Voltage Switch Tubes available on site to support a second NB on NSTX
 - Contact with vendors has confirmed that the triax cables and connectors are still available.





NB2 to Vacuum Vessel Interface



() NSTX

NB2 to Vacuum Vessel Interface





Removals to Accommodate NB2



NSTX

Summary

- A detailed resource loaded schedule has been developed for tasks up to CD-1. A complete project resource loaded schedule will be completed for the CDR.
 - Bi-weekly statusing meetings are being held to identify issues and their corrective actions
 - Budget requirements for Project are same as presented for CD-0 ... will update at CDR
 - \$9-11M in FY10; \$12-15M in FY11; \$24-30M in FY12; \$19-28M in FY13
- Design is well underway for both the new centerstack and the second neutral beam
- We are making good progress toward CD-1
 - CDR in October
 - Lehman (SC) Review in December (Lehman not available in November)
 - CD-1 ready by December
- We are already reducing risk
 - TF joint design down selection completed
 - Vacuum vessel and TF structural supports are easier than expected
 - Neutral Beam decontamination is progressing very well
 - Neutral Beam Peer Review was successful

