

Princeton Plasma Physics Laboratory Procedure			
NSTX-U MIDPLANE FLANGE BAY F REMOVAL AND REINSTALLATION OF MPTS COLLECTION OPTICS BOX			
Number: D-NSTXU-DIAG-4076	Revision: 0	Effective Date: Expiration Date: <i>(3yr. unless otherwise stipulated)</i>	
CAT: <input checked="" type="checkbox"/>A1 <input type="checkbox"/>A2 <input type="checkbox"/>A3	Justification: (If required) CE and/or ES&H Head:		
Author: Justin Bradley		Date:	
Responsible Engineer: Robert Ellis		Date:	
Procedure Requirements designated by Responsible Engineer			
LABWIDE:			
√	Work Planning Form # 3063 (ENG-032)		Lockout/Tagout (ESH-016)
	Confined Space Permit (5008, Sec. 8, Chap 5)	√	Lift Procedure (ENG-021)
	Master Equip. List Mod (MC-002/MC-003)	√	ES&H Review (NEPA, IH, etc.)
	RWP (HP-OP-20)	√	Independent Review
√	Walkdown	√	Pre-job Brief
√	Post-job Brief	√	Job Hazard Analysis – JHA (ESH-004)
	T-MOD (ENG-036)		Special archiving requested for completed Run Copies: _____ _____
√	Run Copy Required (performance of procedure must be documented and archived per ENG-030)		
D-SITE SPECIFIC:			
√	D-Site Work Permit (OP-AD-09)		Door Permit (OP-G-93)
	Work on Tritium Contaminated Sys. (OP-AD-77)		Activity Certification Committee Review
√	USI Screening (OP-AD-131)		
FOR INSTALLATION PROCEDURES ONLY: Was an ECN required? – No.			
If ECN was required, list drawing numbers affected:			

MANDATORY REVIEWERS (set according to ENG-030 Attachment 1)			
Quality Assurance – Andres Castaneda			
ES&H – Neil Gerrish			
USI Screener – Stefan Gerhardt			

OPTIONAL REVIEWERS (set according to ENG-030 Attachment 1)			
	Decline and sign	Accept – no comment	Accept - comment
ATI – Joe Winston			
RE Diagnostics – Brently Stratton			
Senior Physicist – Benoit Leblanc			
TA Vacuum Systems – Dang Cai			
IH – Neil Gerrish			
Lift Manager – Mike Viola			

REVIEWERS (designated by Chief Engineer for A1)
Independent Reviewer - Mike Kalish

TRAINING (designated by Responsible Engineer)			
No training required <u> X </u> Instructor _____			
Personnel (group, job title, or individual name)	Read Only*	Instruction	Hands-On
Lead Technician		√	
Additional Technician(s)		√	
Accountable Technical Individual (ATI)	√		
QA/QC Representative		√	
Field Supervisor		√	
Responsible Engineer _____			

* “Read Only” training for Administrative, Alarm Response, and Emergency Operations procedures must be documented on a Record of Training form (attachment 6). The completed Run Copy will serve as the documentation of “Read Only” training for all other types of procedures.

1.0 Purpose:

This procedure will provide instructions for the preparation, lift, removal and replacement of the Multi-Point Thomson Scattering (MPTS) Diagnostic Optics Box. This procedure also provides information and guidance on how to execute the job safely and efficiently while protecting the MPTS optical components. The optical components include the fiber optics holder (FOH) which is permanently attached to the end of the fiber optics, and the mirror optics box (MOB) which normally sits on top of a dedicated column, erected from the NTC ground below bay F. Both components are fragile and require great care during the execution of this job. At the start of this procedure the FOH and the MOB are assembled together and will remain that way throughout the job, we will use the acronym FOH+MOB to refer to this combined apparatus. The lifting of the FOH+MOB is a critical lift to be executed on the NSTX-U 109 level platform.

2.0 Scope:

2.1 This procedure shall be completed using cost center 1160-D1AG-8020.

2.2 This procedure shall cover the following:

2.2.1 Preparing Bay F midplane surrounding area for MOB + FOH removal.

2.2.2 Preparing FOH for lift.

2.2.3 Preparing MOB for lift.

2.2.4 Brining in lift mechanism.

2.2.5 MOB + FOH lift.

2.2.6 Reinstallation.

2.2.7 Testing Optics Box.

3.0 References:

3.1 Drawing No. E9D11026: MPTS Optics Box Lift Device Assembly (Sht. 1-4).

3.2 Drawing No. E9D11228: MPTS Collection Optics Box Laboratory Test Fixture.

3.3 Drawing No. E9D11233: MPTS Collection Optics Box Top Cover Assembly.

3.4 Drawing No. E9D11234: MPTS Collection Optics Box Bezel Window.

3.5 Drawing No. E9D11235: MPTS Collection Optics Box Window.

3.6 Drawing No. E9D11236: MPTS Collection Optics Box Mirror Adjustment Jig.

3.7 Critical Lift Procedure No. D-L-NSTX-1010 "Lift MPTS Optis Box and Move onto Support Table"

4.0 Precautions:

4.1 Individuals are not permitted to lift more than 50 lbs. at any one time. If an object weighs in excess of 50lbs., then it shall be lifted by more than one individual, or with the aid of mechanical system(s).

- 4.2 An approved method of fall protection shall be established for individuals working at elevated positions.
- 4.3 Use appropriate PPE (per JHA) and/or per guidance from Industrial Hygiene.
- 4.4 Before removal Health Physics shall survey all materials that were in the test cell during the last run of NSTX or any material or tools left in the test cell overnight.
- 4.5 No other work will be allowed above or in the vicinity of the MPTS working area during the execution of this procedure.
- 4.6 The Noise level within the NSTX-U Test Cell shall be kept sufficiently low such that verbal commands can be clearly understood.

5.0 **Prerequisites:**

- 5.1 There must be a sufficient number of available personnel required to perform this task completely, the minimum number is 9.
- 5.2 One individual shall be selected to be the Lead Technician during the execution of this procedure. The Lead Technician shall make decisions when needed to continue and/or stop the work. The Lead Technician will have the responsibility of verifying that each task within sections 5, 6, and 7 have been completed.

Appointed Lead Technician: _____

- 5.3 Personnel whom the Lead Technician shall work with on this job are:

- (1) PPPL Construction Field Supervisor – Joe Winston x2745
- (2) COG Physicist – Benoit LeBlanc x2008
- (3) COG Engineer – Justin Bradley x3037
- (4) PPPL Quality Control Representative
- (5) PPPL Qualified Lift Engineer
- (6) PPPL Qualified Lift Watch
- (7) Two (2) PPPL Qualified Riggers

- 5.4 Obtain a D-site work permit from the shift supervisor.

Lead Tech: _____ Permit No.: _____

- 5.5 All workers and Performing Techs must review and sign the Job Hazard Analysis for this job.

Lead Tech: _____ JHA No.: _____

- 5.6 The Work Control Center must log in this procedure and provide an approved Engineering Work Package before the work can begin. Under no circumstances should the work proceed without the approved “blue or yellow folder” from the WCC.

Lead Tech: _____

- 5.7 A Lift watch has been established for all stages of the Optics Box Movement.

Lead Tech: _____ Lift Watch: _____

- 5.8** Benoit LeBlanc is available to Oversee the lifting of the Optics Box during movement and replacement stages.

Lead Tech: _____ B. Leblanc: _____

- 5.9** A Pre-job Briefing must be completed prior to work starting, including a review of the JHA. The only personnel allowed to work under this procedure are those that attend this briefing.

- 5.10** All Prerequisites Completed:

COG Engineer Signoff: _____ Date: _____

6.0 Optics Box Movement Procedure:

6.1 Preparations:

- 6.1.1** Prepare the Midplane Bay F working area for MOB+FOH removal.

- 6.1.1.1** Remove any handrails obstructing the collection optics box and yellow caution tape off the working area.

Lead Tech: _____

- 6.1.1.2** Implement any fall protection systems as necessary at the direction of the field supervisor.

Lead Tech: _____

- 6.1.1.3** All associated fasteners and washers must be saved in separate plastic bags and identified by the type of support (Cone, Groove, Flat Plate, etc.)


- 6.1.1.4** Countersink Holes on the 209 platform and lay three sheets of 11ga stainless steel on the platform floor and bolt the sheets down as shown in Figure 1.

Lead Tech: _____

- 6.1.1.5** Index and mark the locations of the front-feet movement steps of the gantry fixture onto the stainless sheets as per the coordinates provided in Figure 5. Note that the origin of the X-Y coordinates is located at the top left corner of column 1 as shown in figures 1 and 6.

Lead Tech: _____

Figure 1: Bay F Sheet Layout



6.1.1.6 Bring in the MOB+FOH temporary support table, as shown in figure 2, and leave it off to the side of the floor sheets until the MOB+FOH are lifted.

Lead Tech: _____

Figure 2: Temporary MOB+FOH Table



6.1.2 Preparing the Optics Box (MOB) for lift:

- 6.1.2.1 Remove the handles of the Optics Box (see E-9D11233-3) by removing the #10-32 hex cap screws and #10 washers (again ensuring to bag and label the fasteners removed).

Lead Tech: _____

6.1.3 Preparing the Fiber Bundle (FOH) for lift:

- 6.1.3.1 The fiber bundle must be supported at all stages of lifting to prevent over-flexing and breakage of the internal fibers.
- 6.1.3.2 Inner and Outer radius gauges are provided for technicians to use during all stages of the collection optics box lift to check the bend radius of the fiber bundle during movement stages. See Figure 3 for images of the radius gauges.


Figure 3: Inner and Outer Radius Gauges (Shown left to right)



- 6.1.3.3 The working bend radius of the fiber bundle is an 18 inch radius or 36 inch diameter bend. The provided radius gauges are capable of measuring radii between 7 and 144 inches.
- 6.1.3.4 The absolute minimum bend radius the fiber bundle can experience is a 16" radius; any movement steps which require bending the bundle tighter than the 18" working radius require the presence of the COG Engineer Justin Bradley and COG Physicist Ben Leblanc.
- 6.1.3.5 Remove the Fiber Bundle red fiber tray shown in Figure 4.

Lead Tech: _____

Figure 4: Fiber Optics Bundle, Red Fiber Tray



6.1.3.6 Remove any temporary structures supporting the fiber bundle and support the fiber bundle as necessary to prevent flexing beyond the allowable working radius of 18 inches.

6.1.3.7 The bundle is to be supported by a minimum of two (2) ropes mounted through swivel eye pulleys temporarily mounted to the overhead Unistrut as shown in Figure 3. If required, technicians may also support the fiber bundle by hand at the direction of the Lead Technician. Additional ropes and swivel eyes may be used as needed.

6.1.4 Bring in Lift Mechanism:

6.1.4.1 Before proceeding any further, all personnel non-essential to this procedure shall vacate the NSTX-U Test Cell. Access to the Test Cell shall be restricted to only personnel essential to the completion of this procedure until the work is complete.

Lead Tech: _____

6.1.4.2 Bring in and prepare Lift Fixture #221 for attachment to the Optics box at the direction of the COG Engineer.

Lead Tech: _____

6.1.4.3 Attach lift fixture #221 to the Optics Box using the lifting hardware per the lift procedure D-L-NSTX-1010 at the direction of the COG engineer.

Lead Tech: _____


- 6.1.4.4 Perform trial lifts at the direction of the Lead Technician to see how fibers react and how the MOB+FOH react and adjust accordingly. Repeat trial lifts until the load is balanced and ready for movement.

Lead Tech: _____

6.1.5 Lifting and Moving the MOB+FOH:

- 6.1.5.1 Lift the MOB+FOH in accordance with lift procedure D-L-NSTX-1010.
- 6.1.5.2 Defer to the following diagram and table shown below in figures 5 and 6 to ensure the Fiber Bundle follows the laid-out fiber path (Points reference column 1).

Figure 5: Lifting Fixture front-caster steps



- 6.1.5.3 Each step in the movement of the lift fixture and MOB+FOH shall be done with extreme care and without time constraints.
- 6.1.5.1 During Movement of the FOB+MOH a minimum of two (2) technicians shall support the fiber bundle using the ropes swung through the overhead swivel eye pulleys, with a third technician assigned to check its curvature and provide lifting feedback to the other technicians during the movement steps.

Figure 6: Lifting Fixture front-feet step coordinates on floor sheets

	Front Left			Front Right	
	x	y		x	y
1	75.5	-1.25		49.25	-15.88
2	70.5	4.75		48.25	-15.62
3	67.75	8.75		47.5	-14.75
4	70.5	11.75		46.75	-8.75
5	68.5	14.75		43	-2.5
6	64.75	21.25		36.25	9.5
7	66.5	24		36.5	18
8	63.5	29.75		33	27

6.1.5.2 At the end of each movement step, the supporting ropes for the fiber bundle are to be tied off to a permanent structure in the test cell until ready for the next movement step to prevent loss of support and potential damage to the fiber bundle.

6.1.5.3 Upon completion of all movement steps; Move the temporary table into place to support the MOB+FOH.

Lead Tech: _____

6.1.5.4 Lower the MOB+FOH onto the temporary table and level the optics box on the table using small machinist screw jacks with soft feet to prevent scratching the MOB.

6.1.5.5 Disconnect the MOB+FOH from the lift fixture once the MOB is leveled on the support table.

Lead Tech: _____

6.1.5.6 Secure MOB on the temporary table as per Benoit LeBlanc's instructions.

Lead Tech: _____

6.1.5.7 Make 1 final check of the curvature of the fiber bundle then secure the supporting ropes using a non-slipping knot such as a buntline hitch. Ensure the knot is pulled snug to prevent slipping. Additional rope lines may be attached to the Fiber bundle as needed at the direction of the field supervisor.

6.1.5.8 Caution Tape off the area surrounding the support table and fiber optics bundle and apply signage as follows "CAUTION: FRAGILE OPTICS, DO NOT TOUCH".

Lead Tech: _____

7.0 Final Conditions:

7.1 The Optics Box and Fiber Bundle have been moved off its support and placed on the temporary table.

7.2 The temporary table and Optics Box have been secured to prevent damage.

7.3 All equipment and tools have been removed from the NSTX Test-Cell and properly stored.

Note: The run copy of this procedure shall be returned to the operations center upon completion



Weld Note: Welding and Brazing shall be performed in accordance with the requirements of PPPL procedure ENG-037 and AWS D1.1. Visual weld inspection shall be performed in accordance with the acceptance criteria of AWS D1.1.

APPROVED WELD ENGINEER
MARTIN DENAULT

7

⑫

①


12

14

22

Low

FPFL Drafting



Weld Note: Welding and Brazing shall be performed in accordance with the requirements of PPPL procedure ENG-037 and AWS D1.1. Visual weld inspection shall be performed in accordance with the acceptance criteria of AWS D1.1.

APPROVED WELD ENGINEER
MARTIN DENNITT


**RELEASED FOR
FABRICATION / INSTALLATION**

[illegible]



**RELEASED FOR
FABRICATION / INSTALLATION**

MeshSize



NO.	REVISION	BY	CH	SUP	APPROVED	DATE

NOTES:
1. UNLESS OTHERWISE SPECIFIED 2 PLACE DECIMAL DIMENSIONS TO BE ±.01.

9	NS150792	5/16-18 UNC x 1 3/4 LG HEX SOC HD CAP SCREW	STN STL	10
8	9641K82	BALL, 1in DIA (McMASTER-CARR)	316 SS	3
7	E-9D1126-2	MPTS KENTIC MOUNT 2 (EXISTING)	304 SS	1
6	E-9D1126-1	MPTS KENTIC MOUNT 1 (EXISTING)	304 SS	1
5	E-9D11228-7	SHIM STOCK (THICKNESS AND QTY AS REQUIRED)	SS or PLASTIC	1
4	E-9D11228-01	TEST ARRAY FIXTURE MTG ASSY	SEE SHT 2	1
3	E-9D11228-3	JACK SCREW	304/316 SS	1
2	E-9D11228-2	MPTS MIRROR BOX ADJUSTING BLOCK	304 SS	1
1	E-9D11228-1	BASE PLATE, MPTS TEST FIXTURE	ALUM TOOLING PLATE	1
ITEM NO.	DRAWING NO	NOMENCLATURE OR DESCRIPTION	MATERIAL	QTY RECD

PARTS LIST


COMPUTER GENERATED DRAWING MANUAL CHANGES NOT PERMITTED Pro E	CENTRAL FILES: UNLESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES MACHINE SURFACES UNLESS NOTED BREAK SHARP EDGES .005/.020	PRINCETON PLASMA PHYSICS LABORATORY PRINCETON UNIVERSITY NATIONAL SPHERICAL TORUS EXPERIMENT CENTER STACK UPGRADE MPTS COLLECTION OPTICS LABORATORY TEST FIXTURE
DO NOT VERIFY INFORMATION BY SCALING DRAWING	TOLERANCES - NON-CUMULATIVE DECIMAL-INCH FRACTIONS ±.005 ±.010 ±.015 ±.020 ±.025 ±.030 ±.040 ±.050 ±.060 ±.070 ±.080 ±.090 ±.100 ±.125 ±.150 ±.180 ±.200 ±.250 ±.300 ±.350 ±.400 ±.450 ±.500 ±.600 ±.700 ±.800 ±.900 ±1.000 ±1.250 ±1.500 ±2.000 ±2.500 ±3.000 ±4.000 ±5.000 ±6.000 ±8.000 ±10.000 ANGULAR ±5° ±10° ±15° ±20° ±25° ±30° ±35° ±40° ±45° ±50° ±55° ±60° ±65° ±70° ±75° ±80° ±85° ±90° ±95° ±100° ±105° ±110° ±115° ±120° ±125° ±130° ±135° ±140° ±145° ±150° ±155° ±160° ±165° ±170° ±175° ±180°	DIV: MECH. ENG. DATE: 6-27-12 ENG: G LABIK DSN: H FEDER G LABIK CHK: L MORRIS APPROVER E-9D11228
SCALE: NEXT ASSEMBLY	DECIMAL-INCH FRACTIONS ±.005 ±.010 ±.015 ±.020 ±.025 ±.030 ±.040 ±.050 ±.060 ±.070 ±.080 ±.090 ±.100 ±.125 ±.150 ±.180 ±.200 ±.250 ±.300 ±.350 ±.400 ±.450 ±.500 ±.600 ±.700 ±.800 ±.900 ±1.000 ±1.250 ±1.500 ±2.000 ±2.500 ±3.000 ±4.000 ±5.000 ±6.000 ±8.000 ±10.000 ANGULAR ±5° ±10° ±15° ±20° ±25° ±30° ±35° ±40° ±45° ±50° ±55° ±60° ±65° ±70° ±75° ±80° ±85° ±90° ±95° ±100° ±105° ±110° ±115° ±120° ±125° ±130° ±135° ±140° ±145° ±150° ±155° ±160° ±165° ±170° ±175° ±180°	CHK: L MORRIS CHK: L MORRIS SHEET 1 OF 2 REV 0

GENERAL NOTES
1. PPPL APPROVED DRAWINGS TAKE PRECEDENCE OVER MODEL DIMENSIONS.
2. WHEN MODELS ARE PROVIDED, VENDOR MUST VERIFY THAT MODEL DIMENSIONS CONFORM WITH PPPL APPROVED DRAWINGS PRIOR TO FABRICATION.

RELEASED FOR
FABRICATION / INSTALLATION
PPPL Drafting

RELEASE LEVEL: Fabrication	WELDING ENGINEER
DWG VERSION NO: 0.2	APPROVED: N/A DATE

FMJ



NOTES:

- 1. UNLESS OTHERWISE SPECIFIED 2 PLACE DECIMAL DIMENSIONS TO BE ±.01.
- 2. MATERIAL - 316 SS.
- 3. REFERENCE PERMEABILITY USING A SEVERN GAGE SHALL NOT EXCEED
BASE MATERIAL - 1.2
FABRICATED PART - 1.4

GENERAL NOTES

1. PPPL APPROVED DRAWINGS TAKE PRECEDENCE OVER MODEL DIMENSIONS.

2. WHEN MODELS ARE PROVIDED, VENDOR MUST VERIFY THAT MODEL DIMENSIONS CONFORM WITH PPPL APPROVED DRAWINGS PRIOR TO FABRICATION.

MAGNETIC PERMEABILITY REQUIREMENT (SEE NOTES)

YES

X

NO

RELEASE LEVEL: Fabrication

DWG VERSION NO: 0.2

RELEASED FOR FABRICATION/INSTALLATION

PPPL Drafting

WELDING ENGINEER

APPVD: N/A DATE

COMPUTER GENERATED DRAWING MANUAL CHANGES NOT PERMITTED	Pro E	DO NOT VERIFY INFORMATION BY SCALING DRAWING	SCALE: 2.00	NEXT ASSEMBLY
CENTRAL FILES:	UNLESS OTHERWISE SPECIFIED	DIMENSIONS ARE IN INCHES MACHINE SURFACES	TOLERANCES - NON-CUMULATIVE	DECIMAL-INCH FRACTIONS
		BREAK SHARP EDGES .005/.020		

PRINCETON PLASMA PHYSICS LABORATORY
PRINCETON UNIVERSITY

NATIONAL SPHERICAL TORUS EXPERIMENT

CENTER STACK UPGRADE
MPTS - COLLECTION OPTICS BOX
BEZEL, WINDOW

DIV: MECH. ENG. DATE: 9-21-12

ENG: G LABIK APPROVED

DSN: H FEDER G LABIK

CHK: L MORRIS

CHK SUPV

EW


EW

SHEET 1 OF 1

REV 0

E-9D11234

NS1X-E-9D11234



NOTES:

1. UNLESS OTHERWISE SPECIFIED 2 PLACE DECIMAL DIMENSIONS TO BE $\pm .01$.
2. SPECIFICATIONS

MATERIAL - FUSED QUARTZ.

DIAMETER TOLERANCE; $\pm .01$ in [.25mm].

THICKNESS TOLERANCE; $\pm .005$ in [.125mm].

SURFACE ACCURACY: ~5 PER INCH.

SURFACE QUALITY: 60-40 SCRATCH-DIG OR BETTER.

PARALLELISM; <15´

EDGES; FINE GROUND AND BEVELED.

GENERAL NOTES

1. PPPL APPROVED DRAWINGS TAKE PRECEDENCE OVER MODEL DIMENSIONS.
2. WHEN MODELS ARE PROVIDED, VENDOR MUST VERIFY THAT MODEL DIMENSIONS CONFORM WITH PPPL APPROVED DRAWINGS PRIOR TO FABRICATION.

MAGNETIC PERMEABILITY
REQUIREMENT (SEE NOTES)

YES NO


RELEASE LEVEL: WIP
DWG VERSION NO: 0.0


RELEASED FOR
FABRICATION / INSTALLATION

PPPL Drafting

WELDING ENGINEER
APPVD: N/A DATE:

COMPUTER GENERATED DRAWING MANUAL CHANGES NOT PERMITTED Pro E DO NOT VERIFY INFORMATION BY SCALING DRAWING SCALE: 2.00 NEXT ASSEMBLY	CENTRAL FILES: UNLESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES MACHINE SURFACES $\sqrt{16}$ BREAK SHARP EDGES .005/.020		PRINCETON PLASMA PHYSICS LABORATORY PRINCETON UNIVERSITY NATIONAL SPHERICAL TORUS EXPERIMENT CENTER STACK UPGRADE MPTS - COLLECTION OPTICS BOX WINDOW			
	TOLERANCES NON-CUMULATIVE		DIV: MECH. ENG.	DATE: 9-21-12		
	DECIMAL-INCH FRACTIONS		ENG: G LABIK	APPROVER	E-9D11235	
	ANGULAR		DSN: H FEDER	G LABIK		
			CHK: L MORRIS	CHK L	SUPV L	SHEET 1 OF 1 REV 0





NO.	REVISION	BY	CH	SUP	APPROVED	DATE
1	REVISED PER ECN 7125	HF	LM	LM	G. LABIK	10-8-13
2	REVISED PER ECN 7147	HF	LM	LM	G LABIK	11-5-13

5	150795	# 10-32 UNF x 3/4 LG HEX SOC HD CAP SCREW	STN STL	4
4	151316	# 10 FLAT WASHER	316 S/S	4
3	1858A62	HANDLE (MCMASTER-CARR)	304 SS	2
2	E-9D11238-5	TOP COVER LINER, MPTS COB	BLK DELRIN 1/32	1
1	E-9D11233-1	TOP COVER, MPTS - COB	G-11	1
ITEM NO.	DRAWING NO	NOMENCLATURE OR DESCRIPTION	MATERIAL	QTY RECD

PARTS LIST

COMPUTER GENERATED DRAWING MANUAL CHANGES NOT PERMITTED Pro E DO NOT VERIFY INFORMATION BY SCALING DRAWING	CENTRAL FILES: UNLESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES MACHINE SURFACES $\pm .020$ BREAK SHARP EDGES .005/.020 TOLERANCES NON-CUMULATIVE		PRINCETON PLASMA PHYSICS LABORATORY PRINCETON UNIVERSITY NATIONAL SPHERICAL TORUS EXPERIMENT			
	DECIMAL-INCH FRACTIONS .1 .0100 0'-12" 8/116 .24 .030 12'-12" 8/116 .3XX .010 72'-120" 8/116 ANGULAR 20'-15' OVER 120" 8/116		DIV: MECH. ENG. ENG: G LABIK DSN: H FEDER CHK: L MORRIS		DATE: 9-21-12 APPROVED G LABIK LW LW	
	NEXT ASSEMBLY		CENTER STACK UPGRADE MPTS- COLLECTION OPTICS BOX TOP COVER ASSY			
	RELEASE LEVEL: Fabrication DWG VERSION NO: 2.1		WELDING ENGINEER APPVD: N/A DATE: _____		E-9D11233	
				SHEET 1 OF 2 REV 2		


GENERAL NOTES

1. PPPL APPROVED DRAWINGS TAKE PRECEDENCE OVER MODEL DIMENSIONS.
2. WHEN MODELS ARE PROVIDED, VENDOR MUST VERIFY THAT MODEL DIMENSIONS CONFORM WITH PPPL APPROVED DRAWINGS PRIOR TO FABRICATION.

MAGNETIC PERMEABILITY REQUIREMENT (SEE NOTES)

YES			NO	X
-----	--	--	----	---

RELEASED FOR FABRICATION/INSTALLATION
PPPL Drafting



1	E-9D11233-1	TOP COVER, MPTS - COB	G-11
	DRAWING NUMBER	DESCRIPTION	MATERIAL

NOTES:
1. UNLESS OTHERWISE SPECIFIED 2 PLACE DECIMAL DIMENSIONS TO BE ±.01

GENERAL NOTES		MAGNETIC PERMEABILITY REQUIREMENT (SEE NOTES)	
1. PPPL APPROVED DRAWINGS TAKE PRECEDENCE OVER MODEL DIMENSIONS.			
2. WHEN MODELS ARE PROVIDED, VENDOR MUST VERIFY THAT MODEL DIMENSIONS CONFORM WITH PPPL APPROVED DRAWINGS PRIOR TO FABRICATION.			
YES		NO	X

RELEASE LEVEL: Fabrication	WELDING ENGINEER
DWG VERSION NO: 2.1	APPVD: DATE:

COMPUTER GENERATED DRAWING MANUAL CHANGES NOT PERMITTED Pro E DO NOT VERIFY INFORMATION BY SCALING DRAWING SCALE: .750 NEXT ASSEMBLY	CENTRAL FILES: UNLESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES MACHINE SURFACES BREAK SHARP EDGES .005/.020 TOLERANCES NON-CUMULATIVE DECIMAL-INCH FRACTIONS 2 8-100 0-12 8-118 3 8-010 12-120 8-118 ANGULAR 20-15 OVER 120 8-112	PRINCETON PLASMA PHYSICS LABORATORY PRINCETON UNIVERSITY NATIONAL SPHERICAL TORUS EXPERIMENT CENTER STACK UPGRADE MPTS- COLLECTION OPTICS BOX TOP COVER ASSY	
	DIV: MECH. ENG. DATE: 9-21-12 ENG: G LABIK DSN: H FEDER CHK: L MORRIS		APPROVER E-9D11233 SHEET 2 OF 2 REV 2

RELEASED FOR FABRICATION / INSTALLATION
PPPL Drafting