

7X-960304-CLN-01

TO: DISTRIBUTION FROM: C NEUMEYER SUBJECT: MINUTES OF MEETING ON WBS 7

The following is a summary of the 3/1/96 meeting, which discussed the WBS 71 Project Management and Administration work.

<u>Status:</u>

1) Present NSTX cost estimate is \$17.75M including contingency, based on 6/95 presentation and 5/99 1st plasma.

2) Changes and / or additions which would effect cost identified thus far include:

- ECH
- collaborations
- PAC
- PLT removal
- Increased bakeout temperature
- Reinforcement of test cell walls

Issues:

1) FWP will assume latest PPPL guidance, namely 97, 98 funding of \$5.3M and \$11M, 1st plasma 12/98 (without NBI).

Action: T Egebo to develop staffing plan and identify hardware which can be costed next year. Also to develop a strawman schedule that leads to 1st plasma 12/98.

2) Contracts and other arrangements with ORNL, UofWash, and Columbia, as well as PAC participants, need to be worked out.

3) Need to reconsider budget allowances because of past charges which were held in suspense accounts and have just now becoming known.

Action: T Egebo, M Ono, R Simmons, and C Neumeyer to meet and reallocate funding as necessary.

4) Need to sign off on management plan (PMP) and WBS dictionary.

Action: C Neumeyer to meet with QA and obtain their feedback on PMP.

Action: C Neumeyer to revise WBS dictionary and gain WBS managers' approval.

5) Need to start thinking about charter and membership of review committed.

Action: M Ono to develop charter

Action: C Neumeyer to solicit suggestions for reviewers from WBS managers.

6) The PDS, PRD and GRD should precede the SRDs. Neither is complete at this time.

Action: M Ono to give high priority to completion of PDS.

Action: C Neumeyer to give high priority to completion of GRD.

Note: The PDD, which is in draft form, will have to "substitute" for the PRD for the time being.

cc: * = meeting attendee

D Bashore	T Egebo*	P Heitzenroeder	R Katia	S Kaye
M Ono*	R Parsells	E Perry	J Robinson*	
R Wilson	NSTX File	2		· 1