

# STATUS OF THE MAST UPGRADE

**Chris Llewellyn Smith**

# CONCLUSIONS

- **Assuming Euratom approval and funding, stage 1 of the upgrade of MAST will go ahead**
- **The Challenge is to define a staged upgrade within the available budget** that includes major base assembly work *and*
  - will provide a major step forward in ITER and ST/CTF physics, and
  - with a second (incremental?) stage allow us to meet the EFDA ten year milestone “**Completion of R&D on Spherical Tokamaks in preparation of decision making on CTF**”
- **The PAC’s advice is now sought on**
  - what we propose including in our preferred version of stage 1
  - what could be dropped with least damage if sufficient funding is not available for our preferred stage 1
  - the proposed on-going MAST programme (which will inevitably have to be constrained to release funding for the upgrade, although benefiting for recent major hardware investments)
  - wisdom of seeking Euratom approval for whole project in one step?

# Meeting the EFDA Ten-year CTF milestone with an upgrade to MAST

**Derek Stork**

**for the MAST and Upgrade Programme teams**

**(with special thanks to Richard Buttery, Glenn Counsell, Hendrik Meyer,  
Mark Shannon and Garry Voss)**

**Euratom-UKAEA Fusion Association,  
Culham Science Centre,  
Abingdon, OX14 3DB,  
England**



**UKAEA**




# Staging the Upgrade Programme (III)

- Stage 1 of the programme includes:
  - all changes to the Load Assembly
    - New CS; new Centre Rod; new Chiller system; new TF sliding joints; new divertor and inboard PF coils; new CFC divertor target; divertor cryopump; new gas introduction system;
  - New long-pulse TF and divertor coil power supplies;
  - LHe/LN<sub>2</sub> cryoplant and supply lines;
  - Increase in NBI power to 10MW, with 5 MW off-axis co-injection, 2.5 on-axis counter-injection capability; (includes new double-PINI NBI box);
  - Accompanying infrastructure changes/upgrades eg. neutron shielding, 36kV connections and Reactive Power Compensation.



# 2008 MAST Programme



Brian Lloyd

EURATOM/UKAEA Fusion Association  
Culham Science Centre, Abingdon, UK

# Outline

## □ Introduction

- Status of MAST & operational schedule

## □ Technical developments

- new capabilities and progress on major developments
- investment plans

## □ Programme organisation & planning

## □ Programme plans



- Performance optimisation
- Stability
- Exhaust

(separate presentations on Confinement & Transport  
(M Valovic) and ELM Control (E Nardon))

# MAST Status

- ❑ Following the engineering break (ELM coil installation, TAE antenna system, MSE) high temperature baking was completed on 15 Feb.
- ❑ ELM/TAE coils installed by Nov 2007 – 1 month ahead of schedule.
- ❑ Multi-chord MSE system installed by Mar 2008 – on schedule.
- ❑ Major TS upgrade on schedule – 8 lasers available by June (increased temporal resolution and burst mode capability)
- ❑ Power supply re-commissioning complete.
- ❑ Sliding joints tested and TF commissioned
- ❑ Magnetics calibrations complete.
- ❑ First plasma obtained 29<sup>th</sup> April 2008. Plasma conditioning now in parallel with NBI commissioning/conditioning
- ❑ S-NBI: Operation up to 51kV, 1MW established.
- ❑ SW-NBI: Mechanical installation of new PINI completed Jan 2007 – on schedule. HV testing into dummy load now being carried out. High power SW-NBI operation now expected August onwards.


# MAST forward schedule



MAST PINI

ELM coils  
 2<sup>nd</sup> PINI  
 Multi-chord (>30) MSE  
 TS upgrade Phase I  
 (4 ⇒ 8 Nd:Yag lasers)

ELM coils Phase II (n=4, n=6)  
 TS upgrade Phase II  
 (19 ⇒ 120 core channels)  
 BES 2D turbulence imaging



ELM/TAE coils

- control of edge instabilities
- controlled excitation of fast particle driven instabilities



BES turbulence imaging



# MAST – new capabilities 2008-09

- ❑ Higher power long pulse NBI (2<sup>nd</sup> PINI)
- ❑ ELM control/TAE coils: 6 + 6 internal array
- ❑ Nd:YAG TS upgrade: 4 → 8 lasers (2008), 19 → 120 core channels (2009)  
(high resolution edge TS and 300pt ruby TS single pulse system will be retained)
- ❑ Multi-channel MSE (installed Mar 2008)
  - 35 spatial channels, better than 3cm, 5ms resolution
- ❑ BES 2D turbulence imaging system (2009)
  - custom 8 x 4 channel, 1 MHz APD camera
- ❑ Improved imaging & spectroscopic capabilities
  - long wavelength IR camera, filtered fast camera, second filtered divertor camera, new spectrometers
- ❑ Divertor science facility
- ❑ Higher power (350kW), long pulse 28GHz gyrotron (on loan from ORNL)
- ❑ Disruption mitigation valve (FZJ/IPP collaboration)
- ❑ Centre column chiller system being developed, installation under consideration

# Other MAST developments

Improved remote participation and data display facilities

Control room refurbishment



New air conditioning system




- ❑ New MAST Central Control System implemented – PC-based SCADA package
- ❑ New dedicated error field compensation coil power supplies
- ❑ Digital plasma control system (PCS) being upgraded to a PC-based system (Dec 2008)
- ❑ Data acquisition system upgrades for long pulse operation (hardware replacement, network infrastructure improvements, increased data storage capacity etc.)

# ELM/TAE coils

Installed Nov. 2007, 1 month ahead of schedule

6 + 6 internal array


- $\leq 2\text{kA}$ , 4 turn coils for **ELM control** ( $n = 3$ ). Additional 6 coils could be installed in 2009 to allow  $n = 4$ ,  $n = 6$
- 10A, 0.5MHz for **TAE excitation**



Outstanding C & I work etc. expected to be completed by end of May.

# TS upgrade

- ❑ Part funded by York University
- ❑ Project on track (schedule & cost) – budget £2.024M, spent £1.3M, committed £135k
- ❑ Increased temporal resolution & burst mode capability with ‘event triggering’ 2008, increased spatial resolution (120pt, ~ 1cm resolution) 2009
- ✓ Eight lasers are now installed and ready for MAST operations



✓ Lens system - detailed design is now completed

- ✓ ADCs have been procured, beginning spectrometer assembly



# TS upgrade



- Four additional new lasers have been installed
- Four existing lasers have been converted to higher energy
  - Combined 240Hz 1.6J laser capacity (previously 200Hz ~1J)
- Newly installed lasers are operating to specifications

# MSE status

- ❑ System has now been constructed and installed, achieving milestone date of March 2008.
- ❑ External calibrations demonstrated the expected performance levels.
- ❑ Filters installed in 11 channels – remainder being delivered as they are manufactured.
- ❑ First beam light expected this month (May 2008).

## Key parameters:

- 35 spatial channels
- $R \sim 0.8 - 1.5 \text{ m}$
- Resolution:
  - $\Delta R \sim 2.5 \text{ cm}$
  - $\Delta t \leq 5 \text{ ms}$
  - $\Delta \alpha \leq 0.5^\circ$



# On-going investments I

❑ To earmark funds for MAST-U, *discretionary* spend on MAST hardware cut back significantly - have so far allocated only £185k for Apr 2008 – Mar 09. Some funds held in reserve to cover unforeseen equipment failure.

❑ Operating costs (incl. maintenance, consumables, software licences, T & S, training, publication costs etc.) ~ £380k.

❑ Large *non-discretionary* spend (£875k), in 2008-09 only, to complete the following on-going projects:

- TAE system
- Divertor science facility
- Long pulse datacq
- MSE (temp. control)
- BES (with HAS)
- Disruption mitigation valve (with FZJ/IPP)
- Fission chambers
- New spectrometers

and for key spares/safety & reliability:

- NBI components (DECEL p/s, bend magnets, crowbar)
- CXRS CCD (single point failure)
- Power supply components (MFPS replacement cards)
- Remedial safety work (NBI cubicles)

# On-going investments II

- ❑ MAST is in a strong position to exploit the major investments of the last few years viz., NBI upgrade, high resolution diagnostics (e.g. TS, CXRS, MSE), ELM/TAE coils, control & data acquisition etc.
  
- ❑ Commitment to completion of on-going projects, plus investment in key components, helps ensure that we fully exploit and benefit from our previous investments in the near-medium term.
  
- ❑ Nevertheless, the requirement to set aside money for MAST-U means that the following projects are unlikely to go ahead in the near term:
  - additional in-vessel ELM control coils
  
  - new pellet injector
  
  - high power ( $\sim 1\text{MW}$ ), low frequency ( $\sim 18\text{GHz}$ ) EBW system