


NSTX-U Facility and Diagnostics Status

Coll of Wm & Mary
 Columbia U
 CompX
 General Atomics
 FIU
 INL
 Johns Hopkins U
 LANL
 LLNL
 Lodestar
 MIT
 Lehigh U
 Nova Photonics
 ORNL
 PPPL
 Princeton U
 Purdue U
 SNL
 Think Tank, Inc.
 UC Davis
 UC Irvine
 UCLA
 UCSD
 U Colorado
 U Illinois
 U Maryland
 U Rochester
 U Tennessee
 U Tulsa
 U Washington
 U Wisconsin
 X Science LLC

Masa Ono
for the NSTX-U Team

NSTX-U Research Forum
February 24 - 27, 2015




Culham Sci Ctr
 York U
 Chubu U
 Fukui U
 Hiroshima U
 Hyogo U
 Kyoto U
 Kyushu U
 Kyushu Tokai U
 NIFS
 Niigata U
 Tsukuba U
 U Tokyo
 JAEA
 Inst for Nucl Res, Kiev
 Ioffe Inst
 TRINITI
 Chonbuk Natl U
 NFRI
 KAIST
 POSTECH
 Seoul Natl U
 ASIPP
 CIEMAT
 FOM Inst DIFFER
 ENEA, Frascati
 CEA, Cadarache
 IPP, Jülich
 IPP, Garching
 ASCR, Czech Rep

Talk Outline

- **NSTX Upgrade Project Commissioning**
- **Preparation toward research operation**
- **Day 1 Facility / Diagnostic Status**
- **Summary**

NSTX Upgrade Project Is Nearly Complete

Recent aerial view of NSTX-U Test Cell (February, 2015)



NSTX-U In-Vessel Photo Prior to Pump-down (Dec. 2014)



Remaining Construction Work in NSTX-U Test Cell

CD-4 date depends on how well ISTP goes

- Pumpdown · *Started in December*
- Leak check - *On-going* ·
- Install bus inside umbrella and back to racks *November - January*
- Install new TF lead extensions *January-February*
- Install TF flex bus *January-February*
- Install new umbrella lids - *February*
- Install umbrella lid support rings - *February*
- Bakeout *March*
- ISTP · *March*



Status of Power & Control Systems

MG#1 has been fully restored to operation.

Considering similar MG#2 weld crack repair.

Rectifier reactivation (open circuit testing) is complete

Rectifier Dummy Load testing is on-going.

Will concentrate on systems needed for the CD4 plasma (TF, OH, PF3U/L, PF5)

Dummy load testing will also test many systems needed for operations.

Clock systems, EPICS control, MDS+ databases.

Realtime control hardware, including realtime data acquisition systems.

“Backstop” digital coil protection system (that in the Junction Area).

We are doing the final commissioning of the “first line” digital coil protection system (DCPS).

Expect to be ready to start ISTP-001 in late March.

Both neutral beams should be available for research operations

NB2 is preparing for the CD4 milestone in March, 2015.

NB2 is under vacuum and ion sources are installed

The He refrigerator is operating and making liquid

Expect to be ready to cool down NB2 in late Feb.

Low level ion source conditioning in early March, followed by beam conditioning and CD4 injection (late March as test cell access allows).


NB1 should be ready for the research operation.

NB1 is under vacuum and ion sources are installed

Plan to cool down NB1 in parallel with NB2

Expect to condition the NB1 ion sources during the vessel bake


Nominal NSTX-U run schedule for FY2015




- **CD-4 is now projected to be in late March, 2015.**
- **~ 2 month period allocated between CD-4 and research plasma operations → Research ops begin in late-May**
- **Plan: ~12 - 13 run weeks (assumes 1 maintenance week / month)**
- **If machine is running well at end of FY15, may run into early FY16**
 - **Provide additional data for APS 2015 and IAEA synopses for 2016**
- **FY16 outage tasks include high-Z tile, high-k scattering, laser blow-off system installation and full field/current operation preparation.**

Provisional Schedule for the 2015 Research Campaign

More Details!



Provisional NSTX-U run schedule for FY2015 – 2016 (primavera form)



Strategy for Achieving Full NSTX-U Parameters

After CD-4, the plasma operation could quickly access new ST regimes

	NSTX (Max.)	FY 2015 NSTX-U Operations	FY 2016 NSTX-U Operations	FY 2017 NSTX-U Operations	Ultimate Goal
I_p [MA]	1.2	~1.6	2.0	2.0	2.0
B_T [T]	0.55	~0.8	1.0	1.0	1.0
Allowed TF I^2t [MA ² s]	7.3	80	120	160	160
I_p Flat-Top at max. allowed I^2t , I_p , and B_T [s]	~0.4	~3.5	~3	5	5

- 1st year goal: operating points with forces up to 1/2 the way between NSTX and NSTX-U, 1/2 the design-point heating of any coil
 - Will permit up to ~5 second operation at $B_T \sim 0.65$
- 2nd year goal: Full field and current, but still limiting the coil heating
 - Will revisit year 2 parameters once year 1 data has been accumulated
- 3rd year goal: Full capability

January 28 - Operations / Diagnostics / Software Support status update

The goal of Jan 28 presentations was to provide materials for team members to use in writing XMP/XPs prior to the forum - in particular estimates of which NSTX-U capabilities will be available and when.

Agenda:

- S. Gerhardt (Research Operation)
 - A. von Halle (Engineering Operations)
 - D. Mueller (Physics Operations)
 - R. Kaita (Boundary Physics Operations)
 - B. Stratton (Diagnostic Operations)
 - J. Hosea (RF Operations)
 - W. Davis (Software and Analysis Tools Overview)
-
- <http://nstx-u.pppl.gov/research-forum/nstx-u-research-forum-2015/pre-forum-meetings>

NSTX-U diagnostics to be installed during first two years

All except high-k should be operational during the first year

MHD/Magnetics/Reconstruction

Magnetics for equilibrium reconstruction

Halo current detectors

High-n and high-frequency Mirnov arrays

Locked-mode detectors

RWM sensors

Profile Diagnostics

MPTS (42 ch, 60 Hz)

T-CHERS: $T_i(R)$, $V_\phi(r)$, $n_C(R)$, $n_{Li}(R)$, (51 ch)

P-CHERS: $V_\theta(r)$ (71 ch)

MSE-CIF (18 ch)

MSE-LIF (20 ch)

ME-SXR (40 ch)

Midplane tangential bolometer array (16 ch)

Turbulence/Modes Diagnostics

Poloidal FIR high-k scattering (installed in 2016)

Beam Emission Spectroscopy (48 ch)

Microwave Reflectometer,

Microwave Interferometer

Ultra-soft x-ray arrays – multi-color

Energetic Particle Diagnostics

Fast Ion D_α profile measurement (perp + tang)

Solid-State neutral particle analyzer

Fast lost-ion probe (energy/pitch angle resolving)

Neutron measurements

Charged Fusion Product

New capability,

Enhanced capability

Edge Divertor Physics

Gas-puff Imaging (500kHz)

Langmuir probe array

Edge Rotation Diagnostics (T_i , V_ϕ , V_{pol})

1-D CCD H_α cameras (divertor, midplane)

2-D divertor fast visible camera

Metal foil divertor bolometer

AXUV-based Divertor Bolometer

IR cameras (30Hz) (3)

Fast IR camera (two color)

Tile temperature thermocouple array

Divertor fast eroding thermocouple

Dust detector

Edge Deposition Monitors

Scrape-off layer reflectometer

Edge neutral pressure gauges

Material Analysis and Particle Probe

Divertor VUV Spectrometer

Plasma Monitoring

FIReTIP interferometer

Fast visible cameras

Visible bremsstrahlung radiometer

Visible and UV survey spectrometers


VUV transmission grating spectrometer

Visible filterscopes (hydrogen & impurity lines)

Wall coupon analysis

Five Year Facility Enhancement Plan (green – ongoing)

Engineering design for ECH, Cryo-Pump and NCC performed in 2015 (red)




Other diagnostic highlights

Motional Stark Effect Diagnostics (Nova Photonics)

- MSE/CIF: B-field pitch, $q(R)$ with reconstruction, 18 spatial channels
- MSE/LIF: B-field pitch, $|\mathbf{B}|$, $q(R)$ with reconstruction, pressure profile, 10 spatial channels to be expanded to 32 over time
- MSE/CIF & MSE/LIF: $E_r(R)$
- Both systems re-installed and spatial calibrations performed
- Y. Sechrest will join Nova Photonics MSE group

Beam Emission Spectroscopy (U. Wisconsin)

- New 2-D fiber holder will provide better radial and poloidal coverage of $r/a \sim 0.4$ -SOL region
 - Fibers will be installed in April
- 48 detector channels




Operations Team Continuing to Make Progress in Boundary Physics Operations to Prepare the Facility for Research

Massive Gas Injection	<ul style="list-style-type: none"> • Installation procedures for MGI valves have been released. • Critical valve components delivered to PPPL (from U. Washington), and support brackets fabricated. • Being installed in parallel with the inner-PF bus work.
Fuelling and Density Control	<ul style="list-style-type: none"> • All gas valves will be under PCS control <ul style="list-style-type: none"> • Allowing SGI to be used for density feedback • Divertor injectors for radiation control
Boronization	<ul style="list-style-type: none"> • New engineer with extensive experience in hazardous gas handling completed design for trimethyl borane system • Components have been ordered with goal of availability of system for start of research operations
Lithium Evaporators (LITERs)	<ul style="list-style-type: none"> • Fume hood installation and other upgrades complete for laboratory for LITER filling and maintenance • Lithium handling procedures being updated – engineer responsible for boronization system involved
Granule Injectors for NSTX	<ul style="list-style-type: none"> • New injector expected to be available for plasma operations – new postdoc responsible for system • Lithium granules to be manufactured by UIUC


Enhanced Capability for PMI Research

Multi-Institutional Contributions

Divertor fast eroding thermocouples




Divertor Imaging Spectrometer




Two fast 2D visible and IR cameras with full divertor coverage

LLNL, ORNL, UT-K




MAPP probe for between-shots surface analysis – Tested in LTX

Lithium CHERS





ORNL

Divertor fast pressure gauges



Dual-band fast IR Camera



U. of Illinois

HHFW system commissioning schedule for Research Operations

Complete transmission and matching hookups:

- Feb Finish loops
- Feb - Mar Hookup to loops, set decouplers,
- Mar Match vacuum from RFE

Complete source assembly and testing

- Feb - Mar Complete source assembly and test into dummy load
- March Labview updates for power/phase, EPICs system control

NSTX-U TC & RFE diagnostics re-commissioning


- Feb - March Into MDSplus

Prepare diagnostics for supporting HHFW studies

- May Complete coaxial Langmuir probe electronic hookups and connections to central computer (MDS plus)
- May IR camera commissioning
- May ORNL Reflectometer, probe, etc. reactivation
- May RF probes at Bay J installation, hookup, commissioning



Resonant loop connections to top/bottom antenna element feeds



Coax connected Langmuir probes at Bay J top and bottom, Two probes per tile in rows 2, 3, and 4

NSTX-U Plasma Operation Preparation Going Well

Many activities are on the critical paths!

- **With NSTX upgrade schedule to complete CD-4 in April 2015, and the research operation in being prepared to start in June 2015.**
- **Many activities are going on in parallel! Aiming to minimize the period for research prep and maximize research operations.**
- **Last vacuum diagnostic interfaces are being installed this week. This may be the last chance for vacuum opening until FY 2016.**
- **Dummy load testing of rectifiers are on-going along with many PTPs.**
- **Both NBIs should be available from Day 1.**
- **MPTS and TMBs (boronization) should be available for Day 1 but schedule is tight.**
- **Plan to run 12 – 13 weeks in FY 2015. Continue running for 4-5 weeks in FY 2016, then ~ 6 months outage before restart in May, 2016. Plan to complete 14 run weeks in FY 2016.**

Let us work together to make the 2015 NSTX-U Run the best it can be!


Backup Slides

New boronization system being implemented (Significantly enhanced due to industrial safety requirements)

Five major sub-assemblies:

1. Helium control panel
2. dTMB gas cabinet
3. Master Flow Control (MFC) box
4. Coaxial injection lines
5. Vacuum pumping assemblies

To be available for research operation




Diagnostic Port Map (Ports Fully Allocated)

NSTX Cat. 4 Tile Diagnostics: NSTX345
 NSTX Cat. 3 Tile Diagnostics: ED1324
 NSTX Vessel Mounted Diagnostics: 9D11266
 NSTX RWM Coil Details: DC1329


13 1/4" Port Cover Drawings
 9D11270
 9D1730
 9D1917
 9D1598

Port assignment for 2015 Operations Gas Injectors and Ion Gauges on Separate Port Drawing




LITHIUM EVAPORATORS – LITERs

Using same exit ducts as used on NSTX



Lithium Granule Injector – LGI – identical to system presently in use for inducing ELMs in EAST and DIII-D plasmas



Available pellet sizes
(approximate)
900 μ m, 700 μ m

Proposed Pellet Composition
Lithium, Boron Carbide*,
Graphite*

Pellet Injection Velocity
50 – 150 m/sec


Pellet to Pellet Injection
Frequency
100 – 500 Hz

Granule supply arrangements
being negotiated for fabrication
at the University of Illinois


NCC will greatly enhance MHD physics studies and control

Range of off-midplane NCC coil configurations is assessed

Full toroidal NCC array (2 x 12)



Partial toroidal NCC array (2 x 6)




Columbia U
General Atomics

- NCC (a facility enhancement) can provide various NTV, RMP, and EF selectivity with flexibility of field spectrum ($n \leq 6$ for full and $n \leq 3$ for partial)
- 6-channel Switching Power Amplifier (SPA) powers independent currents in existing EFC/RWM and NCC coils.

Base – Engineering design work on NCC to be performed in 2015. Incremental funding will enable start of procurement in FY 2016 and installation in FY 2017 to be available in FY 2018.

Cryo-pump Physics Design to Provide Pumping over a Wide Range of Divertor Geometries and Core Densities

Nominal 2014-18 5 year plan steps for implementation of cryo-pump + high-Z PFCs + LLD



Increased funding / priority could accelerate full high-Z by ~2 years


Solenoid-free Start-up

High priority goal for NSTX-U in support of FNSF

CHI Start-Up


- Inj. Flux in NSTX-U is about 2.5 times higher than in NSTX
- NSTX-U coil insulation greatly enhanced for higher voltage ~ 3 kV operation

U. Washington



Point Source Being Developed

PEGASUS Plasma Gun




U. Wisconsin

FY 2015-16 Non-Inductive Start-up Systems Design for Post-Upgrade Operations

- CHI will start with the present 2 kV capability then enhanced to ~ 3 kV higher voltage as needed.
- PEGASUS gun start-up producing exciting results $I_p \sim 160$ kA. The PEGASUS gun concept is technically flexible to implement on NSTX once fully developed. High voltage gun for the NSTX-U will be developed utilizing the PEGASUS facility in collaboration with University of Wisconsin.

Transport and Turbulence

BES together with high-k to provide comprehensive turbulence diagnostic



48 ch BES available for NSTX-U
(24 ch BES available in 2011)

Neutral Beam

field lines

red-shited $D\alpha$ emission

High throughput collection optics

optical fibers

U. Wisconsin

New high-k scattering system for allowing 2-D k spectrum in FY 2016 UCD

Scattered beams

Bay L

Magnetic axis

LCFS

Probe beam

LCFS

Bay G

Top View

Side View

Scattered beams

Probe beam

Bay G launching

$k_{\perp}\rho_s$

$k_{\parallel}\rho_s$

Color scale: -70, -75, -80, -85, -90, -95, -100, -105, -110

Preliminary magnetic fluctuation measurement concept under development at DIII-D; also initial tests performed on MAST. Proto-type on NSTX-U. UCLA



Energetic Particle Research Capabilities For NBI fast ion transport and current drive physics

Fast Ion D-Alpha Diagnostics

- A vertical FIDA system measures fast ions with small pitch, corresponding to trapped or barely passing (co-going) particles.
- A new tangential FIDA system measures co-passing fast ions with pitch ~ 0.4 at the magnetic axis up to 1 at the plasma edge.
- Both FIDA systems have time resolution of 10 ms, spatial resolution ≈ 5 cm and energy resolution ≈ 10 keV.

UCI


FIDA Views



FY 2014 - 15 Energetic Particle Conceptual Design and Diagnostic Upgrade

- SS-NPA enhancement due to removal of scanning NPA
- Active 2 X 2 TAE antennas and sFLIP



UCI



Advanced Scenario and Plasma Control Tools for NSTX-U

Real time rotation control and disruption mitigation

RTV fitting vs off-line CHERS data



Massive gas injector system at multi-poloidal location

U. Washington

FY 2015-16:

- A Real-Time Velocity (RTV) diagnostic will be incorporated into the plasma control system for feedback control of the plasma rotation profile.
- Multi-poloidal location massive gas injector system for disruption mitigation will be implemented to test the efficiency vs location.