

Supported by



Office of ENERGY Science

National Spherical Torus Upgrade Project: Status and Plans Culham Sci Ctr

Columbia U CompX **General Atomics** FIU INL Johns Hopkins U LANL LLNL Lodestar MIT **Nova Photonics** New York U ORNL PPPL **Princeton U** Purdue U SNL Think Tank. Inc. **UC Davis UC** Irvine UCLA UCSD **U** Colorado **U Illinois U** Maryland **U** Rochester **U** Washington **U Wisconsin**

Masayuki Ono

for the NSTX-U Team

17th International Spherical Torus Workshop University of York, September 16 - 19, 2013



U St. Andrews York U Chubu U Fukui U Hiroshima U Hyogo U Kyoto U Kyushu U Kyushu Tokai U NIFS Niigata U **U** Tokyo JAEA Tsukuba U Hebrew U loffe Inst **RRC Kurchatov Inst** TRINITI NFRI KAIST POSTECH **SNU** ASIPP ENEA, Frascati CEA. Cadarache **IPP. Jülich IPP, Garching** ASCR, Czech Rep



M. Ono ISTW 2013

Talk Outline

- NSTX Upgrade Project and Operational Preparation Status
- NSTX-U Facility / Diagnostic Five Year Plans
- Summary



NSTX Upgrade Mission Elements

- Advance ST as candidate for Fusion Nuclear Science Facility (FNSF)
- Develop solutions for the plasmamaterial interface challenge
- Explore unique ST parameter regimes to advance predictive capability - for ITER and beyond
- Develop ST as fusion energy system



3

Substantial Increase in NSTX-U Device / Plasma Performance To provide data base to support ST-FNSF designs and ITER operations



🔘 NSTX-U

NSTX Upgrade Project Progress Overview

R. Strykowsky, E. Perry, T. Stevenson, L. Dudek, S. Langish, T. Egebo, M. Williams and the NSTXU Project Team

Center stack

New Center Stack Project Scope

- Inner TF bundle
- TF Flex bus
- OH coil
- Inner PF coils
- Enhance outer TF supports `
- Enhance PF supports
- Reinforce umbrella structure > *Structure*
- New umbrella lids
- Power systems
- I&C, Services, Coil protection

2nd NBI Project Scope

- Decontaminate TFTR beamline
- Refurbish for reuse
- Relocate pump duct, 22 racks and numerous diagnostics to make room in the NSTX Test Cell
- Install new port on vacuum vessel to accommodate NB2
- Move NB2 to the NSTX Test Cell
- Install power, water, cryo and controls





M. Ono ISTW 2013

Ancillary Sys

Improved Center-Stack Design to Handle Increased Forces Identical 36 TF Bars and Innovative Flex-Bus Design



🔘 NSTX-U

M. Ono ISTW 2013

Center Stack Fabrication & Assembly Proceeding Well Innovative manufacturing techniques developed



Center Stack Is Coming Together

TF Bundle is nearing completion

Four TF quadrants were combined into a full TF bundle



TF bundle with ground wrapping lowered into VPI mold



Center-Stack Casing with tile studs





M. Ono ISTW 2013

Aerial View of the NSTX Test Cell (Oct. 2011) Beginning of the NSTX Upgrade Construction Activities





Aerial View of the NSTX Test Cell (Feb. 2012) Space for the 2nd NBI cleared and 3rd floor platform added





Support Structural and Vacuum Vessel Upgrades Must handle 4 x higher electromagnetic loads





Relocation of the 2nd NBI beam line box from the TFTR test cell into the NSTX-U Test Cell Complete.

TFTR NBI beam box and components successfully tritium decontaminated.



Beam Box being lifted over NSTX

Beam Box placed in its final location and aligned

Beam Box being populated with components



Highly Tangential 2nd NBI Enabled by JK-Cap Outer Wall Radius Moved Outward to Avoid Beam Clipping



Interior View of Bay J-K





Aerial View of the NSTX-U Test Cell (Aug. 2013)





Project on Track for October 2013 Completion

Activity	Activity Description	
NSTX Upgrade Project Job: 1305 - OHMIC Heati + Inner TF Quadrant 1	t ing Coil (OH)-CHRZANOWSKI	Critical path through the centerstack fabrication and installation
+ Inner TF Quadrant 3 + Inner TF Quadrant 4		
+ Inner TF Coil Assemt + TF/OH Fabrication + Job: 1302 - Center Stat	ole Quadrants ck Assembly-CHRZANOWSKI	Milestones Begin Diagnostic Installation – August 1st, 2013
+ Job: 2425 - BL Relocat	tion-ATNAFU ervices-ATNAFU	Complete in-vessel construction work October 1 st 2013.
+ Job: 2470 - 2nd NBI Po + Job: 2480 - 2nd NBI/TV	wer-RAKI /PS Duct & VV-BLANCHARD	Complete Diagnostic
+ Job: 2485 - Vacuum Pu + Job: 5000 - CSU Powe	umping System-BLANCHARD	calibration – December 1 st , 2013
+ Job: 5501 - Coil Bus R	uns-ATNAFU	Rough Pump down – January 1 st , 2014
Job: 8250 - Remove/Inst + Install New Centersta	all Centerstack-PERRY ack	Forecast CD-4 Finish Finish November September
+ Close Vessel and Pur + Job: 7900 - Integrated	mpdown System Test-GENTILE	2014 2015
Activi	ty Certification Committe	tee (ACC) and start-up planning underway

Engineering and Research Operations Activities In Preparation for the NSTX-U Operations

 Improving the PFC geometry in the vicinity of the CHI gap to protect the vessel and coils due to ~ 10x higher divertor heat loads

New gap overhung tiles to provides necessary protection. Gap tiles being fabricated by the vendor.

 Replacing electronics that control rectifiers - The new Firing Generator (FG) will deliver firing pulses with greater resolution, precision, and repeatability, critical for the new 8-parallel, 130kA TF system configuration.

More than half of the 68 FG production units have now undergone power testing in rectifiers, and test results for all units have been identical, giving us confidence that we can rely on bench testing for the remaining ones. Power testing will continue to confirm current balancing on multiple rectifiers. Target completion date of Nov. 2013.



Transrex AC/DC Convertors



NSTX-U Plasma Control System Upgrade Enables real time up-down symmetric divertor control

NSTX-U PF Coil Power System Upgrade

- The first-year power supply capabilities of NSTX-Upgrade will yield considerable experimental flexibility, via up-down symmetric PF-1C coils
- By powering upper and lower PF-1A & PF-1C coils, it will be possible to generate up-down symmetric snowflake divertors
- The new configuration should provide better control for the CHI absorber region.





🕅 NSTX-U

NSTX-U diagnostics to be installed during first 2 years Half of NSTX-U Diagnostics Are Led by Collaborators

MHD/Magnetics/Reconstruction

Magnetics for equilibrium reconstruction Halo current detectors High-n and high-frequency Mirnov arrays Locked-mode detectors RWM sensors

Profile Diagnostics

MPTS (42 ch, 60 Hz) T-CHERS: $T_i(R)$, $V_{\phi}(r)$, $n_C(R)$, $n_{Li}(R)$, (51 ch) P-CHERS: $V_{\theta}(r)$ (71 ch) MSE-CIF (18 ch) MSE-LIF (20 ch) ME-SXR (40 ch) Midplane tangential bolometer array (16 ch)

Turbulence/Modes Diagnostics

Poloidal Microwave high-k scattering Beam Emission Spectroscopy (48 ch) Microwave Reflectometer, Microwave Polarimeter Ultra-soft x-ray arrays – multi-color

Energetic Particle Diagnostics

Fast lon D_{α} profile measurement (perp + tang) Solid-State neutral particle analyzer Fast lost-ion probe (energy/pitch angle resolving) Neutron measurements

Edge Divertor Physics

Gas-puff Imaging (500kHz) Langmuir probe array Edge Rotation Diagnostics (T_i , V_{ϕ} , V_{pol}) 1-D CCD H_a cameras (divertor, midplane) 2-D divertor fast visible camera Metal foil divertor bolometer **AXUV-based Divertor Bolometer** IR cameras (30Hz) (3) Fast IR camera (two color) Tile temperature thermocouple array Divertor fast eroding thermocouple Dust detector **Edge Deposition Monitors** Scrape-off layer reflectometer Edge neutral pressure gauges Material Analysis and Particle Probe **Divertor VUV Spectrometer**

Plasma Monitoring

FIReTIP interferometer Fast visible cameras Visible bremsstrahlung radiometer Visible and UV survey spectrometers VUV transmission grating spectrometer Visible filterscopes (hydrogen & impurity lines) Wall coupon analysis

New capability, Enhanced capability wall coupon analys



NSTX-U facility/diagnostics port assignment Port flanges designed and being procured



Formulating Strategy Toward Full NSTX-U Parameters

After CD-4, the plasma operation could enter quickly into new regimes

	NSTX (Max.)	Year 1 NSTX-U Operations (2015)	Year 2 NSTX-U Operations (2016)	Year 3 NSTX-U Operations (2017)	Ultimate Goal
I _Р [МА]	1.2	~1.6	2.0	2.0	2.0
Β _τ [T]	0.55	~0.8	1.0	1.0	1.0
Allowed TF I ² t [MA ² s]	7.3	80	120	160	160
I _P Flat-Top at max. allowed I ² t, I _P , and B _T [s]	~0.4	~3.5	~3	5	5

- 1st year goal: operating points with forces up to ½ the way between NSTX and NSTX-U, ½ the design-point heating of any coil
 - Will permit up to ~5 second operation at B_T ~0.65
- 2nd year goal: Full field and current, but still limiting the coil heating
 - Will revisit year 2 parameters once year 1 data has been accumulated
- 3rd year goal: Full capability

Talk Outline

- NSTX Upgrade Project and Operational Preparation Status
- NSTX-U Facility / Diagnostic Five Year Plans
- Summary



5 year plan tools with 5YP base funding



🔘 NSTX-U

Solenoid-free Start-up

High priority goal for NSTX-U in support of FNSF



Non-Inductive Start-up Systems Design for Post-Upgrade Operations

- CHI will start with the present 2 kV capability then enhanced to ~ 3 kV higher voltage as needed.
- PEGASUS gun start-up producing exciting results Ip ~ 160 kA. The PEGASUS gun concept is technically flexible to implement on NSTX once fully developed. High current gun for the NSTX-U will be developed utilizing the PEGASUS facility in collaboration with University of Wisconsin.

Strengthen HHFW Antenna Feeds for Disruption Load A MW-Class 28 GHz ECH System for Non-Inductive Operation

New Compliant Antenna Feeds Will allow HHFW antenna feedthroughs to tolerate 2 MA disruptions



- Successful CDR conducted, prototype feeds being procured.
- Feeds to be tested in the RF test-stand before FDR, installation in spring 2014.



28 GHz ECH/EBWH waveguide and mirror concept

 Start MW-class ECH/EBW system conceptual design for non-inductive operations (MOU with Tsukuba University). Tsukuba U and MIT

NSTX-U Lithium Capability During Initial Two Years Lithium Evaporators and Granular Injector

Existing LITERS

New Upward Evaporating LITER



• Upward Evaporating LITER to increase Li coverage for increased plasma performance

NSTX-U lithium granular injector for ELM pacing

• High frequency ELM pacing with a relatively simple tool.

• ELM pacing successfully demonstrated on EAST (D. Mansfield, IAEA 2012)



Baseline Capability for PMI Research Supporting divertor and lithium research





M. Ono ISTW 2013

Boundary Facility Capability Evolution NSTX-U will have very high divertor heat flux capability of ~ 40 MW/m²





New MHD and Plasma Control Tools for NSTX-U Sustain β_N and Understand MHD Behavior Near Ideal Limit



- NCC can provide expanded RWM, NTV, RMP, and EF physics studies with more flexible field spectrum (n \leq 6, or n \leq 3 depending on set).
- 2nd 3-channel Switching Power Amplifier (SPA) commissioned in July 2011 to power 6 independent currents in existing midplane RWM and NCC coils.
- An extended MHD sensor set to measure theoretically predicted poloidal mode structure and to improve mode control.
- A Real-Time Velocity (RTV) diagnostic in a new plasma rotation control system for active instability avoidance by controlling rotation profile.
- Multi-poloidal location massive gas injector system will be implemented.



Energetic Particle Research Capabilities For NBI fast ion transport and current drive physics



FY 2013 - 14 Energetic Particle Conceptual Design and Diagnostic Upgrade

- Solid State-NPA enhancement
 UCI
- Charged Fusion Product Array
- Proto-type active TAE antenna

resolution $\approx 10 \text{ keV}$.



5-turn radial active TAE antenna installed in 2011

FIU

Optimized NSTX-U Five Year Plan Has been Developed Exciting Opportunities and Challenges Ahead

- NSTX Upgrade provides significant advance in ST plasma performance
 - A new center-stack to enable 1T, 2 MA, 5 sec operation
 - 2nd NBI for doubling the heating power and efficient current drive for fully noninductive operation
 - High power density and innovative divertor solutions for world leading PMI research
- NSTX upgrade outage activities are progressing well
 - NSTX operations technical staff were shifted to the Upgrade Project tasks.
 - NSTX Upgrade Project is thus far progressing on budget and on schedule.
 - Diagnostics were being reinstalled on NSTX-U.
 - NSTX-U operational preparation activities are starting.
- Exciting 5 Year Plan (FY 2014 18) has been developed
 - Aiming to provide necessary data base for FNSF design and construction.
 - Strong contribution to toroidal physics, ITER, and fusion energy development.