

Overview of NSTX-U Central Core and Recovery Design Process

NSTX-U Recovery Project FDR – March 17-19, 2020

Yuhu Zhai

NSTX-U Recovery Project Project Engineer

Last edit: 3/10/20


Outline

- Machine Core Overview
 - Inner PF magnets
 - Machine core structures
 - Center stack casing
 - Ceramic break assembly
 - Plasma facing components
- Machine Alignment
 - Precise dimensional control, alignment of core components
- Assembly Sequence
- Design Process
 - Project reviews & chit resolution
 - Design validation & assurance

*More details can be found in talks
by COGs at breakout sessions*

Machine Core Overview

- Project [PEP](#) defined central core system modification
 - Engineering parameters for key design requirements
 - 2x higher field, current, power & 4x heat flux, 5x pulse length
 - 4000 full performance pulses (1 T, 2 MA, 3-5 s duration)
- Metrics to demonstrate higher technical capabilities
 - KPPs -> stakeholder requirements -> high reliability operations
 - #1 Magnetic Alignment -> TF PF-5 shift, tilt
 - #2 Graphite Tile Bakeout -> $T > 260^{\circ}\text{C}$
 - #3 Magnet Performance -> 1.4 MA, 0.85 T, 4 s plasma with 2 s flat-top
 - #4 First Plasma -> 50 kA, 0.1 T
- New design meets requirements with improved reliability
 - Design driven by [GRD](#), [SRDs](#), [RDs](#) to achieve higher core capabilities
- Central core system design increased technical capabilities




Machine Core Meets Requirements for High Reliability Ops.

Six new inner-PF coils


WBS 1.01.02.01

CAM: Swider

See talk by Kalish



upper polar region




Repairs to passive plate bracketry

WBS 1.01.02.02

CAM: Gattoni

See talk by Jariwala





New graphite tiles


WBS 1.01.01

CAM: Gattoni

See talk by Klabacha



lower polar region





New PF-1a, -1b, -1c support structures

WBS 1.01.02.01

CAM: Swider

See talk by Smith



New Center Stack Casing With Improved Heating/Cooling Features

WBS 1.01.02.06 and 1.01.02.04

CAM: Swider

See talks by Smith, Cai, Viola



Meet machine core integration challenges to achieve project goals

New Inner PF Coils with Improved Testability, Manufacturability and Operation Reliability

- Difficult to access and requires high reliability
- Part of center stack assembly in tight space & tolerances
- New design meets space and performance requirements

- *Minimum ampacity and ESW durations*
- *Repetition period of all inner PFs is 1200 seconds*
- *Configuration requirement: 1 cm coil center dev.*
- *Required a significant margin on insulation*

- New design features *see talk by Kalish*


- Continuous spiral wound (no joint braze)
- No integral mandrel
- No joggles and thicker insulation

Inner PFs are conventional copper coils but require high precision/craftsmanship on coil fabrication for reliability and design assurance!

Inner TF Bundle →

OH →

Polar Region




PF1au

PF1cu

Inner PFs


3 upper & lower pairs
PF-1a, 1b & 1c




Production coil Fabrication Is on Track for Testing

- New design meets requirements & [NSTX](#) structural design criteria
 - Design is largely driven by temperature limit and cool down time
 - *A pre-load (PF1a & 1b) is chosen to limit insulation thermal strain*
- Prototype evaluated vendor quality and validated design
 - A series of electrical tests and mechanical inspections ([final report](#))
 - Electrical endurance test demonstrated required margin on insulation
- Production coils to be assembled with supports & power tested

see talk
by Kalish




New design



PF-1b coil, design
installed in slings




Sectioned Pro1a coil test





Production coils fabricated

Polar Region Machine Core



Machine Core Structure Components in Fabrication

- Polar region core structure supports required
 - PF1a & 1b sling upper assembly, PF1c upper with ceramic break
 - Ceramic break provides electrical isolation
 - Upper lateral support “shims”
 - PF1a & 1b sling lower assembly, PF1c lower support assembly
 - Outer skirt – support center stack casing assembly *see talk by Smith*




- Design meets requirements & NSTX structural design criteria

- Static and fatigue evaluation meets GRD shot spectrum

- Machine core structure integration


- Structural integrity validated by component and integrated analysis
- TF/OH bundle, skirt, test cell floor, lid, torque plate etc.
- Critical loads and load transfer paths
 - Tiles -> casing -> core structures -> floor via pedestal



MCS Robustly Support Coils & Provide Reliable Vacuum Boundary

- Design features meet MCS requirements
 - PF1a&b sling supports mandrel-free coils against full EM loads
 - Sling supports provide pre-load (1a&1b coils)
 - PF1a&1b bolted assembly then bolted onto common flange
 - Isolates coils from hot regions during bakeout
- PF1c supports meet all requirements
 - Single machined forging for improving vacuum reliability
 - Provides robust elements of vacuum boundary
 - Double O-ring seals with pumped interspace


prototyping slings




Pre-load (1a&1b)

See talk by Smith


Common Flange




PF-1b Assembly



PF-1a/1b Assembly






PF-1a Assembly



PF-1c and Ceramic Break

Collar





Upper Polar Region

Status: [FDR](#) completed on 12/28/18
(Casing) & 8/5-6/19 (MCS)
Comp. Fab. started, casing related
parts fabricated

New CS Casing Designed to Take Full Loads

- Casing is integration of full penetration welded components
 - First wall, angled section, vertical & horizontal divertor
 - Organ pipes, integrate casing collar and bellows
 - Heat Transfer Plates and Heat Transfer Tubes (heating & cooling)
 - Maintain vacuum, accommodate thermal growth & coil supports
- Casing assembly – CSFWS, CSASA, CSVS forged, pre-machined, weld



See talks by Smith, Viola


New Casing Features Support Bakeout Heating and Operations Cooling Functions

Requirements:

- Remove heat from tiles during normal operation, support 20 minute repetition rate
- Add heat to tiles during bakeout, supporting > 300 C bakeout for all tiles.
- No use of water in the vacuum boundary

1: Heat Transfer Tubing – air side


See talk by D. Cai



Formed
Tube





Completed
HTT at vendor




Installed in Casing

2: Inconel 625 Heat Transfer Plate- vacuum side cooling channels for hot or cold He



Heat Transfer
Plate fabricated



Grafoil


Casing
Flange

Feedthrough
Puck



Status: [FDR](#) completed on 11/1/18 & 12/17/19
Fab. contracts placed on 3/31/19, casing related parts fabricated

New Center Stack Casing in Fabrication

- Casing fabricated with great attention on quality
 - Main parts forged & all parts tacked with precision
- Design assurance
 - Post machine welded assembly & final metrology
 - Ultrasonic Weld Inspection (UT) and Vacuum Leak Testing (LT)
 - Tech Spec, Oversight Plan, QA Plan, MIT Plan approval at PPPL
 - Oversight on fabrication process & forging UT inspections
 - All NCRs generated by vendor reviewed through PPPL design process




See talk by Viola




PF-1c Supports and Ceramic Break Assembly

- Polar Region vacuum boundary
 - PF1c upper support integrated with ceramic break
 - Ceramic break assembly enables reliable high vacuum
 - PF1c lower region support assembly
- Double O-rings
 - Design assurance for high vacuum interfaces
- Integration at interfaces
 - PF-1c support integrated with outer VV
 - Bellows integrated with PF-1c support via flange
- Design validation – integrated analysis
- Design assurance – component prototyping & testing





Double O-ring seals
with pumped
interspace







Plasma Facing Components Designed for High Reliable Operations

- New PFCs to enhance handling of heat flux, disruption loads
 - Updated EM and thermal loads
 - Qualify six regions new tiles for full power full EM loads
 - CSFW tiles challenging EM loads
 - Floating tile supported between two bolted tiles through inconel pins
 - Grafoil bushings used to alleviate excessive contact stress on pins
 - Inboard divertor tiles designed to handle extreme heat fluxes
 - Castellated surfaces – relieves surface compressive stress
 - Design driven by Temperature not stress limit
- Tile surface shaping & alignment
 - Fixture guarantees single reference
 - Preload controlled with lock-bar (hold-down)
- Fish-scale angle via Installation
 - Avoid leading edges with localized heating
 - Set by tolerance analysis but defined via manufacturing part



Machine Core Integration Meets Design Challenges

- Central core Integration is an engineering challenge
 - Machine core design driven by CS casing loads – *quantified*
 - Coil support design driven by coil loads – *pre-load defined*
 - Casing worst EM and thermal loads – *identified for design*
 - Bellows - CS casing and polar region metal core structures
 - Upper bellow reacts casing thermal growth, halo side loads
 - Lower bellow protected by collar from halo over currents
- Skirt interfaces to casing and TF/OH bundle
 - Lower 1a & 1b common flange – integrated analysis
 - Inner TF bundle – *interface components qualified by testing*
- Casing interface with BUS
 - Inner PF BUS & Support
 - Bakeout BUS – halo, thermal



Machine Alignment Requirements

- Alignment Requirements are driven by plasma physics
 - TF, PF-5s & 4s misalignments -> B field perturbations -> torque on plasma -> slow/stop plasma rotation -> loss of confinement (global MHS stability)
- Alignment tolerances can be met, accuracy verified via metrology
 - Dimensional control & tolerances between coils and V divertor targets
 - Non-axisymmetric fields from TF/PF1 misalignment
 - Heat flux enhancements on PFCs
 - Local field perturbations
 - heat flux enhancement factor change
 - Define tile tolerances and fishscale angles
- PF-4/5 realignment & vessel metrology
 - Measure coil position in an established VV global coordinate system
 - Repositioning of PF-4/5 coils to meet KPP requirements
- TF alignment met during assembly, CS install via CS casing coordinate system

Coil Positional Tolerances ***Relative to Global Coordinate System***
→ [NSTX-U-RQMT-RD-11](#)


Tolerance	Symbol	units	Tolerance
PF-4U, Shifts, Coil	$\sigma_{4U, \text{shift, coil}}$	mm	2
PF-4L, Shifts, Coil	$\sigma_{4L, \text{shift, coil}}$	mm	2
PF-5U, Shifts, Coil	$\sigma_{5U, \text{shift, coil}}$	mm	2
PF-5L, Shifts, Coil	$\sigma_{5L, \text{shift, coil}}$	mm	2
PF-4U, tilt	$\sigma_{4U, \text{tilt}}$	mrاد	0.9
PF-4L, tilt	$\sigma_{4L, \text{tilt}}$	mrاد	0.9
PF-5U, tilt	$\sigma_{5U, \text{tilt}}$	mrاد	1.1
PF-5L, tilt	$\sigma_{5L, \text{tilt}}$	mrاد	1.1
TF, shift	$\sigma_{TF, \text{shift}}$	mm	0.8
TF, tilt	$\sigma_{TF, \text{tilt}}$	mrاد	0.6

Alignment based on a Global Machine Coordinate

- Dimensional control and alignment of CS components
 - Facilitate assembly, optimize plasma runs (TF vs. outer PFs)
 - Avoid uneven heat flux on PFCs (TF and inner PF alignment)
- Alignment chain defined and augmented with tolerances
 - TF/OH trial fit-up, alignment affects performance (most likely shifts/tilts)
- Tolerances defined from Global MHD simulations
 - Alignment of TF vs. outer PFs – TF bundle tilting in Casing
 - Improve TF-to-CSC alignment and CSC-to-vessel alignment
 - Casing shifted relative to VV (1.8 mm)
 - Bundle tilted (1.2 mrad \sim 6 mm) and shifted (4.9 mm) within Casing
- New clamps to maintain relative position of PF-4/5 Pancakes
 - PF-4/5 coils realignment to achieve KPP goals
 - PF-4U/L Radial constraining pins – align & maintain coil center


Machine Assembly

- Assembly sequence
 - Clear defined scope for reassembly as machine was assembled once
 - No change on OH, TF, pedestal and outer vessel
 - Significant design change on tiles and inner PF assembly
- Assembly challenge – component alignment
 - New focus on alignment to meet KPPs
 - Space constraint and tight tolerances
- Assembly verification
 - Metrology verification in assembly procedures
 - Position of bundle in casing, casing in machine core




Machine Assembly

- Assembly sequence
 - New tile on outboard divertor and casing, lower PF-1c coil on VV
 - CS casing welded assembly
 - Gas injection tubing, tile frames, CSFW, CSAS tiles, Rogowski, HHF tiles
 - TF/OH bundle – fit up skirt
 - Install PF-1a/b, CS diagnostics (flux loops, thermal couples, IP Rogowski)
 - Install microtherm
 - Lower casing onto TF/OH bundle assembled
 - CS skirt supports the rest of CS casing assembly as foundation
 - Skirt will be aligned using metrology
 - Upper PF-1a/1b & 1c installed as an assembly
- Verification of requirements
 - Alignment adjusted at the skirt/TF/OH interface



Design Process and Project Chits

- Chits from design reviews recorded on the master chit log ([here](#))
 - Total chits from 137+ reviews – closure & resolution updated
 - Resolved at FDR – chit resolution report reviewed and signed ([here](#))
 - Chits involving higher integration across WBS addressed at project level
- Project chits are closed at individual WBS FDRs
 - Revision submitted to include closure of FDR chits
 - 50+ chit reports uploaded onto [DMS](#)
- Project integration chit reports ([here](#))
 - Signed & filed – initial release prior FDR
 - Post FDR Revision



Design Validation and Assurance

- Design validation
 - PPPL ENG33 procedure – Design Review Plan
 - CDR – development design concept
 - PDR – select design from CDR options
 - FDR – Finalize PDR design and close chit report
 - Design is largely validated by Analysis
- Design review process – 137+ reviews completed
 - PE issues design review charge letter
 - CE approves DRC and committee
 - External reviewers (participation) – central core component
 - MCS and Passive Plate FDRs, PSS and CCS PDR and FDRs
 - TF Bundle Expert Reviews
 - Project CDR, PDR and FDR

Design Review Plan

Design Review Objectives:
This FDR will cover most of the line items from the entire Field Scope. It focuses three topics to the planned FDR. Items covered are as follows:
1. Check from PDR 1.
2. Field Scope line items from DTR:
a. FDR 1.1: Assess design gaps in lower subfields
b. FDR 1.2: Assess gaps in PF1A support
c. FDR 1.3: Assess electrical and mechanical aspects of GSI for Spooled Load
d. FDR 1.4: Assess electrical and mechanical aspects of GSI for Spooled Load
e. FDR 1.5: Modify design to avoid interference with the TF inner leg
f. FDR 1.6: Improve TF inner leg support and cooling
g. FDR 1.7: Document as-built subfields
h. FDR 1.8: Assess post-closure of radial expansion on outer PF coils
i. FDR 1.9: Assess thermal expansion of PF1A/1B damp CHIT 118: Verify electrical isolation of the vacuum vessel support to the column.

List of relevant Technical Authorities:
M. Vaino (Manufacturing)
T. Tera (Analysis)
W. Strohriegl (Vacuum)
M. Kishida (Mechanical)

List of Reviewers:
Majors – Special Interface with the Outer TF Legs for the Column Task

Customer Individual: M. Safabakhsh **Signature:** Mojtaba Safabakhsh **Date:** 2020-03-17 14:00:00Z

Responsible Engineer: Steve Radogostowicz **Date:** (sign and date)

Project Manager/APR: Les Hill/30/00000 **Date:** (sign and date)

(A-1 only) Chief Engineer: B. Ellis **Date:** (sign and date)

Conceptual Design Review:	Required	Filing No.
Review		
Design		
Change Letter and Review Panel confirmations		
Minutes of meeting (per review)		
Check design report including peer reviews		
Finalization		
Implementation		
Finalize design, finality	N/A	
Signatures, approvals and cost considerations	N/A	Page 1 of 1
Final Design Review	N/A	
Final Design Review	N/A	

DR Charge Letter

National Spherical Torus eXperiment Upgrade

MCS-190723-VZ-01

TO: M. SMITH **FROM: Y. ZHAI** **SUBJECT: CHARGE FOR MACHINE CORE STRUCTURES FINAL DESIGN REVIEW – Rev. 1**

1 Introduction

The NSTX-U Project will provide a national facility for the study of plasma confinement, heating and current drive in a low aspect ratio, spherical torus configuration. For the NSTX-U Recovery, key system capabilities must be achieved in order to meet the operational goals.

As a result of the Extent of Condition (EoC) review, several Design Verification & Validation Review (DVVR) issues and EoC recommendations called for various changes to NSTX-U including an update of the requirements documents leading to redesign of several components. The Machine Core Structures (MCS) (formally known as the Polar Region) redesign efforts were extensive and include, but are not limited to: the PF1A/B/C coil supports, Lateral Support Shims, Ceramic break, all MCS vacuum sealing interfaces, the Outer Skirt, and the Pedestal.

The Main Machine Core Structure issues requiring action are:

- Redesign of the PF1A/B/C coil supports
- Implementation of coil preload for PF1A and 1B coils
- Alignment of the machine core components and assemblies per NSTX-U-RQMT-RD-011-00
- Implementation of double O-ring seals with a pumped interspace
- Redesign of the Outer Skirt
- Structural assessment of all MCS components including the Pedestal
- Addressing chills from the various prior reviews

Design Validation and Assurance

- Design validation
 - Follow PPPL lab-wide QAPD and ENG33 procedure
 - Design is largely validated by extensive Analysis
 - Validation by Experiment – prototyping & testing
 - Validation by working comparison of existing systems
- Design assurance
 - Quality Assurance Plan – NSTX-U QAP
 - Application of PPPL Quality Assurance Program (QAPD)
 - PPPL procedures requirements & supplemental QA
 - Project Engineer (PE) & associate project manager
 - PE responsible for design review and assurance processes
 - Trial-fit, prototyping and in-vessel inspection


NSTX-U Quality Assurance Plan		
Quality Assurance Plan: NSTXU_1_QAP_100		
REVISION 4		
October 29, 2019		
PREPARED BY:	Andres Castaneda	10/15/2019 9:47:18 AM
	Andres Castaneda,	
REVIEWED BY:	Yuhui Zhai	10/15/2019 10:09:42 AM
	Yuhui Zhai,	
REVIEWED BY:	Leslie Hill	10/22/2019 9:04:45 AM
	Leslie Hill,	
REVIEWED BY:	John Galayda	10/25/2019 8:13:05 AM
	John Galayda,	
APPROVED BY:	Frank A. Malinowski	10/29/2019 12:38:47 PM
	Frank A. Malinowski,	
PRINCETON PLASMA PHYSICS LABORATORY		
P.O. BOX 451		
PRINCETON, N.J. 08543		

Summary

- NSTX-U is a low aspect ratio Spherical Torus
 - Recovery scopes are project [PEP](#) defined system modifications
- Project component final design is complete
 - 137+ design reviews completed ([here](#)) – CDRs, PDRs, FDRs and PRs
- Integration challenges across WBS elements of core addressed
 - Inner PF coils & coil supports including upper ceramic break assembly
 - Machine core structures including new center stack casing
 - Plasma facing components
- Assembly sequence and alignment for machine core developed
- Final design analysis complete & chit resolutions reported ([here](#))
- Design validated per ENG process and assured per QAP
 - 100+ FDR calculation reports ([here](#)) checked, signed and filed

BACKUP

Plasma Facing Components Meet Full Performance Thermal and EM Loads with High Reliability




See talk by J. Klabacha

Status: [FDR](#) done on 9/28/18
Graphite materials purchased,
metal manufacturing awarded
on 3/6/20 graphite machining
awarded on 2/xx/20

High Heat Flux Region Reliability Enhancement Features

- Castellations minimize material stresses for given surface temperature
- Fishscaling protects all leading edges



High Heat Flux- Full EM loads, with aggressive heat flux requirements:
 $\sim 5.5 \text{ MW/m}^2$, 5 seconds @ 5 degrees incident angle, no leading edges

Low Heat Flux Region- Full EM loads, but modest heat flux requirements:
 $\sim 3 \text{ MW/m}^2$, 5 seconds @ 8 degrees incident angle, leading edges allowed