



U.S. DEPARTMENT OF
ENERGY


Office of
Science



NSTX-U High-Z Divertor Upgrade Phase 1 Recap and Discussion of Alternative Scenarios

MA Jaworski

NSTX-U High-Z Discussion Meeting
August 11th, 2016
Control Room Annex



Outline

- Overview of logic for high-Z upgrade program
- Quick status update on diagnostics
- Pros/Cons of alternative scenarios

Topics previously addressed in PAC-37 talk


- Why must NSTX-U change its PFCs?
- How will the PFC modification be conducted while maintaining scientific productivity?
- Are we technically ready to move toward liquid lithium PFCs?
- Are we prepared to address the scientific challenges associated with the PFC changes?
- What strategies are being developed to mitigate risk?

We do not have a definite reactor material after nearly 60 years of fusion research!

- Recent discussions from Fusion Materials Workshop (UTK/ORNL, July 2016):
 - Message from tungsten advocates: **Existing tungsten (monolithic) will not work in a reactor**
 - Message from liquid advocates: **No consensus on which liquid metal nor what configuration**
- Importance of integrated scenarios *including the wall materials* recently demonstrated (again) (i.e. JET-ILW)
 - Graphite is not considered viable for a fusion reactor (T retention/codeposits, n degradation)
 - Work on evaporated Li on graphite is not research on a reactor-relevant component or technology
 - Evaporated Li on graphite does not exhibit PMI processes expected in pure Li (e.g. dominant O-bonding vs. Li-D formation)
- PAC-37 talk laid out program to upgrade and evaluate **high-Z and liquid** approaches leveraging NSTX-U's unique capabilities and flexibility

Staged conversion mitigates risk and enables comparative assessment of both high-Z and liquid Li

- Open divertor and flexible magnetic configuration enables multiple studies and material selection
- Single-variable experiment *in single campaign* enabled by conversion (i.e. high-Z vs. lithium PFCs)




High-Z tile row will provide design and engineering assessments

- Replace continuous row of graphite tiles with high-Z
 - Avoid Li substrate diffusion for longer-pulse experiments
 - Examine protection of high-Z substrate w/ low-Z coatings
- Provide operational experience and validate engineering design and analysis with an eye to future deployments of metallic PFCs
- Continue experiments on evaporated Li films on high-Z substrate in diverted configuration

Rapid experiments facilitated by direct replacement of graphite tiles

- Machine installation time minimized with 1-for-1 replacement
- TZM-alloy provides high-Z, Li-compatible substrate and machinability
- Nominal heat-flux impact factor of $10 \text{ MJ}/(\text{m}^2 \text{ s}^{1/2})$ capability
 - Leading edges mitigated with chamfering
 - Requires careful alignment



High-Z project status

- High-Z PFCs separated into two components: base tiles and diagnostic tiles
- Successful FDR held February 29
 - Proceeded to put out bids for base-tile fabrication job
 - Bid awarded ~April; Delivery originally scheduled August 5
- Successful PDR for diagnostic and experimental variant tiles held on June 15
 - Added to original bid
- Installation scheduled to take 5wks of machine-tech time
- Ops-guidance document to be provided to Team
 - Non-zero XP planning impact
 - Shots with $<2\text{MW}/\text{m}^2$ on tiles, no problem. Shots $>2\text{MW}/\text{m}^2$ on tiles would require review to evaluate damage potential to tiles

Diagnostic and operations support for high-Z studies

- Traditional PMI diagnostics and status:

- ★ – Filtered imaging (**operating**)
- Divertor Langmuir probes (**half-resolution set operating** as of June 23)
- ★ – Lower IR thermography (**commissioning**)
- ★ – Spectroscopy (DIMS lower **needing support**; UTK upper - **commissioning**)

- **MAPP studies operating all year**
- ★ (**Bedoya & Skinner**)


- Material erosion coupons
- ★ (Wright/MIT) – **to be ready for Fall installation**

- Material sample exposure coupons (UTK/ORNL) – **developing to be ready for Fall installation**


- In-tile calorimeters (ORNL) (**concept designs complete**)

- High-resolution IR thermography
- ★ (ORNL) (**in development**)

2-color simultaneous imaging






MAPP



Core transport toolset of diagnostics and actuators in development

- VUV/SXR spectroscopy to track core high-Z contamination
 - ★ MONA-LISA, XEUS, LoWEUS (Commissioning?)
- New full-midplane core resistive bolometer system
 - ★ (Designed)
- Granule Injector system on cusp of operating before shut-down
 - Potential impurity-flushing actuator



Bortolon & Lunsford

Consideration of Alternative plans

1. Full install according to original plan
2. Partial install on lower divertor
3. No installation of any high-Z
4. Full installation on upper divertor

1. Full install on lower divertor

Pros

- Gain design and ops guidance with high-Z to prepare for future upgrades
- Move Li studies to more reactor-relevant tech.
- Enhance collaborator activities
- LITER & BZN available to coat surfaces

Cons

- No high- δ shape yet developed
- Creates heat-flux operating restrictions for discharges
- Unknown impurity influx and impact with and w/o coatings (part of experiment)

2. Partial install on lower divertor

Pros



- Gain design and ops guidance with high-Z to prepare for future upgrades
- Move Li studies to more reactor-relevant tech.
- Enhance collaborator activities
- LITER & BZN available to coat surfaces

Cons

- No high- δ shape yet developed
- Creates heat-flux operating restrictions for discharges
- Unknown impurity influx and impact (part of experiment)
- Science results weakened due to greater impurity (C) content in near-surface plasma and 3D effects
- Increased sputtering with greater impurity content may mitigate reduced area of high-Z
- Modification of adjacent graphite tiles necessary

Tile modifications required for partial installation

0.08" (2mm) interference



J. Winkelman

3. No installation of any high-Z

Pros

- No heat-flux operating limits
- Carbon+friends impurity production (the devil you know)
- LOTS of time for diagnostics to come up

Cons

- No advanced information for high-Z upgrade of machine
- Long-run scenario means no high-Z this side of cryo-pump (~3 yrs program delay)

“Mitigation” scenarios for case 3

- Continue diagnostic and engineering design validation on available high-heat flux facilities
 - Magnum-PSI and/or proto-MPEX plasma tests of leading-edges, Li PMI interactions
 - ORNL light-source high-heat flux facility for thermomechanical cycling; calorimeter testing and calibration
- Implement sample exposure “ring” to still implement some high-Z in machine (Kaita)
 - Sample exposure tiles are variant of existing graphite tiles – have drawings done
 - Include multiple tiles at larger major radius (e.g. Row 3 or 4)

4. Full install on ~~lower~~ upper divertor

Pros

- Gain design and ops guidance with high-Z to prepare for future upgrades
- Move Li studies to more reactor-relevant tech.
- Enhance collaborator activities
- LITER & BZN available to coat surfaces
- Reduced impact on LSN scenarios
- Already planned for cryo-pump upgrade

Cons

- Reduced diagnostic coverage
- Debated change in installation time for upper install (5-8wks estimated)
- LITER indirectly coats or need upward evap.

Additional comments on diagnostics and installation issues

- Input from Filippo: camera for upper div. less sensitive and single band – might be doable; consider moving TWICE system; upper 1D CCD not installed – needs support
- Input from Vlad: DIMS doesn't view upper divertor
- Input from Travis: lower divertor view prioritized this past year – needs support for upper view
- Input from Kaifu in absentia: UTK spectrometer has sight-lines of upper divertor
- Input from Jaworski: Upper divertor probes symmetric with lower divertor – same operability for two systems
- Input from Skinner: BZN can be biased upward or downward with gas injector selection; diffusive LITER does coat surfaces, but did not improve performance
- Input from Loesser: quick look indicates weight increase on upper divertor support structures not an issue. Estimates 5-8 wks installation
- Input from Perry via Gerhardt: unity multiplier on installation time needed (i.e. 5 wks)

Jaworski additional comments


- Shut-down of CMOD leaves the domestic program lacking a high-Z machine
- PMI community downgrading carbon machines as being impactful
- NSTX-U only “applied” home for liquid PFC development in US; likely to lose ground to CN and EU with 3-year delay

Thank you!

Installation Procedure Overview


Vessel opens, OBD rows 1 – 3 are removed

- Care should be taken to record what shims are beneath each tile in Row 1.
 - There is already a .060" thick grafoil sheet beneath these tiles, but special shimming was done during NSTX-U Installation.
 - At this point, it would be extremely helpful to have metrology of these surfaces to help with vertical fitup




Row 2 “under” tiles are installed

- By using .012” shims on either side of the tbar slot, horizontal tile position is idealized. These shims are only for installation.
 - Vertical positioning will be much more difficult, but with metrology, we should be able to estimate “ballpark” for the trouble areas.




Row 2 “over” tiles are fit up, installed

- Vertical shimming will take place during this step, using .030” spacers to maintain gaps, then tiles will be bolted,
 - Will suggest running diagnostic wireways under backing plates at this time, testing.




Horizontal Gap must be maintained due to edge impingement issues.

- Once tiles are where we want them, a single .01" thick L-shim is slid along one side of the tbar and tacked into place.
 - Trapped by OBD Row 1 tiles, reduces alignment slip, critical to edge performance.



Horizontal Gap must be maintained due to edge impingement issues.

- Once tiles are where we want them, a single .01" thick L-shim is slid along one side of the tbar and tacked into place.
 - Trapped by OBD Row 1 tiles, reduces alignment slip, critical to edge performance.



Rows 1 & 3 are re-installed.

- Consider taking one last metrology measurement of the new TZM surfaces.
- Need high-resolution photographs of post-installation tiles, all 360 deg.

