


# NSTX-U Project Status and 5 Year Plan Facility Overview

**Masa Ono**

*for the NSTX-U Team*

**NSTX-U Five Year Plan Review Meeting**  
**May 21 - 23, 2013**

Columbia U  
CompX  
General Atomics  
FIU  
INL  
Johns Hopkins U  
LANL  
LLNL  
Lodestar  
MIT  
Nova Photonics  
New York U  
ORNL  
PPPL  
Princeton U  
Purdue U  
SNL  
Think Tank, Inc.  
UC Davis  
UC Irvine  
UCLA  
UCSD  
U Colorado  
U Illinois  
U Maryland  
U Rochester  
U Washington  
U Wisconsin



Culham Sci Ctr  
U St. Andrews  
York U  
Chubu U  
Fukui U  
Hiroshima U  
Hyogo U  
Kyoto U  
Kyushu U  
Kyushu Tokai U  
NIFS  
Niigata U  
U Tokyo  
JAEA  
Tsukuba U  
Hebrew U  
Ioffe Inst  
RRC Kurchatov Inst  
TRINITY  
NFRI  
KAIST  
POSTECH  
SNU  
ASIPP  
ENEA, Frascati  
CEA, Cadarache  
IPP, Jülich  
IPP, Garching  
ASCR, Czech Rep

# Talk Outline

- **Previous five year (FY2009-13) Project Summary and Status**
- **NSTX Upgrade Project Overview**
- **NSTX-U Operational Preparation Status**
- **NSTX-U Facility / Diagnostic Five Year Plans**
- **Budget**
- **Summary**

# NSTX Facility Achieved Nearly All Operational Targets

## Facility Operated Safely for Over 2 Million Staff Work Hours

- All facility and diagnostic milestones achieved on schedule in FY2009 – 2012 except in FY 2011, the operational week goal was not met due to a TF coil failure (see back-up slides 38 - 43.)
- Achieved record number of total plasma shots and plasma shots per week for each of FY2009 and FY2010. Introduction of lithium improved shots/week by ~ 50 % since the pre-lithium operations.

### NSTX Plasma Operation Statistics

| Fiscal Year | Run Week Milestone | Achieved Run Weeks | Achieved Shots | Achieved Shots/Week | Lithium Operations (%) |
|-------------|--------------------|--------------------|----------------|---------------------|------------------------|
| 2011        | 14                 | 4.2                | 839            | 199                 | ~ 100                  |
| 2010        | 15                 | 15.4               | 2941           | 191                 | ~ 100                  |
| 2009        | 16                 | 16.8               | 2750           | 163                 | 92                     |
| 2008        | 15                 | 16.5               | 2570           | 156                 | 46                     |
| 2007        | 12                 | 12.6               | 1890           | 150                 | 69                     |
| 2006        | 11                 | 12.7               | 1615           | 127                 | 0                      |
| 2005        | 17                 | 18.0               | 2221           | 124                 | 0                      |

**NSTX received the State of New Jersey Commissioner of Labor and Workforce Development's 2010 Continued Excellence Award for working 10 consecutive years (2,011,666 hours) without an away from work lost time injury/illness case.**

# Strong Publications and Conference Participations

## Growing Number of Highly Capable Young Researchers

| Calendar Year | Refereed Publication | PRLs | APS Invited | IAEA Papers |
|---------------|----------------------|------|-------------|-------------|
| 2008          | 40                   | 2    | 6           | 20          |
| 2009          | 45                   | 6    | 5           |             |
| 2010          | 63                   | 5    | 10          | 25          |
| 2011          | 58                   | 5    | 8           |             |
| 2012          | 56                   | 1    | 4           | 30          |

- Half of the publications and invited talks were led by collaborators
- 9 of 17 PRLs published in 2009-2012 were led by students and junior researchers

### NSTX Research Team Membership:

- Experienced research team consists of 70 PPPL researchers and 236 non-PPPL researchers with 59 APS Fellows, 3 Presidential Early Career Award winners, 4 DOE Early Career Award winners.
- Significant number of young researchers : **17 recent research staff, 14 post-docs, and 33 students.**


# NSTX Researchers Received Community Recognition

## Strong collaborator contributions

- *Stefan Gerhardt (PPPL) and Joshua Breslau (PPPL) received in 2009 and US DOE Presidential Early Career Awards.*
- *V. Soukhanovskii (LLNL), J.P. Allain (Purdue U), J-K Park (PPPL) and A. Diallo (PPPL) received 2010 and 2013 DOE OS Early Career Awards.*
- *S. Sabbagh (Columbia University) was honored at IAEA (Daejeon, Korea) for his 2009 Nuclear Fusion Paper Award.*
- *E. Fredrickson (2008-PPPL), R. Maingi (2009-ORNL), J. Menard (2010-PPPL) and S. Sabbagh (2010-Columbia University) were elected APS-DPP Fellows.*
- *J-K Park (PPPL) received the 2010 Marshall N. Rosenbluth Outstanding Doctoral Thesis Award.*
- *J-K Park received the 2011 Outstanding Young Researcher Award (OYRA) from Association of Korean Physicists in America (AKPA).*
- *NSTX “Snow-flake Divertor” team won the R&D 100 Award for 2012. Also featured in Oct. 2012 FES Science Highlights.*


# Facility Upgrade Activity Comparison with 5 Year Plan

## Facility Plan Evolved Due to Technical and Programmatic Changes



# Diagnostic Upgrade Activity Comparison with 5 Year Plan

## Diagnostic Plan Evolved Due to Technical and Programmatic Changes




# Talk Outline

- Previous five year (FY 2009-13) Project Summary and Status
- **NSTX Upgrade Project Overview**
- NSTX-U Operational Preparation Status
- NSTX-U Facility / Diagnostic Five Year Plans
- Budget
- Summary


# Substantial Increase in NSTX-U Device / Plasma Performance

## Higher performance requires facility / infrastructure enhancements


Previous center-stack      **New center-stack**



TF OD = 20cm      **TF OD = 40cm**





Present NBI      **New 2<sup>nd</sup> NBI**



|        | $R_0$<br>(m) | $A_{min}$ | $I_p$<br>(MA) | $B_T$<br>(T) | $T_{TF}$<br>(s) | $R_{CS}$<br>(m) | $R_{OB}$<br>(m) | OH flux<br>(Wb) |
|--------|--------------|-----------|---------------|--------------|-----------------|-----------------|-----------------|-----------------|
| NSTX   | 0.854        | 1.28      | 1             | 0.55         | 1               | 0.185           | 1.574           | 0.75            |
| NSTX-U | 0.934        | 1.5       | 2             | 1            | 6.5             | 0.315           | 1.574           | 2.1             |

# Improved Center-Stack Design to Handle Increased Forces

## Identical 36 TF Bars and Innovative Flex-Bus Design




# Center Stack Fabrication & Assembly Proceeding Well

## Innovative manufacturing techniques developed

*Cooling tube soldered with resin-based flux into inner TF conductor*



*Conductor being wrapped with fiberglass insulation*



*Insulated conductor being placed into mold*



*Assembled TF mold ready for Vacuum Pressure Impregnation with CTD-425*



**Three Quadrants successfully VPI'd !**

# Support Structural and Vacuum Vessel Upgrades

## Must handle 4 x higher electromagnetic loads

Upper AI Block Internal Reinforcements

Upper AI Block External Reinforcements

Upper Umbrella Arch Reinforcements

Bay-L Cap

TF-VV Clevis  
& TF Outer  
Leg Support

See back-up slides 44 for more detail

# Relocation of the 2<sup>nd</sup> NBI beam line box from the TFTR test cell into the NSTX-U Test Cell Complete.

TFTR NBI beam box and components successfully tritium decontaminated.



Beam Box being lifted over NSTX




Beam Box placed in its final location and aligned



Beam Box being populated with components

# Highly Tangential 2<sup>nd</sup> NBI Enabled by JK-Cap

## Outer Wall Radius Moved Outward to Avoid Beam Clipping




JK cap


Interior View of Bay J-K



Exterior View of Bay J-K



# Aerial View of the NSTX-U Test Cell (April 2013)



See back-up slides 45-46 for earlier test cell pictures



# Talk Outline

- Previous five year (FY 2009-13) Project Summary and Status
- NSTX Upgrade Project Overview
- **NSTX-U Operational Preparation Status**
- NSTX-U Facility / Diagnostic Five Year Plans
- Budget
- Summary

# Engineering and Research Operations Activities

## In Preparation for the NSTX-U Operations

- The NSTX-U diagnostic and facility enhancement brainstorming meetings were held in July 2011 and Feb. 2012, respectively. Fifty eight diagnostics ideas and fifty one facility enhancement ideas were presented. The presentation material is available on the web [URL:http://nstx.pppl.gov/DragNDrop/Five Year Plans/2014 2018/](http://nstx.pppl.gov/DragNDrop/Five_Year_Plans/2014_2018/).
- Significant collaboration research contributions are being made in diverse science areas by the NSTX-U research team. A summary is available on the web: <http://nstx.pppl.gov/DragNDrop/Collaboration/>.
- Physics & Engineering Operations (see back-up slides # 47 – 50)
  - Improving the PFC geometry in the vicinity of the CHI gap to protect the vessel and coils due to ~ 10x higher divertor heat loads
  - Replacing electronics that control & protect rectifiers.
  - Upgrading the poloidal field coil supplies to support up-down symmetric snowflake divertors.
  - Upgrading the Plasma Control System (PCS) for NSTX-U.
- Fabricating new port covers to support high-priority diagnostics. (see back-up slide # 51)

# NSTX-U diagnostics to be installed during first 2 years

## Half of NSTX-U Diagnostics Are Led by Collaborators

### MHD/Magnetics/Reconstruction

Magnetics for equilibrium reconstruction

*Halo current detectors*

*High-n and high-frequency Mirnov arrays*

Locked-mode detectors

RWM sensors

### Profile Diagnostics

MPTS (42 ch, 60 Hz)

T-CHERS:  $T_i(R)$ ,  $V_\phi(r)$ ,  $n_C(R)$ ,  $n_{Li}(R)$ , (51 ch)

P-CHERS:  $V_\theta(r)$  (71 ch)

MSE-CIF (18 ch)

*MSE-LIF (20 ch)*

*ME-SXR (40 ch)*

Midplane tangential bolometer array (16 ch)

### Turbulence/Modes Diagnostics

*Poloidal Microwave high-k scattering*

Beam Emission Spectroscopy (48 ch)

Microwave Reflectometer,

*Microwave Polarimeter*

Ultra-soft x-ray arrays – multi-color

### Energetic Particle Diagnostics

*Fast Ion  $D_\alpha$  profile measurement (perp + tang)*

Solid-State neutral particle analyzer

Fast lost-ion probe (energy/pitch angle resolving)

Neutron measurements

Neutral particle analyzer (single channel)

### Edge Divertor Physics

Gas-puff Imaging (500kHz)

Langmuir probe array

Edge Rotation Diagnostics ( $T_i$ ,  $V_\phi$ ,  $V_{pol}$ )

1-D CCD  $H_\alpha$  cameras (divertor, midplane)

2-D divertor fast visible camera

Metal foil divertor bolometer

AXUV-based Divertor Bolometer

IR cameras (30Hz) (3)

Fast IR camera (two color)

Tile temperature thermocouple array

*Divertor fast eroding thermocouple*

Dust detector

Edge Deposition Monitors

Scrape-off layer reflectometer

Edge neutral pressure gauges

*Material Analysis and Particle Probe*

*Divertor VUV Spectrometer*

### Plasma Monitoring

FIReTIP interferometer

Fast visible cameras

Visible bremsstrahlung radiometer

Visible and UV survey spectrometers

VUV transmission grating spectrometer

Visible filterscopes (hydrogen & impurity lines)


Wall coupon analysis

*New capability*

# Transition to operations - planning underway

## NSTX-U Start-up Process Similar to NSTX

*NSTX-U ISTP, Commissioning, and Startup will follow the same process as NSTX initial commissioning and startup from February 1999.*



**NSTX-U Operations Team Similar to NSTX**

# Formulating Strategy Toward Full NSTX-U Parameters

After CD-4, the plasma operation could enter quickly into new regimes

|   | NSTX (Max.) | Year 1 NSTX-U Operations (2015) | Year 2 NSTX-U Operations (2016) | Year 3 NSTX-U Operations (2017) | Ultimate Goal |
|---|-------------|---------------------------------|---------------------------------|---------------------------------|---------------|
| $I_p$ [MA]  | 1.2         | ~1.6                            | 2.0                             | 2.0                             | 2.0           |
| $B_T$ [T]   | 0.55        | ~0.8                            | 1.0                             | 1.0                             | 1.0           |
| Allowed TF $I^2t$ [MA <sup>2</sup> s]                         | 7.3         | 80                              | 120                             | 160                             | 160           |
| $I_p$ Flat-Top at max. allowed $I^2t$ , $I_p$ , and $B_T$ [s] | ~0.4        | ~3.5                            | ~3                              | 5                               | 5             |

- 1<sup>st</sup> year goal: operating points with forces up to ½ the way between NSTX and NSTX-U, ½ the design-point heating of any coil
  - Will permit up to ~5 second operation at  $B_T \sim 0.65$
- 2<sup>nd</sup> year goal: Full field and current, but still limiting the coil heating
  - Will revisit year 2 parameters once year 1 data has been accumulated
- 3<sup>rd</sup> year goal: Full capability

# Talk Outline

- Previous five year (FY 2009-13) Project Summary and Status
- NSTX Upgrade Project Overview
- NSTX-U Operational Preparation Status
- **NSTX-U Facility / Diagnostic Five Year Plans**
- Budget
- Summary

# 10 year plan tools with 5YP incremental funding

1.1 × (FY2012 + 2.5% inflation)

| 2014 | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 |
|------|------|------|------|------|------|------|------|------|------|
|------|------|------|------|------|------|------|------|------|------|

Upgrade Outage

1.5 → 2 MA, 1s → 5s

Metallic PFCs, 5s → 10-20s

Run Weeks: 20 16 16 20 22 6 18 22 22

Start-up and Ramp-up

Upgraded CHI for ~0.5MA ●  
 0.5-1 MA CHI ●  
 up to 1 MA plasma gun ●  
 Extend NBI duration to 10-20s and/or implement 2-4 MW off-axis EBW H&CD ●  
 1 MW ECH/EBW ● → 2 MW ●

Boundary Physics

Lower divertor cryo-pump ●  
 Divertor Thomson ●  
 Upper divertor cryo-pump ●

Materials and PFCs

High-Z tile row on lower OBD ●  
 High-Z first-wall + lower OBD tiles ●  
 High-Z PFC diagnostics ●  
 All high-Z PFCs ●  
 Hot high-Z FW PFCs using bake-out system ●

Liquid metals / lithium

Li granule injector ●  
 Upward LITER ●  
 LLD using bakeable cryo-baffle ●  
 Flowing Li divertor or limiter module ●  
 Full toroidal flowing Li lower OBD ●

MHD

MGI disruption mitigation ●  
 Partial NCC ●  
 Enhanced MHD sensors ●  
 NCC SPA upgrade ●  
 Full NCC ●

Transport & Turbulence



δB polarimetry ●  
 High k<sub>θ</sub> ●  
 DBS, PCI, or other intermediate-k ●

Waves and Energetic Particles

1 coil AE antenna ●  
 HHFW limiter upgrade ●  
 4 coil AE antenna ●  
 HHFW straps to excite EHO ●  
 High-power AE antenna ●  
 Charged fusion product, neutron-collimator ●

Scenarios and Control

Establish control of:  
 Snowflake  $\bar{n}_e$  ●  
 Rotation ●  
 $q_{min}$  ●  
 Divertor P ●  
 $P_{rad}$  ●  
 Control integration, optimization ●  
 Control integration, optimization with long-pulse and full metal wall ●



Inform U.S. next-step conceptual design to optimize: aspect ratio, divertor, and PFCs

# 5 year plan tools with 5YP base funding

(FY2012 + 2.5% inflation)

| 2014 | 2015 | 2016 | 2017 | 2018 |
|------|------|------|------|------|
|------|------|------|------|------|

Upgrade Outage

1.5 → 2 MA, 1s → 5s

Run Weeks: 16 14 14 16

Start-up and Ramp-up

Upgraded CHI for ~0.5MA ●

0.5-1 MA CHI ● ← up to 0.5 MA plasma gun ●

Boundary Physics

1 MW ECH/EBW ● →

Lower divertor cryo-pump ●

Divertor Thomson ●

Materials and PFCs

High-Z tile row on lower OBD ●

High-Z tile row on cryo-baffle ●

High-Z PFC → diagnostics ●

All high-Z PFCs ●

Liquid metals / lithium

Li granule injector ●

Upward LITER ●

LLD using bakeable cryo-baffle ●

Flowing Li divertor or limiter module ●

MHD

MGI disruption mitigation ●

Partial NCC ● → Enhanced MHD sensors ●

NCC SPA upgrade ●

Transport & Turbulence

●  $\delta B$  polarimetry ● High  $k_{\theta}$

● DBS, PCI, or other intermediate-k ●

Waves and Energetic Particles

● 1 coil AE antenna ●

HHFW limiter upgrade ● 4 coil AE antenna ●

● HHFW straps to excite EHO ●

● Charged fusion product, neutron-collimator ●

Scenarios and Control

● ● ● Establish control of: Snowflake  $\bar{n}_e$  Rotation ●



●  $q_{min}$  ● Divertor  $P_{rad}$  ●

● Control integration, optimization ●

Cryo-pump, high-Z tile row on cryo-baffle, and partial NCC would be installed in-vessel during ~1 year outage between FY2016 and FY2017

NSTX-U would operate 1<sup>st</sup> half of FY2016 and 2<sup>nd</sup> half of FY2017

● → Delayed scope  
 ● Reduced scope  
 ● Deferred scope



2nd NBI


# Solenoid-free Start-up

## High priority goal for NSTX-U in support of FNSF

### CHI Start-Up


- Inj. Flux in NSTX-U is about 2.5 times higher than in NSTX
- NSTX-U coil insulation greatly enhanced for higher voltage ~ 3 kV operation

U. Washington



### PEGASUS Point Source

#### PEGASUS Plasma Gun



U. Wisconsin


### FY 2013-14 Non-Inductive Start-up Systems Design for Post-Upgrade Operations

- CHI will start with the present 2 kV capability then enhanced to ~ 3 kV higher voltage as needed.
- PEGASUS gun start-up producing exciting results  $I_p \sim 160$  kA. The PEGASUS gun concept is technically flexible to implement on NSTX once fully developed. High current gun for the NSTX-U will be developed utilizing the PEGASUS facility in collaboration with University of Wisconsin.



# Strengthen HHFW Antenna Feeds for Disruption Load

## A MW-Class 28 GHz ECH System for Non-Inductive Operation

### HHFW antenna feedthru modification for disruption loads



### 28 GHz, 1.5 MW Tsukuba Gyrotron




### 28 GHz ECH/EBWH waveguide and mirror concept

- FY 2013/14 - HHFW Antenna feed enhancements against disruptive loads
- FY 2013/15 – Start MW-class ECH/EBW system conceptual design for non-inductive operations (MOU with Tsukuba University)


# NSTX-U Lithium Capability During Initial Two Years

## Lithium Evaporators and Granular Injector

Existing LITERS





New Upward Evaporating LITER



- Upward Evaporating LITER to increase Li coverage for increased plasma performance

### NSTX-U lithium granular injector for ELM pacing


- High frequency ELM pacing with a relatively simple tool.
- ELM pacing successfully demonstrated on EAST (D. Mansfield, IAEA 2012)



# Baseline Capability for PMI Research


## Supporting divertor and lithium research

**Divertor fast eroding thermocouples**




**ORN**

**Divertor fast pressure gauges**




**Divertor Imaging Spectrometer**



**LLNL**


**Two fast 2D visible and IR cameras with full divertor coverage**

**LLNL, ORNL, UT-K**




**MAPP probe for between-shots surface analysis**

**Dual-band fast IR Camera**



**Purdue U.**


**Lithium CHERS**



*(see back-up slides # 53 and 54)*


# Boundary Facility Capability Evolution

NSTX-U will have very high divertor heat flux capability of  $\sim 40 \text{ MW/m}^2$




# New MHD and Plasma Control Tools for NSTX-U

## Sustain $\beta_N$ and Understand MHD Behavior Near Ideal Limit



Non-axisymmetric Control Coils (NCC)

Partial NCC option (2 x 6 odd parity)




Columbia U., GA

- NCC can provide expanded RWM, NTV, RMP, and EF physics studies with more flexible field spectrum ( $n \leq 6$ , or  $n \leq 3$  depending on set).
- 2nd 3-channel Switching Power Amplifier (SPA) commissioned in July 2011 to power 6 independent currents in existing midplane RWM and NCC coils.
- An extended MHD sensor set to measure theoretically predicted poloidal mode structure and to improve mode control.
- A Real-Time Velocity (RTV) diagnostic in a new plasma rotation control system for active instability avoidance by controlling rotation profile.
- Multi-poloidal location massive gas injector system will be implemented.

# Transport and Turbulence

BES together with high-k to provide comprehensive turbulence diagnostic



**48 ch BES available for NSTX-U**  
(24 ch BES available in 2011)

U. Wisconsin

**New high-k scattering system for allowing 2-D k spectrum**

UCD

Top View      Side View

**A 288 GHz polarimetry system for magnetic fluctuation measurements is being tested on DIII-D.**



UCLA

# Energetic Particle Research Capabilities

## For NBI fast ion transport and current drive physics

### Fast Ion D-Alpha Diagnostics

- Vertical FIDA system measures trapped or barely passing (co-going) particles.
- New tangential FIDA system measures co-passing fast ions
- Both FIDA systems have time resolution of 10 ms, spatial resolution  $\approx 5$  cm and energy resolution  $\approx 10$  keV.




### FY 2013 - 14 Energetic Particle Conceptual Design and Diagnostic Upgrade

- Solid State-NPA enhancement
- Charged Fusion Product Array
- Proto-type active TAE antenna

UCI

FIU



5-turn radial active TAE antenna installed in 2011

# Talk Outline

- Previous five year (FY 2009-13) Project Summary and Status
- NSTX Upgrade Project Overview
- NSTX-U Operational Preparation Status
- NSTX-U Facility / Diagnostic Five Year Plans
- **Budget**
- Summary

# NSTX Five Year Plan Budget Summary (\$M)

## Special financial challenges to transition from construction to operation


| Budget Cases          | FY14          |              | FY15          |              | FY16          |              | FY17          |              | FY18          |              |
|-----------------------|---------------|--------------|---------------|--------------|---------------|--------------|---------------|--------------|---------------|--------------|
|                       | Base          | 10% Incr     |
| Run Weeks             | 0             | 0            | 16            | 4            | 14            | 2            | 14            | 2            | 16            | 4            |
| Facility Ops          | \$12.7        |              | \$26.6        | \$1.0        | \$29.0        | \$0.5        | \$29.7        | \$0.5        | \$30.9        | \$1.0        |
| Facility Enhancements | \$0.7         | \$4.2        | \$2.8         | \$2.3        | \$5.0         | \$2.8        | \$5.1         | \$3.0        | \$4.9         | \$2.5        |
| NSTX-U                | \$23.2        |              | \$3.8         |              |               |              |               |              |               |              |
| <b>Facility Total</b> | <b>\$36.6</b> | <b>\$4.2</b> | <b>\$33.1</b> | <b>\$3.3</b> | <b>\$34.0</b> | <b>\$3.3</b> | <b>\$34.9</b> | <b>\$3.5</b> | <b>\$35.7</b> | <b>\$3.5</b> |
| PPPL Research         | \$10.5        |              | \$12.9        | \$0.9        | \$13.2        | \$0.9        | \$13.5        | \$0.9        | \$13.9        | \$0.9        |
| Collab Interface      | \$0.5         | \$0.5        | \$0.7         | \$0.5        | \$0.7         | \$0.5        | \$0.8         | \$0.5        | \$0.8         | \$0.5        |
| Collaborators         | \$6.2         | \$0.6        | \$6.4         | \$0.6        | \$6.6         | \$0.7        | \$6.7         | \$0.7        | \$6.9         | \$0.7        |
| <b>Science Total</b>  | <b>\$17.2</b> | <b>\$1.1</b> | <b>\$20.0</b> | <b>\$2.0</b> | <b>\$20.5</b> | <b>\$2.1</b> | <b>\$21.0</b> | <b>\$2.1</b> | <b>\$21.6</b> | <b>\$2.2</b> |
| <b>NSTX-U Total</b>   | <b>\$53.8</b> | <b>\$5.3</b> | <b>\$53.2</b> | <b>\$5.3</b> | <b>\$54.5</b> | <b>\$5.4</b> | <b>\$55.9</b> | <b>\$5.6</b> | <b>\$57.3</b> | <b>\$5.7</b> |

- FY 2014 and 2015 would be a transition period from construction to operation.
- Research and Operations team budget for NSTX-U is similar to that of NSTX.
- Base funding enables preparation and operation of NSTX-U while completing the Upgrade Project on schedule.
- Significant post upgrade facility/diagnostic enhancements will starts in FY 2016.
- Incremental scenario will enable full NSTX-U operation and timely implementation of the five year plan major facility and diagnostic enhancements.

# Base NSTX-U Five Year Plan Budget Summary

## Base DOE Guidance Budget – Inflation adjusted flat FY 2012 budget

- FY12 budget + 2.5% inflation



- In FY 14-15, the Upgrade Project needs to be completed.
- In FY 14-15, modest budget is available for 5 year plan long lead facility enhancements (e.g., ECH, Cryo-pump, and NCC), only enabling design and R&D activities.
- For FY 15 and beyond, the budget facility operations and PPPL/Collaboration research are based on similar operations and research staff coverage to NSTX.

# Optimized NSTX-U Five Year Plan Has been Developed

## Exciting Opportunities and Challenges Ahead

- **Present NSTX Five Year Plan has been progressing well.**
  - Most of the research, facility, and diagnostic milestones have been achieved on schedule.
  - Research team has been active in conferences and publication areas.
  - Facility/diagnostic enhancements implemented during the period contributed to the research productivities.
- **NSTX upgrade outage activities are progressing well**
  - Diagnostics were stored and secured for the upgrade activities.
  - Researchers are working productively on data analysis, collaboration, next five year plan and preparation for the NSTX-U operation.
  - NSTX operations technical staff were shifted to the Upgrade Project tasks in FY 2012 – 13.
  - NSTX Upgrade Project is thus far progressing on budget and on schedule.
- **Exciting 5 Year Plan (FY 2014 – 18) has been developed**
  - Aiming to provide necessary data base for FNSF design and construction.
  - Strong contribution to toroidal physics, ITER, and fusion energy development.
  - 10% incremental budget would enable timely implementation of facility capabilities to support the exciting NSTX-U Five Year Plan.


# Back-up Slides

# NSTX TF Fault Traced to Zinc Chloride Base Flux

## Lessons Learned Applied to New TF Bundle Fabrication

- **Zinc chloride** based flux used for cooling water tube soldering was the cause of insulation failure.
- An independent review endorsed the findings.
- Developed new soldering technique with **resin**-based flux for the new center-stack

Close up views of new solder cross section



New TF conductor on soldering station

# NSTX FY 09 Milestones

| Milestone | Description  | Baseline | Completed |
|-----------|--|----------|-----------|
| JRM(09)   | Particle control and hydrogenic fuel retention in tokamaks , NSTX to explore lithium surface | 09/30/09 | 09/30/09  |
| R(09-1)   | Understand the physics of RWM stabilization and control as a function of rotation.           | 09/30/09 | 09/30/09  |
| R(09-2)   | Study how $j(r)$ is modified by super-Alfvénic ion driven modes.                             | 09/30/09 | 09/30/09  |
| R(09-3)   | Perform high-elongation wall-stabilized plasma operation.                                    | 09/30/09 | 09/30/09  |
| F(09-1)   | Operate NSTX Facility for 11 Experimental Run Weeks.   | 09/30/09 | 09/30/09  |
| F(09-2)   | Complete fabrication of the liquid lithium divertor target for particle pumping.             | 09/30/09 | 09/30/09  |
| AF(09-1)* | Operate NSTX Facility for 5 additional Experimental Run Weeks                                | 05/30/10 | 05/30/10  |
| D(09-1)   | Upgrade the divertor bolometer to three views with 20 channels.                              | 09/30/09 | 09/30/09  |
| D(09-2)   | Complete fabrication of the Beam Emission Spectroscopy system for transport studies.         | 09/30/09 | 09/30/09  |
| AD(09-1)* | Complete engineering design of MPTS Extra Channels.  | 11/30/09 | 11/30/09  |

\* ARRA related milestones

# NSTX FY 10 Milestones

## FY 2010 Facility Joint Research Milestone

Improve understanding of the heat transport in the tokamak scrape off layer (SOL) plasma, strengthening the basis for projecting divertor conditions in ITER. The divertor heat flux profiles and plasma characteristics in the tokamak SOL will be measured in multiple devices to investigate the underlying thermal transport processes. The unique characteristics of C-Mod, DIII-D, and NSTX will enable collection of data over a broad range of SOL and divertor parameters (e.g., collisionality, beta, parallel heat flux, and divertor geometry). Coordinated experiments will generate data that will be compared with theory and simulation. (Completed)

### FY 2010 NSTX Milestones

| Research | Milestone Description  | Baseline | Completed |
|----------|--|----------|-----------|
| R(10-1)  | Assess sustainable beta and disruptivity near and above the ideal no-wall limit                                    | Sept 10  | Sept 10   |
| R(10-2)  | Characterize High-Harmonic Fast Wave heating, current drive, and current ramp-up in deuterium H-mode plasmas.      | Sept 10  | Sept 10   |
| R(10-3)  | Assess H-mode pedestal characteristics and ELM stability as a function of collisionality and lithium conditioning. | Sept 10  | Sept 10   |

| Facility | Milestone Description  | Baseline | Complete |
|----------|--|----------|----------|
| F(10-1)  | Operate NSTX Facility for 14 Experimental Run Weeks.   | Sept 10  | Sept 10  |
| F(10-2)  | Commission the liquid lithium divertor target for particle pumping.  | Sept 10  | Sept 10  |
| AF(10-1) | Operate NSTX Facility for 1 Experimental Run Weeks.  | May 10   | May 10   |
| AF(10-2) | Complete the design of the additional Switching Power Amplifier Supplies for the EF/RWM/RMP control coil system. | June 10  | June 10  |

| Diagnostics | Milestone Description   | Baseline | Complete |
|-------------|---|----------|----------|
| D(10-1)     | Commission the Beam Emission Spectroscopy system for transport studies.   | Sept 10  | Sept 10  |
| AD(10-1)    | Complete key component procurements and begin assembly of the Laser Induced Fluorescence Motional Stark Effect diagnostic system. | Sept 10  | Sept 10  |

# NSTX FY 11 Milestones

## FY 2011 Facility Joint Research Milestone

Improve the understanding of the physics mechanisms responsible for the structure of the pedestal and compare with the predictive models described in the companion theory milestone. Perform experiments to test theoretical physics models in the pedestal region on multiple devices over a broad range of plasma parameters (e.g., collisionality, beta, and aspect ratio). Detailed measurements of the height and width of the pedestal will be performed augmented by measurements of the radial electric field. The evolution of these parameters during the discharge will be studied. Initial measurements of the turbulence in the pedestal region will also be performed to improve understanding of the relationship between edge turbulent transport and pedestal structure. (Completed)

## FY 2011 NSTX Milestones

| <b>Research</b>    | <b>Milestone Description</b>   | <b>Baseline</b> | <b>Completed</b> |
|--------------------|--|-----------------|------------------|
| R(11-1)            | Measure fluctuations responsible for turbulent ion and electron energy transport                         | Sept 11         | Sept 11          |
| R(11-2)            | Assess the dependence of integrated plasma performance on collisionality.                                | Sept 11         | Sept 11          |
| R(11-3)            | Assess the relationship between lithiated surface conditions and edge and core plasma conditions.        | Sept 11         | Sept 11          |
| <b>Facility</b>    | <b>Milestone Description</b>   | <b>Baseline</b> | <b>Completed</b> |
| F(11-1)            | Operate NSTX Facility for 14 Experimental Run Weeks. – Due to a TF failure, only 4.2 run weeks achieved. | Sept 11         | Sept 11          |
| AF(11-1)           | Complete commissioning of ARRA funded facility upgrades.   | Aug 11          | Aug 11           |
| <b>Diagnostics</b> | <b>Milestone Description</b>   | <b>Baseline</b> | <b>Completed</b> |
| D(11-1)            | Complete the design of a real-time CHERS system for rotation control.                                    | Sept 11         | Sept 11          |
| AD(11-1)           | Complete commissioning of ARRA funded diagnostic upgrades.   | Aug 11          | Aug 11           |

# NSTX FY 12 Milestones

## FY 2012 Facility Joint Research Milestone

**Understand core transport and enhance predictive capability:** Conduct experiments and analysis on major fusion facilities leading toward improved understanding of core transport and enhanced capability to predict core temperature and density profiles. In FY 2012, FES will assess the level of agreement between predictions from theoretical and computational transport models and the available experimental measurements of core profiles, fluxes and fluctuations. The research is expected to exploit the diagnostic capabilities of the facilities (Alcator C-Mod, DIII-D, NSTX) along with their abilities to run in both unique and overlapping regimes. The work will emphasize simultaneous comparison of model predictions with experimental energy, particle and impurity transport levels and fluctuations in various regimes, including those regimes with significant excitation of electron modes. **Work on NSTX, which will not operate in 2012, will focus on analysis of previously collected data and collaboration with C-Mod and DIII-D.** The results achieved will be used to improve confidence in transport models used for extrapolations to planned ITER operation. (Completed)

### FY 2012 NSTX Milestones

| Research | Milestone Description   | Baseline | Completed |
|----------|---|----------|-----------|
| R(12-1)  | Assess relationship between lithium-conditioned surface composition and plasma behavior | Sep 12   | Sep 12    |
| R(12-2)  | Assess confinement, heating, and ramp-up of CHI start-up plasmas                        | Sep 12   | Sep 12    |
| R(12-3)  | Assess access to reduced $n_e$ and $v^*$ in high-performance scenarios                  | Sep 12   | Sep 12    |

| Facility | Milestone Description   | Baseline | Completed |
|----------|---|----------|-----------|
| F(12-1)  | Identify possible high priority facility enhancements for the post upgrade operations | Sep 12   | Sep 12    |

| Diagnostics | Milestone Description   | Baseline | Completed |
|-------------|---|----------|-----------|
| D(12-1)     | Identify possible high priority diagnostic enhancements for the post upgrade operations | Sep 12   | Sep 12    |

# NSTX FY 13 Milestones

## FY 2013 NSTX-U Facility Joint Research Milestone

*Conduct experiments on major fusion facilities, to evaluate stationary enhanced confinement regimes without large Edge Localized Modes (ELMs), and to improve understanding of the underlying physical mechanisms that allow increased edge particle transport while maintaining a strong thermal transport barrier. ... Candidate regimes and techniques have been pioneered by each of the three major US facilities (C-Mod, D3D and NSTX). ... Exploiting the complementary parameters and tools of the devices, joint teams will aim to more closely approach key dimensionless parameters of ITER, and to identify correlations between edge fluctuations and transport. The role of rotation will be investigated. The research will strengthen the basis for extrapolation of stationary high confinement regimes to ITER and other future fusion facilities, for which avoidance of large ELMs is a critical issue. S. Gerhardt leading the NSTX effort.*


## FY 2013 NSTX-U Milestones

| <b>Research</b> | <b>Milestone Description</b>   | <b>Baseline</b> | <b>Forecast</b> |
|-----------------|--|-----------------|-----------------|
| R(13-1)         | Perform integrated physics and optical design of new high- $k_{\theta}$ FIR system                       | Sep 13          | Sep 13          |
| R(13-2)         | Investigate the relationship between lithium-conditioned surface composition and plasma behavior         | Sep 13          | Sep 13          |
| R(13-3)         | Perform physics design of ECH and EBW system for plasma start-up and current drive in advanced scenarios | Sep 13          | Sep 13          |
| R(13-4)         | Identify disruption precursors and disruption mitigation & avoidance techniques for NSTX-U and ITER      | Sep 13          | Sep 13          |


| <b>Facility</b> | <b>Milestone Description</b>   | <b>Baseline</b> | <b>Forecast</b> |
|-----------------|--|-----------------|-----------------|
| F(13-1)         | Develop conceptual designs for high priority facility enhancements for post upgrade operations | Sep 13          | Sep 13          |

| <b>Diagnostics</b> | <b>Milestone Description</b>   | <b>Baseline</b> | <b>Forecast</b> |
|--------------------|--|-----------------|-----------------|
| D(13-1)            | Develop conceptual designs for high priority diagnostic enhancements for post upgrade operations | Sep 13          | Sep 13          |


# NSTX-U Support Structures Enhanced To Handle 4x Electromagnetic Forces



# Aerial View of the NSTX Test Cell (Oct. 2011)





# Aerial View of the NSTX Test Cell (Feb. 2012)




# All Graphite PFC Day-1 NSTX-U Configuration

## Improved gap tiles to protect PF1C and Exposed SS surfaces



- NSTX-U plasma operation may increase the gap area thermal loading by  $\sim x 10$



- New Gap Overhung Tiles to provides necessary protection

# Transrex AC/DC Convertors of the NSTX FCPC

## Upgrading of Firing Generators and Fault Detectors

- Transrex AC/DC Convertors of the NSTX Field Coil Power conversion System (FCPC) provide a pulsed power capability of 1800 MVA for 6 seconds. The modular converter concept of 74 identical (with a paired sections A & B), electrically isolated 6-pulse “power supply sections” was originally used on TFTR, and then adapted to NSTX.
  - Many parts from 1984 are nearing end-of-life due to age and wear, replacement parts are rare or unavailable, and that performance can be improved using more modern equipment.
  - Precise control of thyristor firing angles by the FCPC firing generators becomes more critical for the new 8-parallel, 130kA TF system configuration.
  - Ability to separately control the “A” and “B” sections of each power supply unit allows for more efficient utilization of the 74 available sections.
  - The new Firing Generator (FG) will deliver firing pulses with greater resolution, precision, and repeatability, and can receive and process separate commands to the A and B sections


### Status:

- The prototype FG has been fully tested in a Transrex rectifier, and production units are being fabricated.
- The new Fault Detector (FD) provides improved external interface compatible with the NSTX-U data acquisition system.
- The FD prototype has been completed in conjunction with the new FG in a Transrex rectifier.



# NSTX-U Plasma Control System Upgrade

## Migration to more modern computer for real-time applications




- **A second instance of this real-time computer will be acquired before operation providing a backup for NSTX-U operations and allowing parallel testing of control code during NSTX-U operations.**

# NSTX-U PF Coil Power System Upgrade


## Enables up-down symmetric divertor operations

- The first-year power supply capabilities of NSTX-Upgrade will yield considerable experimental flexibility, namely, up-down symmetric PF-1C coils compared to only at the bottom.
- By powering the PF-1A & PF-1C coils, it will be possible to generate up-down symmetric snowflake divertors
  - Capability did not exist in NSTX.
  - Bipolar PF-1C allows easy comparison between snowflake and standard divertors.
- The new configuration should provide better control for the CHI absorber region.
- Longer-term, upgrades to the power supply systems may add considerable new capability:
  - The PF-2 coils may be upgraded to bipolar operations. This will allow those coils to either create the snowflake divertor or to control the lower plasma-wall gap in the high-triangularity shapes, without changes to the power supply links.
  - The PF-1B coil, which will not be powered during initial upgrade operations, may be important for maintaining a steady snowflake divertor through the full OH swing.




# NSTX-U facility/diagnostics port assignment

## Port flanges designed and ordered




# Plans to Rapidly Recover Physics Operations Capabilities



# Surface Analysis Facilities to Elucidate Plasma-Surface Interactions



## PPPL Collaboration with B. Koel et al., Princeton University

- The Surface Science and Technology Laboratory (SSTL) with three surface analysis systems and an ultrahigh vacuum deposition chamber.
- The Surface Imaging and Microanalysis Laboratory (SIML) with a Thermo VG Scientific Microlab 310-F High Performance Field Emission Auger and Multi-technique Surface Microanalysis Instrument.
- Recently solid lithium and Li coated TZM were examined using X-ray photoelectron spectroscopy (XPS), temperature programmed desorption (TPD), and Auger electron spectroscopy (AES) in ultrahigh vacuum conditions and after exposure to trace gases.
- Experiment on SSTL determined that lithiated PFC surfaces in tokamaks will be oxidized in about 100 s in the expected NSTX-U vacuum conditions. (C. H. Skinner et al., PSI\_20 accepted to J. Nucl. Mater.)



# Materials Analysis and Particle Probe – MAPP – to relate PFC surface conditions and plasma behavior in “real time”

- PFC analysis after run is difficult to relate to plasma behavior
  - Reflects cumulative effect of multiple evaporations and surface compound formation
  - Hard to determine surface conditions during any specific discharge
- MAPP provides in-situ and between-shots solution
  - PFC sample can be exposed during shot and withdrawn for between-shots analysis



- MAPP chamber showing diagnostics for sample analysis
- MAPP will be tested on LTX during outage

J.P. Allain (Purdue), R. Kaita, et al.,