

Conceptual Design Review Results for the BES Shutter Upgrade

CDR summary: NSTXU_1-4-1-7-1_CDRs_100

REVISION 0

October 15, 2019

PREPARED BY:	Kathleen Lukazik	9/23/2019 2:58:10 PM
<hr/>		
Kathleen Lukazik,		
REVIEWED BY:	Michael Kalish	9/23/2019 3:52:09 PM
<hr/>		
Michael Kalish,		
REVIEWED BY:	Brentley C. Stratton	9/23/2019 4:10:49 PM
<hr/>		
Brentley C. Stratton,		
REVIEWED BY:	Robert A. Ellis	10/15/2019 8:25:22 AM
<hr/>		
Robert A. Ellis,		
APPROVED BY:	Yuhu Zhai	10/15/2019 8:31:15 AM
<hr/>		
Yuhu Zhai,		

PRINCETON PLASMA PHYSICS LABORATORY
P.O. BOX 451
PRINCETON, N.J. 08543

DESIGN REVIEW DOCUMENTATION – RESULTS – ☐ No: NSTXU 1-4-1-7-1 CDRS 100

Title: **BES Shutter Upgrade CDDR**_____ CAT: ☒A1 ☐A2 ☐A3

Type of Review: ☐ Peer ☒ CDR ☐ PDR ☐ FDR

Cognizant Individual: **Robert Ellis / (Austin Cao presenting)** Date of Review: **9/19/2019**

Review Board Members:

M. Kalish (sub for V. Riccardo) DRC
V. Riccardo Alt. Chief Engineer
W. Blanchard TA, Vacuum
D. Loesser TA, Mechanical
B. Stratton RE, Diagnostics
P. Dugan System Engineering
A. Khodak TA, Analysis
R. Ellis COG or SME
Y. Zhai NSTX-U Project Engineer
N. Gerrish ES&H
A. Castaneda QA
Scott Gifford SME Assembly

Other Attendees

Stefan Gerhardt
John Mitchell
Les Hill
Tim Stevenson
B. Blanchard
Moji Safabakhsh
John Galayda
Bill Gattoni
Mark Cropper

Items Reviewed:	Sat.	Unsat.	Comments or n/a if not applicable
Appropriate requirements identified	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
Development plans and schedules	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
Reg. compliance incl. USI/USID and NEPA	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
Disposition of CHITS from previous reviews	<input type="checkbox"/>	<input type="checkbox"/>	N/A _____
Cost objectives	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
Other review objectives addressed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____

SUMMARY OF RESULTS:

The review covered all of the elements required by the design review plan. An updated design was presented along with supporting calculations that showed the shutter can meet the EM loading requirements. Also methods were presented to reduce the probability of switching low pressure and high pressure lines

- Implemented a strongback to reduce stress in the boron nitride shutter covers at low cost.
- Implement different thread sizes on shutter actuator inlet and outlets to ensure proper installation of air lines.
- Implement an installation procedure that includes stopwatch timing and adjustment of shutter closing speed before vessel pump down.
- Replace the existing Belleville washer stack with an updated design that uses wave springs for more accurate preload.
- CAD models are ready for drafting.
- Calculation document ready for review

Five chits were generated. Much of the discussion revolved around the original cause of the Shutter failure which was presented as a mis-wiring which caused high pressure air to go to the low pressure side and close the shutter with too much force. Outside the scope of the review the discussion included what the implications are to other systems. It was stated that this is the only shutter that is this sensitive to the reversal of the pressure lines.

The review committee deemed the design review successful pending resolution of the chits.

Disposition: [check one]

☐ **Acceptable**

☒ **Acceptable pending resolution of concerns**- CHITS identified above must be resolved prior to installation.

☐ **Incomplete** - Additional design work is required prior to another design review.

☐ **Unsuccessful** – Corrective actions must be taken and another review process must be initiated.

Design Review Chair Person _____ **Date:** _____

Cognizant Individual Acceptance _____ **Date:** _____

Distribution: Review Board Members, Operations Center, Responsible Engineer (RE), Cognizant Individuals, Project Manager, Project Director, relevant Technical Authorities (TAs), Chief Engineer (CE), Fire Protection Engineer, Attendees, QA, ES&H, Security, Requesting & Performing Dept. Head

Revised 8/10/18