

Research Operations Division

Boundary Physics (*H. Kugel*)

- ◆ Preparing to install larger-bore center-stack gas injector to improve flow characteristics
- ◆ Developing plan for Supersonic Gas Injector
 - ▶ Expect higher fuelling efficiency
 - ▶ Aim to prepare port now for installation of nozzle later
- ◆ Preparing to test NSTX Lithium Pellet Injector on CDX-U
- ◆ Installing Micro Neutral Pressure gauges in upper and lower divertor regions [*UWa*]
 - ▶ Tested and calibrated gauges in magnetic fields
- ◆ Installing Fast Micro Ion Gauge for pressures in RF antenna
- ◆ Received preliminary report on dust collected from vacuum vessel [*INEEL*]
- ◆ Calibrating IR camera window transmission
- ◆ Developing plan for applying boronization during bake-out
 - ▶ Activity Certification Committee recommends Peer Review.

Research Operations Division

Diagnostics (*D. Johnson, R. Kaita*)

- ◆ Proceeding with installation of full resistive wall mode sensors (24 each B_r , B_z coils) on primary passive plates
- ◆ Completed spatial calibrations for the CHERS, MSE, and edge rotation diagnostics with measuring arm
 - ▶ Before vessel closing:
 - CHERS, edge rotation need white-plate calibration
 - Edge rotation needs spectral calibration
 - ▶ Expect belated delivery of special laser-cut air slits today
- ◆ Bay G port cover temporarily reinstalled and diagnostic calibrations performed
 - ▶ Visible bremsstrahlung view checked
 - ▶ Tangential bolometer array sightlines at new location
 - ▶ Interferometer target tile aligned and secured
- ◆ Alignment and spatial calibration completed for upgraded Gas Puff Imaging diagnostic
- ◆ Completed installation of new vertical x-ray crystal spectrometer, except for ion pump

Research Operations Division

Diagnostics [2]

- ◆ Horizontal x-ray crystal spectrometer upgraded with larger viewing aperture
- ◆ In-vessel cabling continues for the new scintillator-based, fast lost ion probe (sFLIP)
- ◆ Fitup of new EBW antenna with movable local limiters uncovered some interferences
 - ▶ Now remachining some parts
- ◆ Performed extensive in-situ vacuum tests of the MPTS shutter mechanism that jammed during last run
 - ▶ Qualified new vespel bushings to replace failed BN
 - ▶ Eliminated excess friction in one gear assembly
 - ▶ Appears to be a wide torque margin for safe operation
- ◆ About 60% of other diagnostic shutters now tested

Research Operations Division

RF Systems (*R. Wilson*)

- ◆ Completed modifications to antennas to improve standoff
 - ▶ Reduced diameter of center conductors
 - ▶ Added electrical stress reduction rings
- ◆ Continued work on remote control chassis
 - ▶ Should be finished in early December
- ◆ Power outage Nov 13 – Dec 6 will affect high power testing of complete system