(D) NSTX ——

Research Operations Division Boundary Physics (H. Kugel)

- Building LITER-1d for ×60 lithium deposition rate on lower divertor
 - ▶ Re-aim, larger "nostril", higher temperature
 - Evaporation between/during shots in normal cycle
 - Provided passive shielding for MPTS and high-k windows
 - Tested mock-up cartridge with new radiant body heaters to ~750°C
 - Fabricate final cartridge, perform thermal testing in L-245, hold FDR, load with lithium (~50g) then install in first maintenance week 3/5-9
- Developing alternative methods for rapid lithium coating
 - Improving LPI reliability
 - Testing method for injecting stabilized lithium dust from a sabot
 - Promising results with boron powder
- Sandia Nat'l Lab proposal for liquid lithium module accepted by DOE
 - Install in FY'08 for experiments in FY'09

◆ SGI upgraded for higher pressure ⇒ higher Mach number MGB / Team Mtg. / 070207

🔘 NSTX ——

Research Operations Division Diagnostics (*R. Kaita, B. Stratton*)

- Poloidal-CHERS *diagnostic milestone for FY'07*
 - Installation of hardware complete, sightlines calibrated
 - One camera has twice developed thermal leak: at vendor for repair
 - Much new software to be developed to perform complex analysis
- Installing SXR transmission grating spectrometer with tangential view across NBI for quantitative impurity profiles [JHU]
- Installed edge bias electrodes & probes at Bay B to study SOL structures
 - Now building power supplies and data acquisition
- MPTS
 - MPTS lasers serviced, optics aligned, Rayleigh/Raman calibration
 - Analyzed 30 channel data from 2005, 2006 runs
- New HF Mirnovs, segmented Rogowski; repaired bad sensors

🔘 NSTX ——

Research Operations Division Diagnostics [2]

- High-k scattering
 - Calibration with acoustic cell completed with original collection mirror
 - Installed new collection mirror and recalibrated sightlines
 - Modified launch mirror mount to avoid jamming
- Planning to install new reflectometers during early part of run [UCLA]
 - Staging critical with respect to delivery, installation and need
- Now reconfiguring diagnostics affected by bakeout
- Pre-run calibrations
 - Complete magnetics calibrations started during single-coil tests
 - MSE calibration needs 2+ days with full NB capability prior to run

Research Operations Division RF Operations (J. Hosea)

- HHFW and ECH-PI ready for operation
 - Addressed all maintenance issues at C-Site from FY'06 operation
 - Sources periodically run to maintain readiness
 - Completed startup procedures for HHFW sources and ECH-PI system
- RF probes
 - Three new probes fabricated for installation after bakeout
 - High-speed data acquisition ready for two existing, three new probes
- ECH/EBW 200 kW system (new project)
 - ORNL received approval to proceed with their preparation of hardware
 - Circulated sketches of proposed layout by ORNL/PPPL RF engineers
 - Aim to install for FY'08 run

Research Operations Division Physics Operations (*D. Mueller*)

- Skybolt control computer system ready for resumption of operation
- Upgrade to fast multi-processor servers
 - Plan to operate in parallel with Skybolt system
 - New gas system data acquisition installed and tested
 - PPPL-developed timing module and digital output module tested; analog output module in fabrication
 - Data acquired and calibrated during clock cycle
 - Power supply real-time control tested in simulation mode
 - Data output code under development
 - Data acquisition and PCS software are the critical path items
 - Hope to make up 3-4 week slippage with help from GA programmers
- CHI: Considering higher voltage MOVs to allow operating up to full 2kV
 - Installing new fast voltage monitoring to assess risk from spikes
 - Upgrade charging power supply

MGB / Team Mtg. / 070207