

## Research Operations Division Boundary Physics (*H. Kugel*)

- ◆ LLD PTP completed in December after resolving heater insulation issues
- ◆ After pumpdown, performed LLD ISTP at beginning of February
  - ▶ Controlled temperature of 3 plates to 320°C
  - ▶ On 4<sup>th</sup> plate, heater wiring in VV failed resulting in unheatable plate
- ◆ Current plan is to perform initial experiments with one plate cold
- ◆ Investigating heating plate with hot gas through “cooling” line
  - ▶ Cyclic thermal testing of feedthrough in progress: 55 cycles to date
  - ▶ Pressure tested bellows used inside VV in the LLD gas cooling lines
- ◆ Lithium Evaporators
  - ▶ 2 new LITERs on loading stands in South High Bay
  - ▶ 2 additional LITERs being assembled for faster turnaround
  - ▶ Reviewed today new technique for loading LITERs with molten lithium
    - Expect to fill with up to 80g *c.f.* <50g with solid pellets

# Research Operations Division

## Boundary Physics [2]

---

- ◆ LLD Diagnostics
  - ▶ Fast visible Phantom cameras mounted to view LLD
    - Calibrated response to near IR: 300°C should be measurable
  - ▶ Installation of Enhanced Divertor Spectrometer in progress
- ◆ Lithium Powder Droppers
  - ▶ Completed maintenance on one dropper
  - ▶ Preparing to calibrate its operation *after*
  - ▶ Decision on whether to use lithium powder stabilized by lithium carbonate or paraffin wax coating

## Research Operations Division Diagnostics (*R. Kaita, B. Stratton*)

---

- ◆ Pre-run calibrations completed including MPTS laser alignment and Rayleigh/Raman scattering
- ◆ Diagnostics being restored to operational configuration after bakeout
- ◆ Fast probe engineer (UCSD) at PPPL this week to recommission system
- ◆ Reviewed electronics for new high-density Langmuir probe array (UIUC)
- ◆ New Lyman-alpha Diode Array (LADA) installed (with LLNL)
- ◆ Beam Emission Spectroscopy (U. Wisc)
  - ▶ Fibers loaded in holder for inboard view; loading outboard view now
  - ▶ Received first detector box (8 ch) for installation in diagnostic room; second 8 ch box to arrive by end of March
  - ▶ Expect to be ready for commissioning when plasma operation starts

# Research Operations Division

## Diagnostics [2]

- ◆ Several new and upgraded diagnostics will be installed in Fall 2010
  - ▶ MSE-LIF (Nova Photonics) on track for installation in Fall 2010
    - Components in fabrication; order new Bay G port cover soon
    - Nova work on DNB, laser, and viewing optics proceeding well
  - ▶ MPTS Phase 4 (12 new channels for pedestal and ITB regions)
    - Major procurements underway: polychromators, filters
  - ▶ Real-time CHERS
    - Investigated options for CCD camera(s) to be purchased soon
  - ▶ Tangential FIDA (UCI)
    - Designing new ports for active and background views
  - ▶ New tangential SXR array (JHU)
    - Started designing new port
- ◆ Plan CDR in May to modify MPTS for new Center Stack

## Research Operations Division

### RF systems (*J. Hosea*)

---

- ◆ Repairing some failed (aging) HV power supply equipment
- ◆ Planning to start antenna conditioning early in operation
  - ▶ Aiming for coupled RF powers up to 5 MW
- ◆ Planned HHFW XPs aimed at
  - ▶ discharge startup and maintenance capability
  - ▶ optimizing heating of H-modes
  - ▶ understanding heat deposition on outer divertor during HHFW heating
  - ▶ fast-ion behavior with HHFW application

# Research Operations Division

## Physics Operations (*D. Mueller*)

---

- ◆ Physics Operator's training course was well attended
  - ▶ Thanks to the many contributors for excellent presentations
  - ▶ Five candidates volunteered for practical component of course
- ◆ Preparing control system for return to operation
  - ▶ Upgrades of the infrastructure have been installed and tested
  - ▶ Improved real-time compensations for RWM sensors
  - ▶ Improvements ready for real-time feedback of NBI ( $\beta$  control)
  - ▶ Developing XMPs for control of strike-point and X-point height
  - ▶ Modifications made to allow relay control for real time system identification
  - ▶ Modifications to allow use of PF4 with rtEFIT isoflux added

### Run Weeks Plan 2010

March					April				May					June				July				August				
1-Mar	8-Mar	15-Mar	22-Mar	29-Mar	5-Apr	12-Apr	19-Apr	26-Apr	3-May	10-May	17-May	24-May	31-May	7-Jun	14-Jun	21-Jun	28-Jun	5-Jul	12-Jul	19-Jul	26-Jul	2-Aug	9-Aug	16-Aug	23-Aug	30-Aug
Bakeout, recovery	ISTP, LLD fill		1	2	MW	3	4	5	6	MW	7	8	9	10	MW	11	12	13	14	15	Calib	Outage				
					TTF						HTPD	PSI				EPS, ICPS										