

Supported by



NSTX-U Team Meeting

Coll of Wm & Mary Columbia U CompX **General Atomics** FIU INL Johns Hopkins U LANL LLNL Lodestar MIT Lehigh U **Nova Photonics** ORNL PPPL **Princeton U** Purdue U SNL Think Tank, Inc. UC Davis **UC** Irvine UCLA UCSD **U** Colorado **U Illinois U** Maryland **U** Rochester **U** Tennessee **U** Tulsa **U** Washington **U Wisconsin** X Science LLC

Stefan Gerhardt

Contributions from B. Stratton, R. Kaita, A. Diallo, and J. Hosea

and the NSTX Research Team

August 2014 Team Meeting B-318 8/15/2014





Culham Sci Ctr York U Chubu U Fukui U Hiroshima U Hyogo U Kyoto U Kyushu U Kyushu Tokai U NIFS Niigata U **U** Tokyo JAEA Inst for Nucl Res. Kiev loffe Inst TRINITI Chonbuk Natl U NFRI KAIST POSTECH Seoul Natl U ASIPP CIEMAT FOM Inst DIFFER ENEA. Frascati CEA, Cadarache **IPP, Jülich IPP, Garching** ASCR, Czech Rep

Topics

- Diagnostics
- RF
- Boundary Physics / PFCs
- Physics Operations



Diagnostics (I)

- All the major port covers are now on the machine.
- In-vessel parts for sFLIP have been installed.
- SAMI (Synthetic Aperture Microware Imaging) shutter has been installed.
- In the final stages of assembling and fitting up the SSNPAs.
- Nearly complete with drawings for interface flange/bellows/gimbal sections for SPRED/DIR.
- Divertor Tangential Imaging diagnostic drawings are with two vendors for quotation.
- Design of stand, pumping system, and other services for three EUV spectrometers (LLNL) at Bay E complete.
 - Plan to install after RF waveguides are installed (late September)
- Areas outside of NSTX-U Test Cell identified for new lasers
 - NSTX high-k source enclosure can accommodate FIReTIP and high-k lasers with waveguides using existing penetration.
 - New Laser Blowoff (LBO) impurity injector to be positioned over shielding blocks covering entryway from South High Bay.
- Allocating the space on bays J and I is the more pressing non-MPTS diagnostic task.

Diagnostics (II)

- MPTS:
 - Laser beam path through vacuum vessel established
 - Assembly of laser input flight tube and stand in progress
 - Will mount optical table and box on south wall soon
 - Drawings for laser exit hardware 98% complete and fabrication of parts has started
 - Testing and final assembly of modified Collection Optics Box is being completed
 - Testing of alignment TV cameras in progress
 - Phase 3 polychromators being rebuilt to improve their performance.
- On July 15 2014, a peer-review of the Pulse-Burst Laser system was held at PPPL with the Physical Science Laboratory at the University of Wisconsin – Madison
 - Review covered the detailed conceptual design of this system
 - which includes the power supplies for the flashlamps,
 - the control of the laser head (with expected rep rates),
 - the control of these power supplies
 - The review was deemed acceptable, with minor chits that will be examined.



RF Operations

- The HHFW antenna is now installed inside NSTX-U, with the full set of compliant center conductors.
 - Next step is to to install the transmission line/matching system to power the antenna.
- The coaxial Langmuir probes for simultaneously measuring I-V characteristics and RF voltage are installed at Bay J top and bottom.
 - Beginning to design the electronics for these probes.
- RF Physics
 - The heating efficiency improvement expected for NSTX-U is being presented in a paper at the US-Japan RF Physics Workshop in Kyoto next month by Nicola Bertelli entitled "High Harmonic Ion Cyclotron Heating Efficiency in NSTX and NSTX-U".
 - A case is made at the same workshop by Joel Hosea that the RF heating spiral on the divertor in NSTX could be caused in large part by RF rectification in a paper entitled "Case for RF rectification at the RF heating spiral produced on the divertor of NSTX".



Boundary Physics Operations

- NSTX-U Lithium Technology Development Laboratory C128
 - Glove box and new fume hood fully operational
 - New chemistry hardware ordered (oven, dessicator, glassware, etc.)
 - New lithium handling procedures being developed
- Materials Analysis and Particle Probe MAPP
 - Remote control development and testing on LTX nearly complete for Xray photoelectron spectroscopy (XPS), thermal desorption spectroscopy (TDS), and ion source for depth profiling
 - Procedures and schedule for installation on NSTX-U in preparation
- PDR for a new boronization system will be held on Monday.



Physics Operations

- Peer review for the CS massive gas injector was held on 8/7/2014.
 - Some meaningful chits, but work is progressing.
- Operational impacts of the aquapour/CTD-425 composite being assessed. For instance:
 - Analysis division working to assess the recommended level of TF/OH temperature differential.
 - Determining the most practical ways to maintain the required TF/OH temperature difference.
 - Developing protection algorithms in DCPS.

