


# Research Operations Division

## Boundary Physics (*H. Kugel*)

- ◆ LLD
  - ▶ *After last Team Meeting, decided to reinstall LLD plates*
  - ▶ Redesigned hinged corner supports, center locating pin and grounding
  - ▶ Eliminated active heating and cooling – rely on plasma heating
  - ▶ Cleaned surfaces in vinegar without mechanical scrubbing
    - Removed most surface deposits but some discolored areas remain
  - ▶ Added fast thermocouples to Bay H LLD gap tile to measure heat flux
- ◆ Installed molybdenum tiles on outer row of inner divertor
  - Vary divertor carbon source
  - Characterize lithium on high-Z substrate
  - Investigate molybdenum for NSTX-U
  - ▶ Magnetic sensors, Langmuir probes and thermocouples in special moly tiles



# Research Operations Division

## Boundary Physics [2]

- ◆ Lithium Evaporators (LITERs)
  - ▶ Four new units are being fabricated for 2011-2 experimental run
  - ▶ Upgraded with thermocouple liquid lithium level indicators
  - ▶ Reviewing operational procedures to reduce accumulation on shutters
- ◆ Materials Analysis Particle Probe (MAPP – Purdue U)
  - ▶ Bellows Motion Drive received after mechanical Design Review
  - ▶ Instrumentation rack built at Purdue scheduled for delivery in early July
  - ▶ 2 Purdue students will visit for ~1 month during final integration
- ◆ FDR 6/23 for the Centrifugal Lithium Granule Injector (D. Mansfield)
- ◆ Installed “massive gas injectors” at lower divertor and mid-plane for disruption mitigation studies
- ◆ Summer student working on tungsten dust detector

## Research Operations Division Diagnostics (*R. Kaita, B. Stratton*)

---

- ◆ MPTS Upgrade (PPPL)
  - ▶ 12 new spatial channels installed and operational
  - ▶ Rayleigh/Raman, QT and fast/slow calibration data being processed
  - ▶ Expect to be ready to support initial experiments after ISTP
- ◆ MSE-LIF (Nova Photonics)
  - ▶ DNB installed and fired into vacuum vessel
  - ▶ Laser and remote control/monitoring will be installed after bakeout
  - ▶ Expect to start commissioning with plasma in July
- ◆ Tangential FIDA (UC-Irvine)
  - ▶ Two new tangential views installed
  - ▶ Expect to take initial data in July after completing work in DARM
- ◆ Real-time velocity measurement - rtCHERS (PPPL)
  - ▶ Installed hardware for transferring data to Plasma Control System

# Research Operations Division

## Diagnostics [2]

- ◆ ME-SXR Array (Bay I) (JHU) will be ready to support experiments in July
  - ▶ Now assessing whether SPA noise remains an issue
- ◆ Wide-Angle IR Camera (ORNL) expected to be ready in July
  - ▶ CVD diamond window installed on Bay H top
  - ▶ Assembling ex-vessel hardware and awaiting dichroic beamsplitter
- ◆ Realigned and calibrated inboard ( $R = 130\text{cm}$ ) BES view (UWisc)
- ◆ Conducted full calibrations of >20 diagnostic systems before pumpdown
- ◆ To be installed this summer/fall:
  - ▶ IR camera view of RF antennas (Bay B)
  - ▶ Prototype fusion product detector array (W. Boeglin, FIU)
  - ▶ Fast interferometer/polarimeter (UCLA)
  - ▶ Image intensifier for sFLIP to provide higher time resolution
  - ▶ Divertor-viewing SPRED spectrometer (LLNL)

# Research Operations Division

## RF systems (*J. Hosea*)

- ◆ HHFW antenna has been cleaned
  - ▶ Removed rather thick layer of lithium
  - ▶ Removed antenna thermocouples and cables as well as the Langmuir probes at Bay C to prevent arcing to them
  - ▶ Cleaning of other regions of VV should help to keep antenna components free of particulates
- ◆ Should give best possible chance to increase the antenna voltage for higher power operation
- ◆ Rory Perkins has joined the NSTX RF team
  - ▶ He will participate in physics studies and operating the HHFW system



---

## Research Operations Division

### Physics Operations (*D. Mueller, D. Gates*)

---

- ◆ All “basic” modifications for second SPA complete and ready for ISTP
  - ▶ New communication hardware and software developed/installed
  - ▶ Power supply control code (psrtc) modified and successfully tested
    - Integrated system testing to be done just prior to ISTP
  - ▶ PCS SPA current control algorithm modified and successfully tested to support basic operation of the second SPA
- ◆ Now modifying SPA feedback and control algorithms
  - ▶ New mode feedback and error field control algorithms being tested
  - ▶ Ready to start work on LQG algorithm
- ◆ Ongoing PCS development work
  - ▶ Implementing improved methods for phase transitions,  $dZ_p/dt$  measurements
  - ▶ Developed offline snowflake tracking algorithm
  - ▶ Hardware in place for real-time rotation measurement