



U.S. DEPARTMENT OF
ENERGY


Office of
Science



-1aU and Machine History/Status Research Operations Update

Stefan Gerhardt

NSTX-U Team Meeting
B-318 PPPL
7/15/2016



Slide title



- PF-1aU Status and Plans
- Other Research Operations

Slide title

- PF-1aU Status and Plans
- Other Research Operations

Chronology on PF-1aU Problems (I)

- Flow restriction noted via flow switch on final shot of Tuesday 6/28/2016.
 - Found to be a true flow restriction that evening.
- Wednesday 6/29-Friday 7/1 spend trying to understand and flush the flow blockage.
 - A component of the blockage material appeared like graphite, smelled “burnt”
 - A component of the blockage was likely determined to be biological.
 - Flush with water mixed with Dawn, Alconox
- Appeared to be making progress, but stopped for the long weekend.
 - Left coil filled with soapy water



Chronology on PF-1aU Problems (II)

- Tuesday 7/5/2016
 - Found a copper piece in a bucket that was used to collect water on 7/1/2016
 - While using DI water to push the apparent flow restriction out, a large water leak developed on the coil.
 - Water moved in the volume between the OH coil and CS, soaking the bottom of the machine.
- To dry machine, did a CS bake at ~ 90 C from Friday 7/8 to Monday 7/11
- TF and OH insulation resistance continued to be too low, so resumed inspections.
 - Found much more water in the vicinity of the lower TF and CS pedestal on Tuesday 7/12/16.
 - This area deliberately kept cool during bakeout
 - Cleaned that up and started circulating additional air in the lower part of the machine.




A Few Other Observations

- There were no obvious electrical deviations in the coil:
 - On the test shot on 6/28, compared to previous test shots.
 - On the final plasma shots.
- There were no obvious deviations in the coil cooling water temperature until after the final shot.
- There were no signs of water leaks on the vessel GFM on 6/28
 - But large leak on 7/5 was easily observed by the GFM

Upshot: could not find any warning signs in the data that would lead us to stop operations.

Present Status: CS Coils

- TF insulation resistance is improving...targeting ~4-8 MOhms.
 - Endeavoring to improve the resistance by more targeted air flow.
- OH insulation resistance is back to previous values



Present Status: PF-1aU

- Working Hypothesis:
 - There is a breach in the cooling path of the coil itself, that opens at high(er) pressure.
- Status
 - Has 6 MOhm insulation resistance.
 - May still have water/soap in it
 - Will keep connected to FCPC ground-fault monitoring, but disable connection to any rectifier.
- Path forward
 - Have “budgetary guidance” quotes for both the mandrel fabrication and the winding.
 - Are assessing the most expedient path for each of these items/ steps...in house at PPPL vs outside vendors.
 - Would likely be willing to fabricate a mandrel before examining the existing coil. May not be comfortable with doing winding until after dissection.

Slide title


- PF-1aU Status and Plans
- Other Research Operations

Operations Updates: RF Physics and Boundary Physics Operations

- RF:
 - Vacuum conditioning of sources 1 and 2 achieved 24/23 kV operation for 200 ms
 - Ready to do tuning into plasma at ~ 100 kW in piggyback mode.
 - Will then perform XMP-026 conditioning using dedicated discharges.
- Boundary Operations
 - LITER
 - Testing of motion control for LITERs completed with successful synchronization to shot clock
 - Bakeout completed for LITERs on Fill Stand in South High Bay and ready for lithium loading
 - Successful ACC review
 - MAPP
 - Remote position control being tested as final step in sample exposure and analysis capability during plasma operations

Operations Updates: Physics Ops.

- PCS largely uncharged as we wait to resume operations.
 - Biggest recent update was improved definition of boundary flux and successful inner gap control.
- Some evidence that the optimal error field correction early in the shot differs from that later.
 - Need to assess better to determine the optimal strategy.
- Mid-Plane and lower divertor MGI valves commissioned in nitrogen, helium, and neon at full operating pressure.
- Calibrations with TF on (XMP-136) to be followed by MGI gas injection into plasma
 - assess gains on diagnostics



Operations Resumption

- Operations will resume when the TF insulation resistance is deemed acceptable, and when there is no sign of water on the machine.
 - Will be w/o PF-1aU or either PF-1cU/L
 - Are working on the -1c flex bus restraints.
- First plasma activity will be XMP-155
 - “L-Mode Development w/o PF-1aU” (Battaglia et al.).
 - Should facilitate completing some unfinished tasks:
 - EFC
 - L-mode NB characterization
 - LGI commissioning
 - MGI commissioning.
 - Is a stepping stone to continued H-mode development.