


Research Operations Update NSTX-U Team Meeting

Stefan Gerhardt

Coll of Wm & Mary
 Columbia U
 CompX
 General Atomics
 FIU
 INL
 Johns Hopkins U
 LANL
 LLNL
 Lodestar
 MIT
 Lehigh U
 Nova Photonics
 ORNL
 PPPL
 Princeton U
 Purdue U
 SNL
 Think Tank, Inc.
 UC Davis
 UC Irvine
 UCLA
 UCSD
 U Colorado
 U Illinois
 U Maryland
 U Rochester
 U Tennessee
 U Tulsa
 U Washington
 U Wisconsin
 X Science LLC

B-318
4/25/2014



Culham Sci Ctr
 York U
 Chubu U
 Fukui U
 Hiroshima U
 Hyogo U
 Kyoto U
 Kyushu U
 Kyushu Tokai U
 NIFS
 Niigata U
 U Tokyo
 JAEA
 Inst for Nucl Res, Kiev
 Ioffe Inst
 TRINITI
 Chonbuk Natl U
 NFRI
 KAIST
 POSTECH
 Seoul Natl U
 ASIPP
 CIEMAT
 FOM Inst DIFFER
 ENEA, Frascati
 CEA, Cadarache
 IPP, Jülich
 IPP, Garching
 ASCR, Czech Rep

I&C

- *Windows XP retirement:* 39 of 85 NSTX PC's loaded with Windows 7. LabVIEW upgrades requisitioned. Orders for the balance of parts have made it through Procurement.
- *Network upgrades:* 10 Gbit/sec network upgrade between PPLCC and FCC/Control Room: requisitions approved.
 - 10 Gb upgrade to D-site DARM funded through upgrade project.
- *Gas Injection upgrade:* Conceptual design underway to have all gas injectors controlled by PCS.
 - Currently about half were open-loop controlled by CAMAC.
 - Would allow restores of waveforms, use in feedback applications.
- New control room projectors installed.
- *Bill Davis tools:*
 - IDL Data-quality check routine. Will alert users if data doesn't show up in the tree or has unacceptable characteristics.
 - For instance, immediate notification if the rtEFIT χ^2 value gets too high
 - Web-tool for plotting upgraded to use a file to retrieve/store a list of signals.
 - Made an accompanying IDL program to convert dwscope or simple jScope configuration files to the web-tool file format.
- *PCS and related:* Have begun to design the new power supply control software architecture.

Diagnostics (1 of 3)

- All 13.25" port covers on vessel top/bottom have been installed
- IR and visible windows have been ordered to support ORNL/UT-K and LLNL diagnostics
- Check-out of the Cat. 4 magnetic sensors is underway, and numerous sensors have been repaired
- New Cf-252 calibration source was delivered
 - Will allow faster and more accurate calibrations of the neutron diagnostics
- In-vessel metrology for diagnostics has started
 - If you need something measured, speak up now
- Profile diagnostics calibrations now on the rollover schedule for mid/late May.

Diagnostics (2 of 3)


- Retro-reflector is being installed for the FReTIP chord, and a new geometry for the single channel VB chord has been determined
- Divertor Tangential Imaging diagnostic had a successful FDR
- New SSNPAs under fabrication, Bay L unit being blackened & assembled
- Working with LLNL to install new EUV instruments for first plasma
- Grinding of the vessel at bays J upper/lower horizontal dome is complete
 - Supports divertor SPRED and Divertor Imaging Radiometer
- Installed a new fiber-bundle for the MSE-LIF system
- Putting holes in the bay I port cover to support the shutter for the SAMI diagnostic and the QMB
- At the PDR stage for the midplane bolometer/MEUSXR system at Bay G.

Diagnostics (3 of 3)

- sFLIP:
 - The sFLIP diagnostic structure has been modified to fit into the considerably smaller radial build available in NSTX-U.
 - sFLIP re-wiring is underway on account of its new position and new feedthrough position.
 - These modifications should extend the range of fast ion loss sampled.
- MPTS:
 - Design of all components for laser input part of system complete and parts are in fabrication-expect parts to be complete in May-June
 - Will start installation soon (next week?) by establishing laser beam path through vessel and mounting optics box on south wall-have completed procedure
 - Design of laser exit nearly complete-expect to start fabrication in May
 - Light collection optics box components have been modified and the box will be reassembled and tested in the lab in the next couple of weeks

Boundary Physics Diagnostics & Operations


- MAPP was successfully fit-up at its new location on Bay J
 - Some modifications to the stand were made, allowing it to be reinstalled with confidence when NSTX-U runs
 - Is now back at LTX, apparently needs an additional fit-up to test interferences with new CHI
- New OBD bull-nose tiles are being installed
 - Custom fit-up to achieve concentricity with the main vessel flange and avoid large “steps” and exposed edges
- New lithium chemist, Steve Rossi, has been here this week.
 - Will be here full time starting June 23rd.
- New high-density langmuir probe arrays added in the upper and outer lower divertors
 - 17 probes in each divertor



Compliant coupler for HHFW antenna tested successfully on the RF test facility


- New couplers required to accommodate NSTX-U disruption loads
- Visible detection of the arc locations performed and analyzed

Compliant
coupler




Compliant coupler connected to the center conductor of the feedthrough.

Faraday
shield




Inside of RF Test Stand with one antenna assembly.

Arc/sputtering was found near the bottom of the antenna boxes – between the boxes in unexpected region



- Insulating boxes **did not** remove this arc/sputtering effect
- Grounding box ends to the tank **did remove** this arc/sputtering effect and permitted operation up to 46 kV at antenna feeds

Present Status and Plans for HHFW



- Present test-stand work examining the pressure rise in the antenna box when RF is applied.
 - Observed pressure rise mimics what is observe during operations in NSTX
 - Will involve IR measurements.

- Successful FDR held for the compliant center conductor upgrade
- Antennas have been removed from NSTX
 - Faraday cages, BN limiters, current straps, center conductor extensions
- Full set of compliant center conductors have been fabricated
 - 16 delivered, the rest to be delivered next week.
- After modification to the center conductor extensions and fabrication of some adapters, the antenna will be reinstalled
 - (in coordination with construction project).