


# OFES FY 08 Q4 Review Report NSTX Project/Program

College W&M  
Colorado Sch Mines  
Columbia U  
Comp-X  
General Atomics  
INEL  
Johns Hopkins U  
LANL  
LLNL  
Lodestar  
MIT  
Nova Photonics  
New York U  
Old Dominion U  
ORNL  
PPPL  
PSI  
Princeton U  
SNL  
Think Tank, Inc.  
UC Davis  
UC Irvine  
UCLA  
UCSD  
U Colorado  
U Maryland  
U Rochester  
U Washington  
U Wisconsin

**Masayuki Ono / Jon Menard**  
For the NSTX Team

**PPPL-OFES/DOE**  
October 27, 2008



Culham Sci Ctr  
U St. Andrews  
York U  
Chubu U  
Fukui U  
Hiroshima U  
Hyogo U  
Kyoto U  
Kyushu U  
Kyushu Tokai U  
NIFS  
Niigata U  
U Tokyo  
JAEA  
Hebrew U  
Ioffe Inst  
RRC Kurchatov Inst  
TRINITI  
KBSI  
KAIST  
POSTECH  
ASIPP  
ENEA, Frascati  
CEA, Cadarache  
IPP, Jülich  
IPP, Garching  
ASCR, Czech Rep  
U Quebec

# NSTX Completed Successful FY 2008 Run

- **NSTX has completed 16.6 weeks of experimental operations meeting the FY 08 operational Joule milestone (out of our planned 15). Produced 2571 plasma shots in 16+ weeks which compares well with similar 2460 plasma shots in 2004 but it took 21 weeks.**
- **Dual LITER system has been working flawlessly. LITER also largely eliminated He-GDC which improved operational efficiency. Dual LITER were reloaded with lithium three times (total ~ 200g) during the operations.**
- **Lithium shaker was tested. It appears to reduce the density and impurity radiation during the long-pulse ELM-free H-mode discharges.**
- **The EF/RWM feedback control system are now routinely used as a tool for advanced long-pulse operation.**
- **The run concluded on July 14. Vent by late July, perform diagnostic calibrations, and then begin in-vessel activities in late August.**

# Run Coordination

- 72 days of experiments performed
- 56 Experimental Proposals (XP) and Machine Proposals (MP) conducted
- Run-day distributions (and XPs performed) by Topical Science Group:
  - Transport & Turbulence: 12.5 (10)
  - Boundary Physics: 14 (11)
  - Macroscopic Stability: 12 (8)
  - Solenoid-free Startup: 8 (1)
  - Wave-Particle Interactions: 6 (7)
  - Advanced scenarios & Control: 6 (5)
  - ITER support: 6 (2) Two ITER reports (RMP for ELM control and Vertical Stability) written.
  - Cross-cutting and enabling: 7.5 (12)

# 22 NSTX Related IAEA Presentations



- "Overview of Results from the NSTX" D.A.Gates
- "Suppression of Turbulent Transport in NSTX Internal Transport Barriers" H. Yuh (Nova);
- "Momentum Transport in Electron-Dominated Spherical Torus Plasmas" by S. M. Kaye;
- "Plasma Performance Improvement with Li-Coated PFCs in NSTX" R. Kaita;
- "Divertor Heat Flux Mitigation in H-mode Plasmas in NSTX" V.Soukhanovskii (LLNL);
- "An Experiment to Tame the Plasma Material Interface" R. Goldston;
- "Edge Turbulence, Blob Generation" D. D'Ippolito (Lodestar Research Corp.);
- "Spectral Effects on Fast Wave Core Heating and Current Drive" C.K. Phillips;
- "Advances in Global MHD Mode Stabilization Research on NSTX" S. Sabbagh (Columbia);
- "Tokamak Plasma Response to 3D Magnetic Fields" J-K. Park (Student);
- "Investigation of EBW Coupling in NSTX" S. Diem (Student)
- "Gyrokinetic Simulations and Theory" W. Wang;
- "Small ELMs in Alcator C-MOD, MAST, and NSTX" R. Maingi (ORNL);
- "Turbulent Fluctuations with the Electron Gyro-Scale in NSTX Plasmas" E. Mazzucato;
- "Alfvén acoustic coupling in toroidal fusion plasmas" N. Gorelenkov;
- "Solenoid-free Plasma Start-up in NSTX using Transient CHI" R. Raman (U. Washington);
- "Toroidal Alfvén Eigenmode Avalanches in NSTX" E. Fredrickson;
- "Electrostatic Dust Detection and Removal for ITER" C. Skinner;
- "Energetic Particle-induced Geodesic Acoustic Mode" G-Y. Fu;
- "ECCD in Spherical Tokamaks with Application to ITER" A. Ram (MIT).
- "Correlation between Electron Transport and GAE Activity in NSTX" D. Stutman (JHU)
- "Magnetic ELM Pace-making with 3-D Applied Fields in NSTX" J. Canik (ORNL)

4

# Boundary: Liquid Lithium Divertor (LLD) for Particle Control

## Unique Capability for Diverted H-mode

NSTX Dual "LITER" Lithium Evaporators







- Worked reliably in FY 08 evaporating ~ 200 g lithium
- Reloaded 3 times (takes one day to reload)
- Will be used to coat the LLD surface in 2009

- Install LLD (with SNL) with temperature control
- Start LLD operation in 2009
- Long-pulse divertor in 2012
  - Core fueling in 2012
- Very high power flux divertor in 2013 (Incremental)

# D, He Plasmas Heated to 5 keV with 3 MW HHFW at $k_{\parallel} = 14 \text{ m}^{-1}$


(Lithium has helped HHFW performance in deuterium, H-mode, and NBI)



*P. Ryan, et al*  
*C. K. Phillips et al.,(IAEA)*

# P-CHERS: D(08-1) Upgrade the poloidal rotation diagnostic using charge-exchange recombination emission spectroscopy to achieve its full spatial resolution and coverage. (September 2008) **(Achieved in March 2008)**

- Full system (75 ch active and 63 background ch, top & bottom symmetric views, 276 ch total ) installed, commissioned and operated routinely for FY 08 run
- Yielded ion-gyro-radius scale poloidal flow structures





# FIDA diagnostic Successfully Implemented on NSTX

- Density profile of fast ions (15 – 65 keV) deduced from Doppler-shifted  $D_{\alpha}$  emission by energetic neutrals created by charge-exchange with NBI neutrals

- During TAE avalanches, measured fast-ion losses up to 30%
  - Consistent with neutron rate drop
  - Profile remains peaked

FIDA diagnostic on NSTX (2008)



M. Podesta, UCI, APS

# NSTX 2008 Outage Activities For New Facility Capability

- TF joint inspected (joint resistance stable over three years of operation up to 0.55T) - joints good condition
  - All joint surfaces were cleaned and re-plated.
- New OH bus to reduce error fields being installed and rerouted CHI bus
- HHFW Antenna Upgrade
  - Old antenna components cleaned and modified
  - New antenna parts are readied for installation in mid-Nov.
- Dual LITER and Lithium shaker systems available
- Installation of Liquid Lithium Divertor (To be commissioned in FY 09)
  - R&D of LLD plates being performed
  - Trial fit of aluminum test plates planned to facilitate LLD installation
- Installation of 20 Ch Three-view Divertor Bolometer readied in November
- Installation of edge sample probe being readied
- In-vessel installation of BES ports on-going (To be commissioned in FY 09)
  - Cable tray installed and detector room being prepared
- MSE with Laser-Induced Fluorescence (To be commissioned in FY 10)
  - Platform extension completed.
  - Utilities and cable tray being installed



# Tentative Schedule for FY09 Run Preparation

- **Delays in the LLD have prompted a plan to resume operations early, and schedule a mid-run opening.**
- **By November 21 th, complete the HHFW Antenna upgrade, the new OH bus, TF joint inspections, the new Divertor Bolometer, and the penetrations/mounting structures for the new BES diagnostic.**
- **In-vessel diagnostic calibrations in between Nov 15th and December 12th.**
- **In-vessel prep, cleaning, photos and install the NB duct to be able to pump down by Dec 19th, and complete leak checking by the holidays.**
- **A two week vessel bake will start immediately following the holidays.**
- **A period of post-bake diagnostic calibrations (including Rayleigh/Raman Scattering calibration of MPTS) will be followed by the ISTP during the last week in January.**
- **In this plan, NSTX plasma operations will start on February 2nd.**
- **A mid-run opening, tentatively scheduled for April (could slide to June), to install the LLD tray segments and tiles, and the BES optical head, limiter and fiber-optics. If delayed to June, the MSE-LIF installation will be also completed at this time.**


# F(08-2) Design and fabricate the components for the symmetric end-feed HHFW antenna system (September 2008) (Achieved: HHFW new components, new antenna straps and back plates, fabricated by vendors)

## Upgraded Antenna Main Features:

- Symmetric feed
- Virtual ground at antenna mid-plane
- Maximum radiation at mid-plane
- Voltage at feed-thru reduced by  $\sim 1.4$
- Power capability should be up by  $\sim 2$




## HHFW Antenna Area Prepared




Antenna Installation Scheduled in Mid-November

# Liquid Lithium Divertor (LLD)



## Liquid Lithium Divertor

- FDR for basic modules held 4/22/08
- SNL now procuring LLD Plates
- SNL preparing control system
- PPPL performing design, R&D and installation support
- PPPL preparing LLD diagnostics with university collaborations




**Issue: The delayed SNL LLD plate delivery schedule appears to match our mid-run schedule. However, there are some questions.**

- NSTX is working on a back-up plan to manufacture them at PPPL
- LLD installation may shift toward summer time if delivery is delayed
- Perform LLD commissioning in September if the delivery is delayed

# Diagnostic Upgrade Activities for FY 09


- **Divertor bolometer to strengthen divertor research**
  - Bay J upper installation to be installed in November
  - Full System should be ready for FY 09 Run
- **Edge Sample Probe to support FY 09 Joule Milestone**
  - Collaboration with Purdue University
  - The probe should be available for FY 09 Run
- **BES diagnostic**
  - BES viewing ports being installed / lens being procured
  - U. Wisconsin manufacturing detectors
  - Cable trays and diagnostic room being readied
  - Aiming to commission during the FY 09 run
- **MSE-LIF diagnostic**
  - MSE-LIF platform extension completed
  - PDR to held in Dec. 2008
  - Final installation planned in summer of 2009

Three-view divertor bolometer




MSE-LIF

Platform Extension



# Beam Emission Spectroscopy for FY 09



## BES diagnostic

- BES viewing ports being installed / lens being procured
- U. Wisconsin manufacturing detectors
- Cable trays and diagnostic room being readied
- Aiming to commission in FY 09

## BES Ports Machining Set-up



# FY 09 Facility and Diagnostic Milestones

<b>FY 2009</b>	<b>Facility Milestone s</b>	<b>F W P</b>	<b>Forecas t</b>
<b>F(09-1)</b>	<b>Operate NSTX Facility for 11 Experimental Run Weeks.</b>	<b>Sep 09</b>	<b>14 Run weeks</b>
<b>F(09-2)</b>	<b>Commission the liquid lithium divertor target for particle pumping.</b>	<b>Apr 09</b>	<b>Sep 09</b>

**Note: LLD commissioning forecast is now Sept. 09 due to the delay in the SNL LLD plate delivery.**

<b>FY 2009</b>	<b>Diagnostic Milestones</b>	<b>F W P</b>	<b>Forecas t</b>
<b>D(09-1)</b>	<b>Upgrade the divertor bolometer to three views with 20 channels.</b>	<b>Sep 09</b>	<b>Mar 09</b>
<b>D(09-2)</b>	<b>Install and commission the Beam Emission Spectroscopy system for transport studie s.</b>	<b>Sep 09</b>	<b>Sept 09</b>

**Note: Divertor bolometer is ahead of schedule and will be available at the start of the FY 09 run.**

# ASIPP-PPPL Collaboration Activities

- **NSTX OH Spare**
  - OH coils is completed and being readied for shipment
  - NSTX will make final inspection and testing after its arrival
  - NSTX will complete adopting fixtures for future installation
- **EAST diagnostic status**
  - ECE grating polychromator and ion source arrived at ASIPP
  - Germanium PHA detector shipped to ASIPP
  - Neutron ( $^3\text{He}$ ) detectors shipped to ASIPP
  - NPA being tested;
- **ASIPP researchers' visits to NSTX/PPPL for tokamak code training**
  - Two researchers are visiting for one year. Learning tokamak simulation and analysis codes (TSC, pTRANSP, etc.)
- **Assisting EAST operations**
  - The head of NSTX plasma operation, Dennis Mueller, visited EAST to help the first plasma and the second campaigns. Dennis returned to EAST for the third campaign this summer.

# ASIPP Completed Spare OH Coil Fabrication



Tension tube




Wound OH Coil




Completed OH Coil

# New High-Performance Center-Stack will Expand Operational Space Toward Next-Step STs




- Determine if the favorable **ion and electron confinement scaling**, and turbulence variation, observed in NSTX continues to higher magnetic fields and lower collisionality.
- Determine if the **MHD stability** of neoclassical tearing modes and resistive wall modes is favorable at lower collisionality and higher magnetic field.
- Using the higher magnetic field, which **improves the efficiency of plasma heating and current drive** both for RF and NBI, push further towards fully non-inductive start-up and current sustainment for long pulses.


# New Center Stack will Utilize Interchangeable Design but will Incorporate Additional Key Improvements



- Improved TF joint design to minimize lift off
- PF 1A, 1B, and 1C at both top and bottom for improved divertor control flexibility (e.g. very high expansion for X-divertor)
- Incorporate additional capabilities (e.g. pellet guide tube for inside launch)



# Addition of Second NBI Will Produce Plasma Parameters Relevant for Next-Step STs



## Greatly enhanced capabilities


- Doubles  $P_{\text{NBI}}$  from 7 to 14 MW (at 95 keV, 2s), 5 to 10 MW (at 80 keV, 5s)
- Higher CD Efficiency and  $j(r)$  control

- Extend **Confinement scalings** to higher power and plasma pressure, and lower collisionality, closer to next-step ST devices.
- Test **Magneto-hydrodynamic stability** at higher plasma pressure to explore the limits that could be encountered in future devices.
- **Challenge the divertor** in NSTX beyond the capabilities of any other device in the world (in terms of the scaling parameter, P/R)


# More Tangential Injection Enables Profile Control and Fully-Non-Inductive Current-Drive Scenarios

**New 2<sup>nd</sup> NBI**  
 $R_{TAN}=110,120,130\text{cm}$

**Present NBI**  
 $R_{TAN}=50,60,70\text{cm}$



NBI  $\langle J \cdot B \rangle / \langle R_0 B_\theta / R \rangle$  [MA/m<sup>2</sup>]



$P_{NBI}=2\text{MW}$   $E_{NBI}=90\text{keV}$   $I_p=0.82\text{MA}$   $f_{GW}=0.58$   $\bar{n}_e = 4.4 \times 10^{19} \text{m}^{-3}$   $\bar{T}_e = 1.2\text{keV}$

- Test predictions that more **tangential injection** increases beam current drive efficiency and can sustain a broadened and more MHD stable current profile.
- **Increased Alfvén eigenmode activity** and fast-ion redistribution/loss could result from more tangential injection and increased fast-ion pressure.
- Test plasma ramp-up using beam injection and demonstrate **fully non-inductive sustainment** to simulate the scenarios planned for future ST devices.

# NSTX Concluded Very Productive FY 08 Run and Preparing for Exciting FY 09 Run

- **NSTX met FY 08 DOE milestones:**
  - Operated for 16.6 run weeks meeting 15 run week milestone.
  - Very productive scientific output - 22 IAEA NSTX related presentations.
  - Lithium has helped HHFW performance in deuterium plasma and with NBI.
  - EBW emission improvement with Lithium in H-mode is shown to be reduced edge collisional absorption.
  - FIDA energetic particle diagnostic produced important data on MHD-induced energetic particle transport.
  - 75 channel P-CHERS has measured important ion-gyroscale poloidal flow .
- **NSTX is implementing new facility capability**
  - HHFW antenna upgrade being installed for early run.
  - LLD delivery by SNL delayed. PPPL manufacturing pursued as backup. Aiming to be available for commissioning in FY 09.
- **NSTX is implementing new advanced diagnostics capability**
  - 20 channel 3 view divertor bolometer being installed for early run
  - Edge sample probe to be available for early run to support FY 09 Joule milestone
  - 32 channel BES system is being installed to complement high-k for FY 09 (latter half).
  - MSE-LIF will measure  $E_r$  and  $B_{total}$  for the first time for FY 10

**The NSTX Team is preparing for Center-stack and NBI Upgrade CD-0 DOE Approval**